

Job Name: 26-2212 - CDTI Building 1 Job Location: Charlestown, IN Contractor: Dan Cristiani Excavating Co. Inc.					Plant: Beaver Dam 8/18/2026 12:38:27 PM		Tech: J. Coppage PC: E. Bradley			
Structure ID: 105 ST-MH										
P1 MH072BAVF			MH BASE Custom Ht							
P3) 24" x 48" - CASTING HEIGHT - 8" P2) 72" - MH FLAT TOP w/24"x48" Hole - 10" P1) 72" - MH BASE Custom Ht - 59" 1) 72" - Conseal CS-102 1.00" 1) 24" x 48" - Conseal CS-102 1.00" 1) Hole - 52 1) Hole - 40 1) DOGHOUSE INVRTD - 24"x21" 5) MH Step ML-10-TDS-NCR - 10"						0 lb 4139 lb 10080 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 14219 lb		Structure Notes: **INDOT STATE PROJECT** 1. (NEENAH R-3287-15 PROVIDED BY OTHERS) 2. INDOT MH TYPE K / ASTM C478 SPEC'S. 3. CONCRETE = 4,000 PSI AT 28 DAYS. 4. NO INVERT CHANNEL. 5. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .62) #5 BARS AT 6" C.C.E.W.		
Rim: 607' Rim to Invert: 6.21' Slack: 0.67" Sump: 3.15" Step Position: 90°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	600.79'	0°	0"	42" HDPE	47.7"	Hole 52	52"	58.105"	0"	0"
Invert 2	600.89'	180°	135.088"	30" HDPE	35.1"	Hole 40	40"	42.41"	1.8"	0"
Invert 3	603.77'	270°	202.633"	18" HDPE	21.2"	DOGHOUSE INVRTD 24"x21"	24" x 21"	24.468"	37.31"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 7" Floor Height: 8"	Height (Int): 59" Height (Ext): 67"	Weight (Net): 10080 lb Volume (Net): 2.58cu.yd
----------------------------------	-------------------------------	--	--	---