

Job Name: 26-2648 Midtown Commons Apartments

Job Location: Madisonville, KY

Contractor: Steve Pleasant Excavating

Plant: Beaver Dam

7/20/2026 10:47:38 AM

Tech: S. Felletter

PC:

INFRASTRUCTURE
PRECAST

Structure ID: 2.1 HW

P1 HWSF24

24" - SLOPED & FLARED HEADWALL F/F

PIPE Ø

24"

A

3'-6"

B

4'-4"

C

2'-10"

D

1'-6"

E

5'-0"

F

4"

G

3'±

H

2'-10"

I

6'-0"

WEIGHT

4,956 LBS.

ISOMETRIC VIEW

24" HEADWALL

24" Ø TO 34" Ø STEPPED
HOLE FORMER FOR 24" Ø PIPE.
24" Ø TO BE FLUSH WITH FLOOR.

SECTION A-A

PLAN VIEW

FRONT ELEVATION

NOTES:

1. CONCRETE: 4500 PSI @ 28 DAYS.

2. REINFORCING: #4 BAR @ 12" C/C E.W. -GRADE 80,
(WITH 3" CONCRETE COVER MINIMUM)

3. REINFORCING BARS TO BE TACK WELDED OR TIED.

4. DRAWING TO BE USED IN CONJUNCTION WITH KYTC STD. DRAWING
RDH-020-03 AND THE STANDARD SPECIFICATIONS FOR ROAD
AND BRIDGE CONSTRUCTION.

5. CHAMFER ON ALL EXPOSED EDGES.

PRODUCTION WORK ORDER

QUALITY CONTROL CHECKLIST

ALL DIMENSIONS CORRECT.

LIFTERS INSTALLED.

STEPPED HF CORRECT SIZE.

REINFORCING CORRECT.

DISPATCHER BLOCK INSTALLED.

EDGES CHAMFERED.

ALL PATCHWORK ACCEPTABLE.

PRODUCT I.D.: HWSF24

PRODUCT VIEW: RIGHT SIDE UP

PLANT: BEAVER DAM, KY.

WEIGHT: 4,956 LBS.

TOP SECTION JOINT: N/A

BASE SECTION JOINT: N/A

QC CHECK INITIALS:

DESCRIPTION: KYTC 24" Ø SLOPED & FLARED HEADWALL

CUSTOMER: STOCK

PROJECT: STOCK INVENTORY

STRUCTURE ID.: N/A

QUOTE/SALES ORDER NO: N/A

CHECK: J.H. ROSS, PE

DATE: REV. 4/22/24

DRAWING: N. RICHARDS

SCALE: NTS

PG. 1 of 1

THIS DRAWING IS THE PROPERTY OF INFRASTRUCTURE PRECAST, INC. ANY USE OR DUPLICATION OF THIS DRAWING WITHOUT PRIOR AUTHORIZATION IS STRICTLY PROHIBITED.