

Job Name: 26-2783 - Kentucky Livestock Innovation Center Job Location: Versailles, KY Contractor: Lagco Inc.				Plant: Beaver Dam 10/13/2026 12:57:18 PM		Tech: J. Coppage PC: M. Sullivan				
Structure ID: DI-2A2										
P1 BX2424-08BAVF		BOX BASE 8inW, 8inF, Variable Ht								
P2) 24" x 24" - CASTING HEIGHT - 4" P1) 24" x 24" - BOX BASE 8inW, 8inF, Variable Ht - 26" 1) CASTING - HOE 280 ADA F/G 1) 24" x 24" - Conseal CS-102 1.00" 1) Hole - 14						0 lb 3194 lb 138 lb 0 lb 0 lb ----- 3332 lb		Structure Notes: 1. JR HOE HOE-280 ADA F/G PROVIDED BY ICAST. 2. PER ASTM C913 SPECIFICATIONS. 3. CONCRETE = 4,000 PSI AT 28 DAYS. 4. REINFORCING PER ASTM A615 (GRADE 60). - WALLS (As .12) #5 BARS AT 12" C.C.E.W. - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.		
Rim: 854.95' Rim to Invert: 2.5' Slack: 0" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	852.45'	65°	15.087"	10" HDPE	11.4"	Hole 14	14"	15.447"	-0.7"	4"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 26" Height (Ext): 34"	Weight (Net): 3194 lb Volume (Net): 0.82cu.yd
----------------------------------	-------------------------------	--	--	--