


NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 5,000 PSI AT 28 DAYS.
3. REINFORCING: USE STANDARD DESIGN.
4. WEIGHT: 1,340 LBS.
5. XYPEX ADMIXTURE REQUIRED.

PRODUCTION WORK ORDER		PRODUCT I.D.: MH048LD12X	DESCRIPTION: 48"Ø X 12" MANHOLE TOP SLAB W/XYPEX
	QUALITY CONTROL CHECKLIST		CUSTOMER: STOCK
	<input type="checkbox"/> ALL DIMENSIONS CORRECT. <input type="checkbox"/> WIRE LIFT LOOPS INSTALLED. <input type="checkbox"/> HOLE LOCATION CORRECT. <input type="checkbox"/> REINFORCING CORRECT. <input type="checkbox"/> XYPEX ADMIXTURE ADDED. <input type="checkbox"/> OUTSIDE TOP EDGE TROWELLED. <input type="checkbox"/> GROOVE JOINT INSTALLED.		PROJECT: STOCK
	PRODUCT VIEW: RIGHT SIDE UP		STRUCTURE: STOCK
	PLANT: BEAVER DAM, KY.		QUOTE/SALES ORDER NO: STOCK
	WEIGHT: 1,340 LBS.		PC: J.H. ROSS, PE
TOP SECTION JOINT: GROOVE		DRAWING: N. RICHARDS	
BASE SECTION JOINT: N/A		DATE: 04/09/21	
QC CHECK INITIALS:		SCALE: NTS	
		PG. 1 of 1	