

Job Name: 25-3040B - Stonedale Farms Job Location: Nicholasville, KY Contractor: Weddle Enterprises, Inc					Plant: 100		Tech: Jared - F			
					7/23/2026 3:34:56 PM		PC: T. Ryan			
Structure ID: MH19										
P1 MH048BA30			MH BASE T/n							
P4) 24" - CASTING HEIGHT - 7" P3) 48" - ECC CONE w/ 24" HOLE F/G - 36" P2) 48" - MH RISER T/G - 24" P1) 48" - MH BASE T/n - 30" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 2) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 3) PSX - 16M NYLO 1) PSX - 12-08 NYLO 6) MH Step ML-10-TDS-NCR - 10"					0 lb 3000 lb 1677 lb 3121 lb 0 lb 0 lb 1440 lb 0 lb 0 lb 24 lb 8 lb 0 lb ----- Structure Total: 9269 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING SUPPLIED BY OTHERS (HOE MC-350 F/C SANITARY). REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 1029' Rim to Invert: 8' Slack: 1" Sump: 2" Step Position: 0"										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	1021'	0°	0"	12" PVC SDR35	12.5"	PSX 16M NYLO	16"	16.312"	0"	0"
Invert 2	1021.33'	90°	45.5"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	4"	0"
Invert 3	1021.1'	180°	91.125"	12" PVC SDR35	12.5"	PSX 16M NYLO	16"	16.312"	1.25"	0"
Invert 4	1021.1'	270°	136.625"	12" PVC SDR35	12.5"	PSX 16M NYLO	16"	16.312"	1.25"	0"
Invert 5										
Invert 6										
Invert 7										
Invert 8										

	RIGHT-SIDE UP VIEW (int. dimensions)	UPSIDE-DOWN VIEW (int. dimensions)
	INSIDE WALL DIMENSIONS	

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 30" Height (Ext): 36"	Weight (Net): 3121 lb Volume (Net): 0.8cu.yd
----------------------------------	---------------------------------	--	--	---

Job Name: 25-3040B - Stonedale Farms Job Location: Nicholasville, KY Contractor: Weddle Enterprises, Inc					Plant: 100		Tech: Jared - F			
					7/23/2026 3:34:56 PM		PC: T. Ryan			
Structure ID: MH19										
P1 MH048BA30		MH BASE T/n								
P4) 24" - CASTING HEIGHT - 7" P3) 48" - ECC CONE w/ 24" HOLE F/G - 36" P2) 48" - MH RISER T/G - 24" P1) 48" - MH BASE T/n - 30" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 2) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 3) PSX - 16M NYLO 1) PSX - 12-08 NYLO 6) MH Step ML-10-TDS-NCR - 10"					0 lb 3000 lb 1677 lb 3121 lb 0 lb 0 lb 1440 lb 0 lb 0 lb 0 lb 24 lb 8 lb 0 lb ----- Structure Total: 9269 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING SUPPLIED BY OTHERS (HOE MC-350 F/C SANITARY). REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 1029' Rim to Invert: 8' Slack: 1" Sump: 2" Step Position: 0"										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	1021'	0°	0"	12" PVC SDR35	12.5"	PSX 16M NYLO	16"	16.312"	0"	0"
Invert 2	1021.33'	90°	45.5"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	4"	0"
Invert 3	1021.1'	180°	91.125"	12" PVC SDR35	12.5"	PSX 16M NYLO	16"	16.312"	1.25"	0"
Invert 4	1021.1'	270°	136.625"	12" PVC SDR35	12.5"	PSX 16M NYLO	16"	16.312"	1.25"	0"
Invert 5										
Invert 6										
Invert 7										
Invert 8										

	RIGHT-SIDE UP VIEW (int. dimensions)	UPSIDE-DOWN VIEW (int. dimensions)
	FOR INVERT ONLY	
	INSIDE WALL DIMENSIONS	

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 30" Height (Ext): 36"	Weight (Net): 3121 lb Volume (Net): 0.8cu.yd
----------------------------------	---------------------------------	--	--	---