

Job Name: 25-1684P14 KYTC Jefferson Co. Call 200 (251007)

Job Location: I-264 Louisville, Ky.

Contractor: Cleary Construction, Inc.

Plant: Beaver Dam, KY

8/4/2026 11:26:22 AM

Tech: J. Coppage

PC: T. Ryan



Structure ID: 5074+83 LT CBBI-MOD B1

P1 BX2436-08BVF

BOX BASE 8inW, 8inF, Variable Ht

P3) 24" x 120" - CASTING (cast in) - 3"

P2) 24" x 120" - CB MED BAR BOX INLET 9B1 LH - 17"

P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht - 33"

1) 24" x 36" - Conseal CS-102 1.00"

1) Hole - 22

1) Hole - 26

0 lb

4000 lb

4241 lb

0 lb

0 lb

0 lb

Structure Total: 8241 lb

Structure Notes:

-KYTC STATE PROJECT 251007

-REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.)

-CASTING FRAMES & GRATES BY OTHERS.

-CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST).

-KYTC CERTIFICATIONS REQUIRED.

Rim: 572.36'

Rim to Invert: 4.5'

Slack: 4"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	567.86'	0°	20"	18" CMP	19"	Hole 22	22"	22"	-2"	0"
Invert 2	567.86'	180°	20"	18" RCP B WALL	23"	Hole 26	26"	25"	-4"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

