

Job Name: 25-1684P14 KYTC Jefferson Co. Call 200 (251007)

Job Location: I-264 Louisville, Ky.

Contractor: Cleary Construction, Inc.

Plant: Beaver Dam, KY

8/4/2026 11:30:13 AM

Tech: J. Coppage

PC: T. Ryan



Structure ID: 5083+65 LT CBBI-MOD B1

P2 BX2436-08R-VH

BOX RISER 8inW, Variable Ht

P4) 24" x 120" - CASTING (cast in) - 3"

P3) 24" x 120" - CB MED BAR BOX INLET 9B1 LH - 17"

P2) 24" x 36" - BOX RISER 8inW, Variable Ht - 33"

P1) 24" x 36" - BOX BASE 8inW, 8inF - 30"

2) 24" x 36" - Conseal CS-102 1.00"

1) Hole - 22

0 lb

4000 lb

3367 lb

4202 lb

0 lb

0 lb

Structure Total: 11569 lb

Structure Notes:

-KYTC STATE PROJECT 251007

-REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.)

-CASTING FRAMES & GRATES BY OTHERS.

-CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST).

-KYTC CERTIFICATIONS REQUIRED.

Rim: 581.17'

Rim to Invert: 7'

Slack: 4"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

(P4)

(P3)

(P2) <<

(P1)

RIGHT-SIDE UP VIEW (int. dimensions)

24"

+ 36"

+ 0°

INSIDE WALL DIMENSIONS

Front

Right (36")

Back (24")

Left

(P2)

EXT

33"

Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: Groove

Wall Thickness: 8"

Floor Height: 0"

Height (Int): 33"

Height (Ext): 33"

Weight (Net): 3367 lb

Volume (Net): 0.86cu.yd