

Job Name: 25-1684P14 KYTC Jefferson Co. Call 200 (251007) Job Location: I-264 Louisville, Ky. Contractor: Cleary Construction, Inc.					Plant: Beaver Dam, KY 8/4/2026 11:27:05 AM		Tech: J. Coppage PC: T. Ryan			
Structure ID: 5107+56 DBI TYPE 1-NA										
P1 BX3636-08BAVF			BOX BASE 8inW, 8inF, Variable Ht							
P2) 36" x 36" - P.I.P. - BY OTHERS - 8" P1) 36" x 36" - BOX BASE 8inW, 8inF, Variable Ht - 60" 1) 36" x 36" - Conseal CS-102 1.00" 2) Hole - 28						0 lb 8077 lb 0 lb 0 lb ----- Structure Total: 8077 lb		Structure Notes: -KYTC STATE PROJECT 251007 -REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.) -(FRAME & GRATES BY OTHERS). -CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST). -KYTC CERTIFICATIONS REQUIRED. -#5 BAR EXTENDED OUT OF TOP OF THE WALLS 20" AT 12" C/C.		
Rim: 582.64' Rim to Invert: 5.9' Slack: 2.8" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (↓)	Offset
Invert 1	576.74'	0°	26"	24" CMP	25"	Hole 28	28"	28"	-2"	0"
Invert 2	576.74'	180°	26"	24" CMP	25"	Hole 28	28"	28"	-2"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 60" Height (Ext): 68"	Weight (Net): 8077 lb Volume (Net): 2.06cu.yd
----------------------------------	-------------------------------	--	--	--