

Job Name: 25-1684P15 KYTC Jefferson Co. Call 200 (251007) Job Location: I-264 Louisville, Ky. Contractor: Cleary Construction, Inc.					Plant: Beaver Dam, Ky. 8/17/2026 10:43:57 AM		Tech: J. Coppage PC: T. Ryan				
Structure ID: 130+47 RT JB-A INLET 39A											
P1		BX2424-08BA24		BOX BASE 8inW, 8inF							
P2) 24" x 24" - CB FLAT TOP 8"W SOLID - 8" P1) 24" x 24" - BOX BASE 8inW, 8inF - 24" 1) 24" x 24" - Conseal CS-102 1.00" 3) Hole - 18"					1074 lb 2624 lb 0 lb 0 lb ----- Structure Total: 3698 lb		<u>Structure Notes:</u> -KYTC STATE PROJECT 251007 -REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.) -CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST). -KYTC CERTIFICATIONS REQUIRED.				
Rim: 590.43' Rim to Invert: 2.68' Slack: 0.16" Sump: 0" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	587.75'	0°	20"	15" CMP	16"	Hole 18	18"	18"	-1.5"	0"	
Invert 2	587.75'	180°	20"	15" CMP	16"	Hole 18	18"	18"	-1.5"	0"	
Invert 3	587.75'	270°	20"	15" CMP	16"	Hole 18	18"	18"	-1.5"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions) UPSIDE-DOWN VIEW (int. dimensions) Diagram showing right-side up and upside-down views of the box base with invert details for Invert 1, 2, and 3.											
INSIDE WALL DIMENSIONS Diagram showing inside wall dimensions with three circular views labeled 1, 2, and 3, with dimensions for offset, radius, and height.											
Coating (Int): Coating (Ext):			Seam Up: Flat Seam Dn: n/a		Wall Thickness: 8" Floor Height: 8"		Height (Int): 24" Height (Ext): 32"		Weight (Net): 2624 lb Volume (Net): 0.67cu.yd		