

Job Name: 25-1684P15 KYTC Jefferson Co. Call 200 (251007)

Job Location: I-264 Louisville, Ky.

Contractor: Cleary Construction, Inc.

Plant: Beaver Dam, Ky.

8/17/2026 10:43:59 AM

Tech: J. Coppage

PC: T. Ryan

Structure ID: 131+07 RT JB-A INLET 75

P1 BX2424-08BAVF

BOX BASE 8inW, 8inF, Variable Ht

P2) 24" x 24" - CB FLAT TOP 8"W SOLID - 8"

P1) 24" x 24" - BOX BASE 8inW, 8inF, Variable Ht - 26"

1) 24" x 24" - Conseal CS-102 1.00"

1) Hole - 26

1) Hole - 22

1074 lb

2786 lb

0 lb

0 lb

0 lb

Structure Total: 3860 lb

Structure Notes:

-KYTC STATE PROJECT 251007

-REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.)

-CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST).

-KYTC CERTIFICATIONS REQUIRED.

Rim: 590.09'

Rim to Invert: 2.9'

Slack: 0.8"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	587.19'	0°	20"	18" RCP B WALL	23"	Hole 26	26"	25"	-4"	0"
Invert 2	587.19'	180°	20"	18" CMP	19"	Hole 22	22"	22"	-2"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: n/a

Wall Thickness: 8"

Floor Height: 8"

Height (Int): 26"

Height (Ext): 34"

Weight (Net): 2786 lb

Volume (Net): 0.71cu.yd