

Job Name: 25-1684P16 KYTC Jefferson Co. Call 200 (251007)

Job Location: I-264 Louisville, Ky.

Contractor: Cleary Construction, Inc.

Plant: Beaver Dam, Ky.

8/25/2026 12:21:20 PM

Tech: N. Richards

PC: J. Jarvis



Structure ID: 16+47 CBBI-MOD B1

P3 BX2436-08R-VH

BOX RISER 8inW, Variable Ht

P5) 24" x 120" - CASTING (cast in) - 3"

P4) 24" x 120" - CB MED BAR BOX INLET 9B1 LH - 17"

P3) 24" x 36" - BOX RISER 8inW, Variable Ht - 40"

P2) 48" x 48" - CB FT REDUCER 24"x36" HOLE - 8"

P1) 48" x 48" - BOX BASE 8inW, 8inF - 48"

1) 48" x 48" - Conseal CS-102 1.00"

2) 24" x 36" - Conseal CS-102 1.00"

2) Hole - 40

0 lb

4000 lb

4081 lb

2170 lb

8280 lb

0 lb

0 lb

0 lb

Structure Total: 18531 lb

Structure Notes:

-KYTC STATE PROJECT 251007

-REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.)

-CASTING FRAMES & GRATES BY OTHERS.

-CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST).

-KYTC CERTIFICATIONS REQUIRED.

Rim: 563.57' Rim to Invert: 9.8' Slack: 4.6" Sump: 0" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

(P5)

(P4)

(P3) <<

(P2)

(P1)

+

24"

+

36"

RIGHT-SIDE UP VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

FrontRight (24")Back (36")Left

(P3)

EXT

40"

Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: Groove

Wall Thickness: 8"

Floor Height: 0"

Height (Int): 40"

Height (Ext): 40"

Weight (Net): 4081 lb

Volume (Net): 1.04cu.yd