

Job Name: 25-1684P2 KYTC Jefferson Co. Call 200 (251007)
 Job Location: I-264 Louisville, Ky.
 Contractor: Cleary Construction, Inc.

Plant: Beaver Dam, Ky.
 12/17/2025 9:36:08 AM

Tech: N. Richards
 PC: J. Jarvis



Structure ID: 70+78 RT CBBI-MOD B1

P2 CMBBIT9-B1LH

CB MED BAR BOX INLET 9B1 LH



- P3) 24" x 120" - CASTING (cast in) - 3"
- P2) 24" x 120" - CB MED BAR BOX INLET 9B1 LH - 17"
- P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht - 26"
- 1) 24" x 36" - Conseal CS-102 1.00"
- 1) Hole - 18

0 lb
 4000 lb
 3878 lb
 0 lb
 0 lb

 7878 lb

Structure Total:

Structure Notes:
 -KYTC STATE PROJECT 251007
 -REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.)
 -CASTING FRAMES & GRATES BY OTHERS.
 -CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST).
 -KYTC CERTIFICATIONS REQUIRED.



24" x 120" - CB MED BAR BOX INLET 9B1 LH - 17" - (P2)

Coating (Int):
 Coating (Ext):

Seam Up: Flat
 Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 17"

Weight (Net): 4000 lb
 Volume (Net): 0cu.yd