

Job Name: 25-2284C Parks at Cane Ridge Ph.2B Job Location: Antioch, TN Contractor: Josh King Excavating				PC: A. Chambers TECH: S. Felletter Plant: Beaver Dam										
Structure ID: D1 Spec: Storm Type: BX 6inW, (Open Btm) Size: 36" x 96" Rim: 2.5' Invert: 2.5' Rim to Invert: 0' Sump: 0" Floor (Top): 0' Floor Height: 0" Floor (Bot): 0' Overall Height: 2.5' Slack: 0"														
Structure Notes: . 1. PER ASTM C913/TDOT D-CB-14P SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .12) #5 BARS AT 12" C.C.E.W. - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.				STRUCTURE SUMMARY: P1) 36" x 96" - BOX RISER 6inW, Variable Ht F/F - 30" 1) 36" x 96" - Conseal CS-102 1.00" 4350 lb 0 lb ----- Structure Total: 4350 lb										
				Position	Elev	Angle	Pipe	Pipe OD	Hole	Connector	Up ()	Ref		
				Rim	2.5'									
				Reducer										
				Invert 1										
				Invert 2										
				Invert 3										
				Invert 4										
				Invert 5										
				Invert 6										
				Invert 7										
Invert 8														
				Default - Interior Dimensions										
				(P1) FrontRightBackLeft EXT 30"										
Submittal Drawing 6/22/2026 8:22:59 AM				SUBMITTAL APPROVED BY:										