

Job Name: 25-2471 - Texas Roadhouse Job Location: Danville, KY Contractor: McCain Bros Excavating LLC					Plant: 100 6/12/2026 3:42:04 PM		Tech: Jared - F PC: M. Sullivan			
Structure ID: 7										
P1 MH048BA30			MH BASE T/n							
P4) 24" - CASTING HEIGHT - 7" P3) 24" - GRADE RING F/F - 4" P2) 48" - ECC CONE w/ 24" HOLE F/G - 24" P1) 48" - MH BASE T/n - 30" 1) 48" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 2) Hole - 16 2) Hole - 12 5) MH Step ML-10-TDS-NCR - 10"						0 lb 270 lb 1550 lb 3159 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 4979 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. (7" TALL CASTING BY OTHERS) . REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.		
Rim: 1038.05' Rim to Invert: 5.5' Slack: 1" Sump: 0" Step Position: 225										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	1032.55'	0°	0"	12" HDPE	14.5"	Hole 16	16"	16.312"	-1.25"	0"
Invert 2	1032.55'	90°	45.5"	12" HDPE	14.5"	Hole 16	16"	16.312"	-1.25"	0"
Invert 3	1032.55'	180°	91.125"	8" HDPE	9.1"	Hole 12	12"	12.129"	-0.5"	0"
Invert 4	1032.55'	270°	136.625"	8" HDPE	9.1"	Hole 12	12"	12.129"	-0.5"	0"
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 30" Height (Ext): 36"	Weight (Net): 3159 lb Volume (Net): 0.81cu.yd
----------------------------------	---------------------------------	--	--	--