

Contractor: Louisville Paving and Construction

PC:	J. Jarvis
TECH:	J. Horsley - A
Plant:	100




Floor (Bot): 548.333'
Overall Height: 3.667'
Slack: 0"

1. PER KYTC JB TYPE B / ASTM C-913 SPECS
2. CONCRETE: 4,000 PSI AT 28 DAYS
3. REINFORCEMENT:
 - FLAT LID: #5 BAR @ 6" C.C. E.W. (GRADE 60)
 - PIPE CHAMBER: #5 BAR @ 12" C.C. E.W. (GRADE 60)
4. HOE KY-510 FRAME & COVER "STORM" SUPPLIED BY OTHERS

P3) 24" - CASTING HEIGHT - 8"
P2) 24" x 24" - BX FLAT LID 8inW w/CC 24" HOLE F/F - 8"
P1) 24" x 24" - BOX BASE 8inW, 8inF, Variable Ht F/n - 20"
1) 24" x 24" - Conseal CS-102 1.00"
1) 24" - Conseal CS-102 1.00"
1) Hole - 18

0 lb
770 lb
2622 lb
0 lb
0 lb
0 lb

Structure Total:	3392 lb
------------------	---------




Position	Elev	Angle	Pipe	Pipe OD	Hole	Connector	Up (↓)	Ref
Rim	552'							
Reducer								
Invert 1	549'	270°	12" HDPE	14.5"	18"	Hole 18	-3"	P1
Invert 2								
Invert 3								
Invert 4								
Invert 5								
Invert 6								
Invert 7								
Invert 8								

24" - CASTING HEIGHT - 8" - (P3)

24" x 24" - BX FLAT LID 8inW w/CC 24" HOLE F/F - 8" - (P2)

24" x 24" - BOX BASE 8inW, 8inF, Variable Ht F/n - 20" - (P1)



Submittal Drawing
6/12/2026 2:12:56 PM

SUBMITTAL
APPROVED BY: