

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315) Job Location: Indiana, KY Contractor: Louisville Paving and Construction					Plant: 100		Tech: J. Horsley - A			
					6/12/2026 3:11:14 PM		PC: J. Jarvis			
Structure ID: 66 P2 BX2430-08R48 BOX RISER 8inW F/G										
P4) 15" x 27" - P.I.P. - BY OTHERS - 8" P3) 24" x 30" - CB FLAT TOP 8"W w/15"x27" HOLE F/F - 8" P2) 24" x 30" - BOX RISER 8inW F/G - 48" P1) 24" x 30" - BOX BASE 8inW, 8inF, Variable Ht T/n - 35" 2) 24" x 30" - Conseal CS-102 1.00" 1) 15" x 27" - Conseal CS-102 1.00" 2) Hole - 24 1) Hole - 18 2) Hole - 4						0 lb 963 lb 4494 lb 3887 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 9345 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC DBI TYPE 13G / ASTM C-913 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. HOE KY-230G FRAME & GRATE SUPPLIED BY OTHERS - POURED IN PLACE BY OTHERS		
Rim: 552.49' Rim to Invert: 8.25' Slack: 0" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4	550.49'	90°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	38"	0"
Invert 5	550.49'	270°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	38"	0"
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

(P4)
(P3)
(P2) <<
(P1)

Invert: 4
 Degree: 90°
 Horz: 15"
 Hole: 4"
 Up(): 38"

24"
30"
+ 0°-

Invert: 5
 Degree: 270°
 Horz: 15"
 Hole: 4"
 Up(): 38"

INSIDE WALL DIMENSIONS

(P2)

Front
Right (30")
Back (24")
Left

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: Groove	Wall Thickness: 8" Floor Height: 0"	Height (Int): 48" Height (Ext): 48"	Weight (Net): 4494 lb Volume (Net): 1.15cu.yd
----------------------------------	----------------------------------	--	--	--