

Job Name: 25-3193 - KYTC Kenton Co Call 328 (251320) Job Location: Independence, KY Contractor: Eaton Asphalt					Plant: 100		Tech: Jared - A			
					7/1/2026 12:30:42 PM		PC: J. Jarvis			
Structure ID: 126										
P1 MH048BAVF			MH BASE Custom Ht							
P3) 24" - CASTING HEIGHT - 7" P2) 48" - CON CONE w/24" HOLE - 36" P1) 48" - MH BASE Custom Ht - 58" 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) CASTING - HOE MC-375 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 2) PSX - 16L NYLO 7) MH Step ML-10-TDS-NCR - 10"					0 lb 2252 lb 5211 lb 1440 lb 271 lb 0 lb 16 lb 0 lb ----- Structure Total: 9190 lb		Structure Notes: 1. HOE MC-375-WT F/C SANITARY PROVIDED BY ICAST. 2. PER ASTM C478 SPECIFICATIONS. 3. CONCRETE = 4,000 PSI AT 28 DAYS. 4. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .18) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 784.38' Rim to Invert: 8.27' Slack: 0.24" Sump: 2" Step Position: 0°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	776.11'	0°	0"	12" PVC SDR35	12.5"	PSX 16L NYLO	16"	16.312"	0"	0"
Invert 2	776.21'	200°	101.229"	12" PVC SDR35	12.5"	PSX 16L NYLO	16"	16.312"	1.2"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 58" Height (Ext): 64"	Weight (Net): 5211 lb Volume (Net): 1.33cu.yd
----------------------------------	---------------------------------	--	--	--