

Job Name: 25-3193 - KYTC Kenton Co Call 328 (251320) Job Location: Independence, KY Contractor: Eaton Asphalt					Plant: 100		Tech: Jared - A			
					7/1/2026 12:29:33 PM		PC: J. Jarvis			
Structure ID: 473										
P1 MH048BAVF			MH BASE Custom Ht							
P3) 24" - CASTING HEIGHT - 8" P2) 48" - ECC CONE w/ 24" HOLE - 36" P1) 48" - MH BASE Custom Ht - 56" 1) CASTING - HOE KY-510 F/C (KY TY.2) 1) 48" - Conseal CS-102 1.00" 2) Hole - 32 1) Hole - 24 7) MH Step ML-10-TDS-NCR - 10"					0 lb 3000 lb 4318 lb 510 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 7828 lb		Structure Notes: **KYTC STATE PROJECT** 1. HOE KY-510 F/C (KY TY2) PROVIDED BY ICAST. 2. PER KYTC MH A / ASTM C478 SPEC'S. 3. CONCRETE = 4,000 PSI AT 28 DAYS. 4. REINFORCING PER ASTM A615 (GRADE 60.) - CONE (As .62) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 893.52' Rim to Invert: 8.07' Slack: 0.84" Sump: 4" Step Position: 0°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	885.45'	0°	0"	24" ADS N-12	28"	Hole 32	32"	35.027"	0"	0"
Invert 2	885.45'	170°	86.045"	24" ADS N-12	28"	Hole 32	32"	35.027"	0"	0"
Invert 3	885.45'	260°	131.598"	18" ADS N-12	22"	Hole 24	24"	25.133"	1"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

(P1) <<

INSIDE WALL DIMENSIONS

Coating (Int):	Seam Up: Tongue	Wall Thickness: 5"	Height (Int): 56"	Weight (Net): 4318 lb
Coating (Ext):	Seam Dn: n/a	Floor Height: 6"	Height (Ext): 62"	Volume (Net): 1.1cu.yd