

Job Name: 25-3241P2 - Buck Hills Subdivision Job Location: Lawrenceburg, KY 40342 Contractor: Edmonson Plumbing & Heating Supply					Plant: 100		Tech: Jared - A			
					7/24/2026 12:43:50 PM		PC: C. Goff			
Structure ID: CB 3										
P1 MH060BA36			MH BASE							
P3) 24" x 36" - CASTING HEIGHT - 6" P2) 60" - MH FLAT TOP w/24"x36" Hole - 8" P1) 60" - MH BASE - 36" 1) CASTING - HOE 525 LV SET (F/G/H) 1) 60" - Conseal CS-102 1.00" 1) 24" x 36" - Conseal CS-102 1.00" 1) DOGHOUSE INVRTD - 38"x36" 2) Hole - 20"						0 lb 2153 lb 5513 lb 442 lb 0 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 8108 lb		Structure Notes: 1. HOE 525 LV SET (F/G/H) PROVIDED BY ICAST. 2. PER ASTM C478 SPECIFICATIONS. 3. CONCRETE = 4,000 PSI AT 28 DAYS. 4. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.		
Rim: 806.82' Rim to Invert: 4' Slack: 0.55" Sump: 2.55" Step Position: 175°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	802.82'	0°	0"	30" HDPE	35.1"	DOGHOUSE INVRTD 38"x36"	38" x 36"	41.151"	0"	0"
Invert 2	802.82'	105°	65.973"	15" HDPE	17.6"	Hole 20	20"	20.39"	1.25"	0"
Invert 3	802.82'	245°	153.938"	15" HDPE	17.6"	Hole 20	20"	20.39"	1.25"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimenions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 6" Floor Height: 8"	Height (Int): 36" Height (Ext): 44"	Weight (Net): 5513 lb Volume (Net): 1.41cu.yd
----------------------------------	-------------------------------	--	--	--