

Job Name: 25-3452 - Churchill Downs Skye Terrace Improvements Job Location: Louisville, KY 40208 Contractor: Louisville Paving and Construction					Plant: 100		Tech: Jared - F			
					7/27/2026 1:03:51 PM		PC: J. Jarvis			

Structure ID: MH 129266
P1 MH048BA30

MH BASE T/n

P4) 24" - CASTING HEIGHT - 7" P3) 48" - ECC CONE w/ 24" HOLE F/G - 36" P2) 48" - MH RISER T/G - 60" P1) 48" - MH BASE T/n - 30" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) CASTING - HOE MC-420 F/C Sanitary 2) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 1) PSX - 16Y NYLO 2) PSX - 12-08 NYLO 9) MH Step ML-10-TDS-NCR - 10"	0 lb 3000 lb 4192 lb 3244 lb 0 lb 0 lb 1440 lb 340 lb 0 lb 0 lb 0 lb 8 lb 16 lb 0 lb Structure Total: 12240 lb	Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE MC-420 F/C SANITARY). . REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.
--	--	---

Rim: 457.64'	Rim to Invert: 10.93'	Slack: 1.16"	Sump: 3"	Step Position: 90°
--------------	-----------------------	--------------	----------	--------------------

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	446.71'	0°	0"	10" PVC SDR26	10.5"	PSX 16Y NYLO	16"	16.312"	0"	0"
Invert 2	446.81'	163°	82.5"	8" PVC SDR26	8.5"	PSX 12-08 NYLO	12"	12.129"	2.25"	0"
Invert 3	446.81'	231°	116.875"	8" PVC SDR26	8.5"	PSX 12-08 NYLO	12"	12.129"	2.25"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 30" Height (Ext): 36"	Weight (Net): 3244 lb Volume (Net): 0.83cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 25-3452 - Churchill Downs Skye Terrace Improvements Job Location: Louisville, KY 40208 Contractor: Louisville Paving and Construction					Plant: 100		Tech: Jared - F			
					7/27/2026 1:03:51 PM		PC: J. Jarvis			

Structure ID: MH 129266
P1 MH048BA30

MH BASE T/n

P4) 24" - CASTING HEIGHT - 7" P3) 48" - ECC CONE w/ 24" HOLE F/G - 36" P2) 48" - MH RISER T/G - 60" P1) 48" - MH BASE T/n - 30" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) CASTING - HOE MC-420 F/C Sanitary 2) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 1) PSX - 16Y NYLO 2) PSX - 12-08 NYLO 9) MH Step ML-10-TDS-NCR - 10"	0 lb 3000 lb 4192 lb 3244 lb 0 lb 0 lb 1440 lb 340 lb 0 lb 0 lb 8 lb 16 lb 0 lb Structure Total: 12240 lb	Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE MC-420 F/C SANITARY). . REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.
---	--	---

Rim: 457.64'	Rim to Invert: 10.93'	Slack: 1.16"	Sump: 3"	Step Position: 90°
--------------	-----------------------	--------------	----------	--------------------

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	446.71'	0°	0"	10" PVC SDR26	10.5"	PSX 16Y NYLO	16"	16.312"	0"	0"
Invert 2	446.81'	163°	82.5"	8" PVC SDR26	8.5"	PSX 12-08 NYLO	12"	12.129"	2.25"	0"
Invert 3	446.81'	231°	116.875"	8" PVC SDR26	8.5"	PSX 12-08 NYLO	12"	12.129"	2.25"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 30" Height (Ext): 36"	Weight (Net): 3244 lb Volume (Net): 0.83cu.yd
----------------------------------	---------------------------------	--	--	--