

WALL - EASI-SET BUILDING - WP-02 - 131" x 200"

[illegible]

Tech:	J. Coppage
PC:	E. Bradley



WALL - EASI-SET BUILDING - WP-02 - 131" x 200"

NOTE: DIMENSIONS PROVIDED ARE PULLED FROM EDGE OF CAGE TO CENTERLINE OF REBAR AND TO CENTER OF REBAR TO CENTER OF REBAR

16'-6" C.D.
16'-5"
10'-9" C.D.
10'-7"
1'-0" & OF MK002
1'-0" & OF MK003
MK002 ON TOP OF SURGE
MK001
MK003 BOTTOM
MK002 TOP
MK004 PROVIDE HARPIN AROUND CORNER EMBED PLATE STUDS
OPTIONAL MK003 @ E.A. FOR REINFORCING (PROVIDE IF B.L.E. TABLE IS NOT BEING USED)
1" CLR TO MESH (TYP.)
EDGE OF PANEL (FORM) TYP.
SCALE: 1" = 1'-0"

REINFORCING SCHEDULE

MARK #	DESCRIPTION	QTY
MK001	#3 X 5'-0"	12
MK002	#3 X 16'-6"	2
MK003	#3 X 10'-9"	2
MK004	#3 X 3'-1"	2

MESH SCHEDULE

MARK #	DESCRIPTION	QTY
M1	MAX84 2"x4" WVF 16'-6" X 10'-9"	1

MESSAGE CENTER

1. REFER TO DETAILS AND SECTION FOR REINFORCEMENT PLACEMENT

2. SUPPLEMENTAL STEEL FOR STRIPPING AND HANDLING MAY BE ADDED AS REQUIRED.

NOTE: 1. CONSTRUCT REBAR-MESH CAGE ACCORDING TO THE DRAWINGS. SECURE LIFTING APPARATUS TO FORM AND ADD PROPER REINFORCEMENT. PLACE REBAR-MESH CAGE AND HARPPINS AT INSERTS WITH PROPER CLEARANCES (PER DRAWINGS).

PROJECT: BASEBALL/SOFTBALL PRESSBOX
5185 FORT CAMPBELL BOULEVARD
HOPKINSVILLE, KY 42240
CONTRACTOR: CHRISTIAN COUNTY SCHOOLS

ISSUE DATE: 08/17/26
CHECKED BY: [Signature]
DESIGNED BY: [Signature]
DATE: [Signature]

PRODUCT: BUILDING
SHEET NUMBER: 6 OF 2
NUMBER REQUIRED: 2

PIECE MARK: WP-02