



Job Name: 26-1364 - Ollie Car Wash Job Location: Owensboro, KY Contractor: Winwater Hartford KY Co.					Plant: 100 6/8/2026 12:13:27 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: 473,17-2 ST-CI											
P1		BX2436-08BVF		BOX BASE 8inW, 8inF, Variable Ht F/n							
P2) 24" x 36" - CASTING HEIGHT - 6" P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht F/n - 17" 1) CASTING - HOE 525 SET FLAT GRATE (F/G/H) 1) 24" x 36" - Conseal CS-102 1.00" 1) DOGHOUSE INVRTD - 16"x16"					0 lb 2967 lb 442 lb 0 lb 0 lb ----- 0 lb Structure Total: 3409 lb		Structure Notes: . 1. PER ASTM C913 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING BY ICAST (HOE 525 SET FLAT GRATE (F/G/H)) . REINFORCING PER ASTM A615 (GRADE 60). - WALLS (As .12) #5 BARS AT 12" C.C.E.W. - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.				
Rim: 475'		Rim to Invert: 1.83'		Slack: 0.21"		Sump: 1.25"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector		Hole	Horz Size	Up ()	Offset
Invert 1	473.17'	0°	20"	12" HDPE	14.5"	DOGHOUSE INVRTD 16"x16"		16" x 16"	16"	0"	0"
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											



(P2)


(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)




Invert: 1
Degree: 0°
Horz: 12"
Hole: 16" x 16"
Up(): 0"

UPSIDE-DOWN VIEW (int. dimensions)



Invert: 1
Degree: 0°
Horz: 12"
Hole: 16" x 16"
Up(): 0"

INSIDE WALL DIMENSIONS



(P1)

Left

Back (24")

Right (36")

Fr 12"

1

8"

17"

EXT

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 17" Height (Ext): 25"	Weight (Net): 2967 lb Volume (Net): 0.76cu.yd
----------------------------------	-------------------------------	--	--	--