

**Job Name: 26-1453 Clarksville, TN SPC13A**  
**Job Location: Clarksville, TN**  
**Contractor: Cleary Construction, Inc.**

PC: C. Goff  
 TECH: J. Coppage  
 Plant: Beaver Dam



Structure ID: **PS-MH-069-SS-MH Riser**  
 Spec: Sanitary  
 Type: SAN.MH w/ConBlock-CDA Red  
 Size: 48"

Rim: 1.67'  
 Invert: 1.67'  
 Rim to Invert: 0'

Sump: 0"  
 Floor (Top): 0'  
 Floor Height: 0"


Floor (Bot): 0'  
 Overall Height: 1.667'  
 Slack: 0.04"

Structure Notes:

1. PER ASTM C-478 SPECIFICATIONS
2. CONCRETE: 4,000 PSI AT 28 DAYS
3. REINFORCEMENT: PER ASTM A615
4. STEPS AT 0 DEGREES



STRUCTURE SUMMARY:

- |  |         |
|--|---------|
| P1) 48" - MH RISER Custom Ht, w/ConBlock-CDA Red T/G - 20" | 1397 lb |
| 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212                | 0 lb    |
| 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)              | 0 lb    |
| 1) 48" - Conseal CS-102 1.00" (Double)                     | 0 lb    |
| 2) MH Step ML-10-TDS-NCR - 10"                             | 0 lb    |
|  | -----   |
| Structure Total:   | 1397 lb |



Position	Elev	Angle	Pipe	Pipe OD	Hole	Connector	Up ( )	Ref
Rim	1.67'							
Reducer								
Invert 1								
Invert 2								
Invert 3								
Invert 4								
Invert 5								
Invert 6								
Invert 7								
Invert 8								

**Cast (Int. Dim.) - Interior Dimensions**



Submittal Drawing  
 4/14/2026 7:53:52 AM

SUBMITTAL  
 APPROVED BY: