

Job Name: 26-1635 - KYTC Oldham Co (261505) Job Location: Peewee Valley, KY Contractor: Cleary Construction, Inc.					Plant: 100 7/22/2026 12:46:26 PM		Tech: Jared - F PC: T. Ryan				
Structure ID: 37887-150 ST- JB											
P1 BX3648-08BAVF		BOX BASE 8inW, 8inF, Variable Ht F/n									
P2) 36" x 48" - CB FLAT TOP 8"W SOLID F/F - 12" P1) 36" x 48" - BOX BASE 8inW, 8inF, Variable Ht F/n - 44" 1) 36" x 48" - Conseal CS-102 1.00" 2) Hole - 40 2) Hole - 16						3351 lb 6122 lb 0 lb 0 lb 0 lb Structure Total: 9473 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. KYTC JUNCTION BOX / PER ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. SOLID TOP SLAB - NO CASTING. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As. 62) #5 BARS AT 6" C.C.E.W. - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 748.66' Rim to Invert: 4.7' Slack: 0.4" Sump: 0" Step Position: 90°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset	
Invert 1	743.96'	90°	32"	36" CMP	37"	Hole 40	40"	40"	-2"	0"	
Invert 2	744.04'	30°	30.625"	12" CMP	13"	Hole 16	16"	18.475"	-1"	-12"	
Invert 3	744.04'	270°	32"	36" CMP	37"	Hole 40	40"	40"	-1"	0"	
Invert 4	744.04'	220°	32.625"	12" CMP	13"	Hole 16	16"	20.887"	-1"	-15.5"	
Invert 5											
Invert 6											
Invert 7											
Invert 8											

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: n/a

Wall Thickness: 8"

Floor Height: 8"

Height (Int): 44"

Height (Ext): 52"

Weight (Net): 6122 lb

Volume (Net): 1.56cu.yd