

Job Name: 26-1635 - KYTC Oldham Co (261505) Job Location: Pee wee Valley, KY Contractor: Cleary Construction, Inc.					Plant: 100 7/24/2026 2:03:50 PM		Tech: Jared - F PC: T. Ryan					
Structure ID: 14223-22 CBIA-20												
P1 BX3648-08BAVF			BOX BASE 8inW, 8inF, Variable Ht F/n									
P4) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10" P3) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18" P2) 36" x 48" - CB FT REDUCER 24"X36" HOLE T/F - 8" P1) 36" x 48" - BOX BASE 8inW, 8inF, Variable Ht F/n - 44" 1) CASTING - HOE KY-206 F/C (KY CBIA) 1) 36" x 48" - Conseal CS-102 1.00" 1) 24" x 36" - Conseal CS-102 1.00" 1) Hole - 22 1) Hole - 18 1) Hole - 6						3400 lb 5270 lb 1654 lb 7657 lb 206 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 18187 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PI AT 28 DAYS. 3. CASTING BY ICAST (HOE KY-206 F/C (KY CBI A)). . REINFORCING PER ASTM A615 (GRADE 60). - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W. - TRANS. SLAB (As .62) #5 BARS AT 6" C.C.E.W (DBL MAT) - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Rim: 765.85' Rim to Invert: 6.92' Slack: 3.04" Sump: 0" Step Position:												
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset		
Invert 1	758.93'	330°	21.375"	18" CMP	19"	Hole 22	22"	25.403"	-2"	12"		
Invert 2	759.01'	90°	32"	15" CMP	16"	Hole 18	18"	18"	-0.5"	0"		
Invert 3	761.85'	180°	26"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	34"	0"		
Invert 4												
Invert 5												
Invert 6												
Invert 7												
Invert 8												

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 44" Height (Ext): 52"	Weight (Net): 7657 lb Volume (Net): 1.96cu.yd
----------------------------------	-------------------------------	--	--	--