

Job Name: 26-1635 - KYTC Oldham Co (261505)

Job Location: Peewee Valley, KY

Contractor: Cleary Construction, Inc.

Plant: 100

7/24/2026 2:03:57 PM

Tech: Jared - F

PC: T. Ryan

Structure ID: 15180-29 CBIA-27

P1 BX2436-08BVF

BOX BASE 8inW, 8inF, Variable Ht T/n

P3) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10"

P2) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18"

P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht T/n - 51"

1) CASTING - HOE KY-206 F/C (KY CBI A)

1) 24" x 36" - Conseal CS-102 1.00"

1) Hole - 34

1) Hole - 22

1) Hole - 6

1) Hole - 28

3400 lb

5270 lb

5303 lb

206 lb

0 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 14179 lb

Structure Notes:

** KYTC STATE PROJECT **

1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S.

2. CONCRETE = 4,000 PI AT 28 DAYS.

3. CASTING BY ICAST (HOE KY-206 F/C (KY CBI A)).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W.

- WALLS (As .31) #5 BARS AT 12" C.C.E.W.

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 788.57' Rim to Invert: 6.87' Slack: 3.44" Sump: 0" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	781.7'	90°	26"	30" CMP	31"	Hole 34	34"	34"	-2"	0"
Invert 2	781.78'	180°	20"	18" CMP	19"	Hole 22	22"	22"	-1"	0"
Invert 3	785.2'	180°	20"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	41"	0"
Invert 4	781.78'	270°	26"	24" CMP	25"	Hole 28	28"	28"	-1"	0"
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

Invert: 3
Degree: 180°
Horz: 12"
Hole: 6"
Up(_): 41"

Invert: 2
Degree: 180°
Horz: 12"
Hole: 22"
Up(_): -1"

Invert: 1
Degree: 90°
Horz: 18"
Hole: 34"
Up(_): -2"

Invert: 4
Degree: 270°
Horz: 18"
Hole: 28"
Up(_): -1"

UPSIDE-DOWN VIEW (int. dimensions)

Invert: 3
Degree: 180°
Horz: 12"
Hole: 6"
Up(_): 41"

Invert: 2
Degree: 180°
Horz: 12"
Hole: 22"
Up(_): -1"

Invert: 4
Degree: 270°
Horz: 18"
Hole: 28"
Up(_): -1"

Invert: 1
Degree: 90°
Horz: 18"
Hole: 34"
Up(_): -2"

(P3)

(P2)

(P1) <<

INSIDE WALL DIMENSIONS

4

2

1

Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: n/a

Wall Thickness: 8"

Floor Height: 8"

Height (Int): 51"

Height (Ext): 59"

Weight (Net): 5303 lb

Volume (Net): 1.36cu.yd