

Job Name: 26-1635 - KYTC Oldham Co (261505)

Job Location: Pee wee Valley, KY

Contractor: Cleary Construction, Inc.

Plant: 100

7/24/2026 2:04:18 PM

Tech: Jared - F

PC: T. Ryan

Structure ID: 15510-48 CBIA-9

P1 BX3636-08BAVF

BOX BASE 8inW, 8inF, Variable Ht F/n

P4) 24" x 120" - CB INLET KY A 10' TOP RIGHT F/G - 10"

P3) 24" x 120" - CB INLET KY A 10' BOTTOM RIGHT T/G - 18"

P2) 36" x 36" - CB TRANSITION SLAB 24"X36" HOLE T/F - 8"

P1) 36" x 36" - BOX BASE 8inW, 8inF, Variable Ht F/n - 37"

1) CASTING - HOE KY-206 F/C (KY CBIA)

1) 36" x 36" - Conseal CS-102 1.00"

1) 24" x 36" - Conseal CS-102 1.00"

1) Hole - 28

1) Hole - 18

1) Hole - 6

1) Hole - 22

3398 lb

5270 lb

1235 lb

5328 lb

206 lb

0 lb

0 lb

0 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 15437 lb

Structure Notes:

** KYTC STATE PROJECT **

1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S.

2. CONCRETE = 4,000 PI AT 28 DAYS.

3. CASTING BY ICAST (HOE KY-206 F/C (KY CBI A)).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W.

- TRANS. SLAB (As .62) #5 BARS AT 6" C.C.E.W (DBL MAT)

- WALLS (As .31) #5 BARS AT 12" C.C.E.W.

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 790.66'

Rim to Invert: 6.34'

Slack: 3.08"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	784.32'	0°	26"	24" CMP	25"	Hole 28	28"	28"	-2"	0"
Invert 2	784.4'	180°	26"	15" CMP	16"	Hole 18	18"	18"	-0.5"	0"
Invert 3	786.65'	180°	26"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	27"	0"
Invert 4	784.4'	270°	26"	18" CMP	19"	Hole 22	22"	22"	-1"	0"
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

Invert: 3
Degree: 180°
Horz: 18"
Hole: 6"
Up(_): 27"

Invert: 2
Degree: 180°
Horz: 18"
Hole: 18"
Up(_): -0.5"

Invert: 4
Degree: 270°
Horz: 18"
Hole: 22"
Up(_): -1"

Invert: 1
Degree: 0°
Horz: 18"
Hole: 28"
Up(_): -2"

UPSIDE-DOWN VIEW (int. dimensions)

Invert: 3
Degree: 180°
Horz: 18"
Hole: 6"
Up(_): 27"

Invert: 2
Degree: 180°
Horz: 18"
Hole: 18"
Up(_): -0.5"

Invert: 4
Degree: 270°
Horz: 18"
Hole: 22"
Up(_): -1"

Invert: 1
Degree: 0°
Horz: 18"
Hole: 28"
Up(_): -2"

(P4)

(P3)

(P2)

(P1) <<

INSIDE WALL DIMENSIONS

(P1)

Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: n/a

Wall Thickness: 8"

Floor Height: 8"

Height (Int): 37"

Height (Ext): 45"

Weight (Net): 5328 lb

Volume (Net): 1.36cu.yd