

Job Name: 26-1635 - KYTC Oldham Co (261505) Job Location: Pee wee Valley, KY Contractor: Cleary Construction, Inc.					Plant: 100		Tech: Jared - F			
					7/27/2026 11:35:58 AM		PC: T. Ryan			
Structure ID: 48870-75 CBIA										
P1 BX2436-08BVF			BOX BASE 8inW, 8inF, Variable Ht T/n							
P4) 24" x 120" - CB INLET KY A 10' TOP RIGHT F/G - 10" P3) 24" x 120" - CB INLET KY A 10' BOTTOM RIGHT T/G - 18" P2) 24" x 36" - BOX RISER 8inW T/G - 12" P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht T/n - 53" 1) CASTING - HOE KY-206 F/C (KY CBIA) 2) 24" x 36" - Conseal CS-102 1.00" 2) Hole - 28"					3398 lb 5270 lb 1224 lb 6081 lb 206 lb 0 lb 0 lb ----- 16179 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PI AT 28 DAYS. 3. CASTING BY ICAST (HOE KY-206 F/C (KY CBI A)). REINFORCING PER ASTM A615 (GRADE 60). - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W. - WALLS/RISER (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 820.37' Rim to Invert: 8.04' Slack: 3.48" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	812.33'	0°	20"	24" CMP	25"	Hole 28	28"	26"	-2"	0"
Invert 2	812.33'	90°	26"	24" CMP	25"	Hole 28	28"	28"	-2"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions) 	UPSIDE-DOWN VIEW (int. dimensions)
INSIDE WALL DIMENSIONS 	

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 53" Height (Ext): 61"	Weight (Net): 6081 lb Volume (Net): 1.55cu.yd
----------------------------------	---------------------------------	--	--	--