

Job Name: 26-1635 - KYTC Oldham Co (261505) Job Location: Peewee Valley, KY Contractor: Cleary Construction, Inc.					Plant: 100 7/27/2026 11:39:20 AM		Tech: Jared - F PC: T. Ryan			
Structure ID: 4925-127 DBI4 - 1B										
P1 BX3648-08BAVF			BOX BASE 8inW, 8inF, Variable Ht F/n							
P2) 36" x 48" - P.I.P. - BY OTHERS - 8" P1) 36" x 48" - BOX BASE 8inW, 8inF, Variable Ht F/n - 56" 1) 36" x 48" - Conseal CS-102 1.00" 2) Hole - 40"						0 lb 8466 lb 0 lb 0 lb ----- Structure Total: 8466 lb		Structure Notes: **KYTC STATE PROJECT** 1. KYTC DBI TYPE 4 / ASTM C913 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. STUB #5 BARS 20" OUT TOP OF WALLS (SPA@12"C/C) 4. CASTING SUPPLIED BY OTHERS (HOE KY-410 (DBI4)). REINFORCING PER ASTM A615 (GRADE 60). - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.		
Rim: 751.47' Rim to Invert: 5.37' Slack: 0.44" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	746.1'	90°	32"	36" CMP	37"	Hole 40	40"	40"	-2"	0"
Invert 2	746.18'	0°	30"	36" CMP	37"	Hole 40	40"	38"	-1"	4"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

#5 DOWELS @ 12" O.C. STUBBED 20" OUT THE TOP OF THE WALLS

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimenions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 56" Height (Ext): 64"	Weight (Net): 8466 lb Volume (Net): 2.16cu.yd
----------------------------------	-------------------------------	--	--	--