

Job Name: 26-1635 - KYTC Oldham Co (261505)

Job Location: Peewee Valley, KY

Contractor: Cleary Construction, Inc.

Plant: 100

7/27/2026 11:36:09 AM

Tech: Jared - F

PC: T. Ryan



Structure ID: 50865-89 CBIA

P1 BX2436-08BA36

BOX BASE 8inW, 8inF T/n

P3) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10"

P2) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18"

P1) 24" x 36" - BOX BASE 8inW, 8inF T/n - 36"

1) CASTING - HOE KY-206 F/C (KY CBI A)

1) 24" x 36" - Conseal CS-102 1.00"

3) Hole - 18

3400 lb

5270 lb

4557 lb

206 lb

0 lb

0 lb

Structure Total: 13433 lb

Structure Notes:

** KYTC STATE PROJECT **

1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S.

2. CONCRETE = 4,000 PI AT 28 DAYS.

3. CASTING BY ICAST (HOE KY-206 F/C (KY CBI A)).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W.

- WALLS (As .31) #5 BARS AT 12" C.C.E.W.

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 797.85' Rim to Invert: 5.52' Slack: 2.24" Sump: 0" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	792.33'	0°	20"	15" CMP	16"	Hole 18	18"	18"	-1.5"	0"
Invert 2	792.33'	90°	26"	15" CMP	16"	Hole 18	18"	18"	-1.5"	0"
Invert 3	792.33'	180°	20"	15" CMP	16"	Hole 18	18"	18"	-1.5"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

Invert: 3
Degree: 180°
Horz: 12"
Hole: 18"
Up(): -1.5"

Invert: 2
Degree: 90°
Horz: 18"
Hole: 18"
Up(): -1.5"

Invert: 1
Degree: 0°
Horz: 12"
Hole: 18"
Up(): -1.5"

24"

36"

+ 0°

UPSIDE-DOWN VIEW (int. dimensions)

Invert: 3
Degree: 180°
Horz: 12"
Hole: 18"
Up(): -1.5"

Invert: 2
Degree: 90°
Horz: 18"
Hole: 18"
Up(): -1.5"

Invert: 1
Degree: 0°
Horz: 12"
Hole: 18"
Up(): -1.5"

24"

36"

- 0°

INSIDE WALL DIMENSIONS

3

2

1

12"

18"

12"

-1.5"

-1.5"

-1.5"

Left

Back (24")

Right (36")

Front

8"

36"

EXT

Coating (Int):

Coating (Ext):

Seam Up: Tongue
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 8"

Height (Int): 36"
Height (Ext): 44"

Weight (Net): 4557 lb
Volume (Net): 1.16cu.yd