

Job Name: 26-1635 - KYTC Oldham Co (261505) Job Location: Pee wee Valley, KY Contractor: Cleary Construction, Inc.					Plant: 100 7/27/2026 11:39:20 AM		Tech: Jared - F PC: T. Ryan			
Structure ID: 5301-128 DBI4 - 100B										
P1 BX3648-08BAVF			BOX BASE 8inW, 8inF, Variable Ht F/n							
P2) 36" x 48" - P.I.P. - BY OTHERS - 8" P1) 36" x 48" - BOX BASE 8inW, 8inF, Variable Ht F/n - 39" 1) 36" x 48" - Conseal CS-102 1.00" 1) Hole - 34 1) Hole - 28						0 lb 6421 lb 0 lb 0 lb 0 lb ----- 0 lb Structure Total: 6421 lb		Structure Notes: **KYTC STATE PROJECT** 1. KYTC DBI TYPE 4 / ASTM C913 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. STUB #5 BARS 20" OUT TOP OF WALLS (SPA@12"C/C) 4. CASTING SUPPLIED BY OTHERS (HOE KY-410 (DBI4)). . REINFORCING PER ASTM A615 (GRADE 60). - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.		
Rim: 752.16' Rim to Invert: 3.97' Slack: 0.64" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	748.19'	0°	26"	30" CMP	31"	Hole 34	34"	34"	-2"	0"
Invert 2	748.27'	110°	37.25"	24" CMP	25"	Hole 28	28"	29.797"	-1"	-4"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

#5 DOWELS @ 12" O.C. STUBBED 20" OUT THE TOP OF THE WALLS

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 39" Height (Ext): 47"	Weight (Net): 6421 lb Volume (Net): 1.64cu.yd
----------------------------------	-------------------------------	--	--	--