

Job Name: 26-1635 - KYTC Oldham Co (261505) Job Location: Pee wee Valley, KY Contractor: Cleary Construction, Inc.					Plant: 100 8/12/2026 11:09:25 AM		Tech: Jared - F PC: T. Ryan			
Structure ID: 152527-153 ST- JB										
P1 BX4848-08BA48					BOX BASE 8inW, 8inF F/n					
P2) 48" x 48" - CB FLAT TOP 8"W SOLID F/F - 8" P1) 48" x 48" - BOX BASE 8inW, 8inF F/n - 48" 1) 48" x 48" - Conseal CS-102 1.00" 1) Hole - 32 2) Hole - 40					2750 lb 7653 lb 0 lb 0 lb 0 lb ----- Structure Total: 10403 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. KYTC JUNCTION BOX / PER ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. SOLID TOP SLAB - NO CASTING. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As. 62) #5 BARS AT 6" C.C.E.W. - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12: C.C.E.W.			
Rim: 851.77' Rim to Invert: 4.7' Slack: 0.4" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	847.07'	0°	32"	24" VCP	28.5"	Hole 32	32"	32"	-4"	0"
Invert 2	847.07'	180°	32"	36" CMP	37"	Hole 40	40"	40"	-2"	0"
Invert 3	847.1'	295°	35.875"	36" CMP	37"	Hole 40	40"	44.135"	-1.625"	-10"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 48" Height (Ext): 56"	Weight (Net): 7653 lb Volume (Net): 1.96cu.yd
----------------------------------	-------------------------------	--	--	--