

Job Name: 26-1635 - KYTC Oldham Co (261505) Job Location: Peewee Valley, KY Contractor: Cleary Construction, Inc.					Plant: 100		Tech: Jared - F			
					8/14/2026 8:07:04 PM		PC: T. Ryan			
Structure ID: 35650-144 MHA										
P1 MH048BAVF			MH BASE Custom Ht F/n							
P3) 24" - CASTING HEIGHT - 8" P2) 48" - MH FLAT LID w/24in ECC Hole F/F - 7" P1) 48" - MH BASE Custom Ht F/n - 59" 1) 48" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 1) Hole - 22 1) Hole - 8 5) MH Step ML-10-TDS-NCR - 10"					0 lb 1286 lb 5266 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 6552 lb		Structure Notes: **KYTC STATE PROJECT** 1. PER KYTC MH A / ASTM C478 SPEC'S. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING SUPPLIED BY OTHERS (HOE KY-510 F/C (KY TY.2)). 4. INVERT BY OTHERS. REINFORCING PER ASTM A615 (GRADE 60.) - TOP SLAB (As. 62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As.12). - FLOOR (As.31) #5 BARS AT 12" C.C.E.W.			
Rim: 794.69' Rim to Invert: 6' Slack: 0" Sump: 2" Step Position: 90°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	788.69'	0°	0"	18" CMP	19"	Hole 22	22"	22.854"	0"	0"
Invert 2	792.52'	208°	105.25"	6" HDPE (perf pipe)	6.9"	Hole 8	8"	8.038"	47"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 59" Height (Ext): 65"	Weight (Net): 5266 lb Volume (Net): 1.34cu.yd
----------------------------------	-------------------------------	--	--	--