

Job Name: 26-1733 - Liberty Power Station Job Location: Liberty, KY Contractor: Weddle Enterprises, Inc					Plant: 100 7/20/2026 2:23:20 PM		Tech: Jared - F PC: T. Ryan			
Structure ID: CB-22										
P1 MH060BAVF		MH BASE Custom Ht								
P3) 24" - CASTING HEIGHT - 4" P2) 60" - MH FLAT TOP w/24" Ctr. Hole - 8" P1) 60" - MH BASE Custom Ht - 70" 1) 60" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 2) Hole - 40 1) Hole - 16 6) MH Step ML-10-TDS-NCR - 10"					0 lb 2429 lb 8575 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 11005 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. CASTING SUPPLIED BY OTHERS. . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.			
Rim: 1076' Rim to Invert: 6.55' Slack: 0.1" Sump: 3.5" Step Position: 270°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	1069.45'	0°	0"	30" RCP B WALL	37"	Hole 40	40"	43.784"	0"	0"
Invert 2	1073.4'	90°	56.549"	12" HDPE	14.5"	Hole 16	16"	16.196"	49.65"	0"
Invert 3	1069.45'	180°	113.097"	30" RCP B WALL	37"	Hole 40	40"	43.784"	0"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 6" Floor Height: 8"	Height (Int): 70" Height (Ext): 78"	Weight (Net): 8575 lb Volume (Net): 2.19cu.yd
----------------------------------	-------------------------------	--	--	--