

Job Name: 26-1733 - Liberty Power Station Job Location: Liberty, KY Contractor: Weddle Enterprises, Inc					Plant: 100 7/20/2026 8:42:59 AM		Tech: Jared - F PC: T. Ryan				
Structure ID: OCS											
P3		BX4848-08RVF									
BOX RISER 8inW, Variable Ht											
P4) 48" x 48" - CASTING HEIGHT - 0" P3) 48" x 48" - BOX RISER 8inW, Variable Ht - 12" P2) 48" x 48" - BOX RISER 8inW, Variable Ht - 60" P1) 48" x 48" - BOX BASE 8inW, 8inF, Variable Ht - 36" 3) 48" x 48" - Conseal CS-102 1.00" 1) Hole - 26 2) Orifice - 5"						0 lb 1804 lb 8996 lb 7807 lb 0 lb 0 lb 0 lb ----- Structure Total: 18607 lb		Structure Notes: . 1. PER ASTM C913 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING SUPPLIED BY OTHERS. 5. TRASHRACK SUPPLIED BY OTHERS. REINFORCING PER ASTM A615 (GRADE 60). - WALLS (As .12) #5 BARS AT 12" C.C.E.W. - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.			
Rim: 1073'		Rim to Invert: 8.5'		Slack: 0"		Sump: 6"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset	
Invert 1											
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)											
INSIDE WALL DIMENSIONS											
Coating (Int): Coating (Ext):			Seam Up: Flat Seam Dn: Groove		Wall Thickness: 8" Floor Height: 0"		Height (Int): 12" Height (Ext): 12"		Weight (Net): 1804 lb Volume (Net): 0.46cu.yd		