

Job Name: 26-2030 - KYTC McCracken Co. Call 111 (ID 264505)				Plant: 100		Tech: J. Horsley															
Job Location: Paducah, KY				6/12/2026 7:49:45 AM		PC: J. Jarvis															
Contractor: Jim Smith Contracting Co, LLC																					
Structure ID: 162+02 LT S-16 CBIA																					
P1		BX2436-08BA30		BOX BASE 8inW, 8inF F/n																	
P4) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10" P3) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18" P2) 24" x 36" - FIELD ADJUSTMENT - 1" P1) 24" x 36" - BOX BASE 8inW, 8inF F/n - 30" 1) CASTING - HOE KY-206 F/C (KY CBI A) 1) 24" x 36" - Conseal CS-102 1.00" 2) Hole - 22				3400 lb 5270 lb 0 lb 3947 lb 206 lb 0 lb 0 lb ----- Structure Total: 12823 lb		Structure Notes: . ** KYTC STATE PROJECT ** 1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PI AT 28 DAYS. 3. HOE-KY-206 F/C CAST INTO TOP SLAB. . REINFORCING PER ASTM A615 (GRADE 60). - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.															
Rim: 386.61' Rim to Invert: 4.92' Slack: 0.04" Sump: 0" Step Position:																					
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset											
Invert 1	381.69'	180°	20"	18" CMP	19"	Hole 22	22"	22"	-2"	0"											
Invert 2	381.69'	270°	26"	18" CMP	19"	Hole 22	22"	22"	-2"	0"											
Invert 3																					
Invert 4																					
Invert 5																					
Invert 6																					
Invert 7																					
Invert 8																					
RIGHT-SIDE UP VIEW (int. dimensions) UPSIDE-DOWN VIEW (int. dimenions) (P1) << INSIDE WALL DIMENSIONS <table><tr><td colspan="2">Coating (Int): Coating (Ext):</td><td colspan="2">Seam Up: Flat Seam Dn: n/a</td><td colspan="2">Wall Thickness: 8" Floor Height: 8"</td><td colspan="2">Height (Int): 30" Height (Ext): 38"</td><td colspan="3">Weight (Net): 3947 lb Volume (Net): 1.01cu.yd</td></tr></table>											Coating (Int): Coating (Ext):		Seam Up: Flat Seam Dn: n/a		Wall Thickness: 8" Floor Height: 8"		Height (Int): 30" Height (Ext): 38"		Weight (Net): 3947 lb Volume (Net): 1.01cu.yd		
Coating (Int): Coating (Ext):		Seam Up: Flat Seam Dn: n/a		Wall Thickness: 8" Floor Height: 8"		Height (Int): 30" Height (Ext): 38"		Weight (Net): 3947 lb Volume (Net): 1.01cu.yd													