


Job Name: 26-2104 - Jeffersonville High School Parking Lot Job Location: Jeffersonville, IN Contractor: Mac Construction & Excavating, Inc.					Plant: 100 6/27/2026 7:12:46 PM		Tech: Jared - A PC: T. Lewis				
Structure ID: 23 ST-CI											
P1 MH048BAVF		MH BASE Custom Ht F/n									
P3) 24" x 36" - CASTING HEIGHT - 6" P2) 48" - MH FLAT TOP w/24"x36" Hole F/F - 7" P1) 48" - MH BASE Custom Ht F/n - 21" 1) 48" - Conseal CS-102 1.00" 1) 24" x 36" - Conseal CS-102 1.00" 2) Hole - 18					0 lb 1044 lb 2509 lb 0 lb 0 lb 0 lb ----- 0 lb Structure Total: 3553 lb		Structure Notes: 1. PER ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. STORM INVERT BY OTHERS 5. NO STEPS 6. HOE 525 FRAME, GRATE, & CURB HOOD SUPPLIED BY OTHERS				
Rim: 482.55' Rim to Invert: 2.67' Slack: 0.04" Sump: 2" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	479.88'	0°	0"	12" RCP B WALL	16"	Hole 18	18"	18.451", 10.047"	0"	0"	
Invert 2	479.88'	128°	64.75"	12" RCP B WALL	16"	Hole 18	18"	18.451"	0"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											




RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimenions)

INVERT 2
Degree: 128°
Horz: 53.625"
Hole: 18"
Up(): 0"

INVERT 1
Degree: 0°
Horz: 0"
Hole: 18"
Up(): 0"

INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 21" Height (Ext): 27"	Weight (Net): 2509 lb Volume (Net): 0.64cu.yd
----------------------------------	-------------------------------	--	--	--