

Job Name: 26-2310 - 3rd & Madison Townhomes - Ph. 1 Job Location: Nashville, TN 37208 Contractor: Hayes Pipe Supply					Plant: 100		Tech: Jared - F			
					6/15/2026 10:58:54 AM		PC: E. Bradley			
Structure ID: A4 ST-DCI										
P1 MH060BAVF			MH BASE Custom Ht F/n							
P3) 28" x 28" - CASTING HEIGHT - 7.50" P2) 60" - MH FLAT TOP w/(2) 28"x28" Holes F/F - 8" P1) 60" - MH BASE Custom Ht F/n - 32" 1) 60" - Conseal CS-102 1.00" 1) 28" x 28" - Conseal CS-102 1.00" 1) Hole - 40 x 28 1) Hole - 26					0 lb 1680 lb 5134 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 6814 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING SUPPLIED BY OTHERS (JBS 3300 F/G/H - DOUBLE CURB INLET). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.			
Rim: 422.26' Rim to Invert: 3.68' Slack: 0.285" Sump: 3.625" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	418.58'	0°	0"	30" x 19" ELL RCP	37.25" x 26.25"	Hole 40 x 28	40" x 28"	43.784", 16.009"	0"	0"
Invert 2	418.58'	145°	91.125"	18" RCP B WALL	23"	Hole 26	26"	26.891"	1.125"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):	Seam Up: Flat	Wall Thickness: 6"	Height (Int): 32"	Weight (Net): 5134 lb
Coating (Ext):	Seam Dn: n/a	Floor Height: 8"	Height (Ext): 40"	Volume (Net): 1.31cu.yd