

Job Name: 26-2370 - Greystone Subd. Job Location: Madisonville, KY Contractor: Steve Pleasant Excavating, LLC					Plant: 100		Tech: Jared - F			
					5/25/2026 11:01:16 AM		PC: E. Bradley			
Structure ID: 5 SS-MH										
P1 MH048BA30			MH BASE T/n							
P4) 24" - CASTING HEIGHT - 7" P3) 24" - GRADE RING F/F - 4" P2) 48" - ECC CONE w/ 24" HOLE F/G - 42" P1) 48" - MH BASE T/n - 30" 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) JOINT WRAP - 12" WD x 048" MAC WRAP 1) Inflow Dish FOR MC-315 1) CASTING - HOE MC-315 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 2) 24" - Conseal CS-102 1.00" (Double) 2) PSX - 12-08 NYLO 2) PSX - 12-06 NYLO 6) MH Step ML-10-TDS-NCR - 10"					0 lb 270 lb 3200 lb 3234 lb 1440 lb 0 lb 2 lb 258 lb 0 lb 0 lb 16 lb 16 lb 0 lb ----- Structure Total: 8436 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE MC-315 F/C "SANITARY"). . REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 450.5' Rim to Invert: 6.83' Slack: 0.96" Sump: 2" Step Position: 0°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	443.67'	0°	0"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	0"	0"
Invert 2	443.87'	110°	55.625"	6" PVC SCH40	6.625"	PSX 12-06 NYLO	12"	12.129"	1.375"	0"
Invert 3	443.77'	203°	102.75"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	1.25"	0"
Invert 4	443.87'	275°	139.25"	6" PVC SCH40	6.625"	PSX 12-06 NYLO	12"	12.129"	1.375"	0"
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 30" Height (Ext): 36"	Weight (Net): 3234 lb Volume (Net): 0.83cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-2370 - Greystone Subd. Job Location: Madisonville, KY Contractor: Steve Pleasant Excavating, LLC					Plant: 100 5/25/2026 11:01:16 AM		Tech: Jared - F PC: E. Bradley					
Structure ID: 5 SS-MH												
P1 MH048BA30			MH BASE T/n									
P4) 24" - CASTING HEIGHT - 7" P3) 24" - GRADE RING F/F - 4" P2) 48" - ECC CONE w/ 24" HOLE F/G - 42" P1) 48" - MH BASE T/n - 30" 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) JOINT WRAP - 12" WD x 048" MAC WRAP 1) Inflow Dish FOR MC-315 1) CASTING - HOE MC-315 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 2) 24" - Conseal CS-102 1.00" (Double) 2) PSX - 12-08 NYLO 2) PSX - 12-06 NYLO 6) MH Step ML-10-TDS-NCR - 10"						0 lb 270 lb 3200 lb 3234 lb 1440 lb 0 lb 2 lb 258 lb 0 lb 0 lb 16 lb 16 lb 0 lb ----- Structure Total: 8436 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE MC-315 F/C "SANITARY"). . REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Rim: 450.5' Rim to Invert: 6.83' Slack: 0.96" Sump: 2" Step Position: 0°												
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset		
Invert 1	443.67'	0°	0"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	0"	0"		
Invert 2	443.87'	110°	55.625"	6" PVC SCH40	6.625"	PSX 12-06 NYLO	12"	12.129"	1.375"	0"		
Invert 3	443.77'	203°	102.75"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	1.25"	0"		
Invert 4	443.87'	275°	139.25"	6" PVC SCH40	6.625"	PSX 12-06 NYLO	12"	12.129"	1.375"	0"		
Invert 5												
Invert 6												
Invert 7												
Invert 8												

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

FOR INVERT ONLY

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 30" Height (Ext): 36"	Weight (Net): 3234 lb Volume (Net): 0.83cu.yd
----------------------------------	---------------------------------	--	--	--