

Job Name: 26-2484 Bass Pro Shops Outpost Paducah Job Location: Paducah, KY Contractor: Central Paving Co. of Paducah, Inc.					Plant: Beaver Dam 6/16/2026 8:02:34 AM		Tech: S. Felletter PC: A. Chambers				
Structure ID: Y2 ST-JB											
P1 MH048BA60		MH BASE T/n									
P4) 24" - CASTING HEIGHT - 7" P3) 24" - GRADE RING F/F - 4" P2) 48" - ECC CONE w/ 24" HOLE F/G - 30" P1) 48" - MH BASE T/n - 60" 1) CASTING - HOE MC-375 F/C Storm 1) 48" - Conseal CS-102 1.00" 2) 24" - Conseal CS-102 1.00" 2) Hole - 30 8) MH Step ML-10-TDS-NCR - 10"						0 lb 270 lb 2050 lb 4890 lb 271 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 7481 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE MC-375 F/C). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 370.03'		Rim to Invert: 8.36'		Slack: 1.22"		Sump: 1.9"		Step Position: 249°			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	361.67'	0°	0"	24" HDPE	27.8"	Hole 30	30"	32.406"	0"	0"	
Invert 2	361.67'	138°	69.848"	24" HDPE	27.8"	Hole 30	30"	32.406"	0"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions) UPSIDE-DOWN VIEW (int. dimensions) (P4) (P3) (P2) (P1) << Invert: 2 Degree: 138° Horz: 57.805" Hole: 30" Up(): 0" Step: 249° Horz: 104.301" Invert: 1 Degree: 0° Horz: 0" Hole: 30" Up(): 0" Invert: 2 Degree: 138° Horz: 57.805" Hole: 30" Up(): 0" Step: 249° Horz: 104.301" Invert: 1 Degree: 0° Horz: 0" Hole: 30" Up(): 0" INSIDE WALL DIMENSIONS 360° 270° 180° 90° 0° 0" 0" 0" 0" 0" 60" 6" EXT 2 1 57.805" 0" Coating (Int): Coating (Ext): Seam Up: Tongue Seam Dn: n/a Wall Thickness: 5" Floor Height: 6" Height (Int): 60" Height (Ext): 66" Weight (Net): 4890 lb Volume (Net): 1.25cu.yd											