

Job Name: 26-2644 881922 Hawkins School Tennis
 Job Location: Cleveland, OH
 Contractor: Contech Engineering Solutions

Plant: Beaver Dam

6/15/2026 10:28:38 AM

Tech: S. Felletter

PC: C. Goff



Structure ID: 15-CS-8

P2 MH096RS96

MH RISER T/G

- P4) 24" - CASTING HEIGHT - 4"
 P3) 96" - MH FLAT TOP SPEC. (2 - 24"Ø HOLES) F/G - 17"
 P2) 96" - MH RISER T/G - 96"
 P1) 96" - MH MONOBASE 13F, Custom Ht T/n - 24"
 1) CVSTENCILING
 1) ASSEMBLY REQUIRED
 2) 96" - Conseal CS-102 1.00"
 1) 24" - Conseal CS-102 1.00"
 2) Hole - 32


0 lb
 10015 lb
 22680 lb
 17113 lb
 0 lb
 0 lb
 0 lb
 0 lb
 0 lb
 0 lb
 Structure Total: 49809 lb

Structure Notes:
 4" CASTING BY OTHERS
 LIFTING ANCHORS TO BE INSTALLED
 ON THE OUTSIDE OF THE STRUCTURE
 ICAST TO INSTALL THE INTERNALS
 CONTECH'S LOGO AS WELL AS THE
 INLET AND OUTLET MUST BE
 STENCILED ONTO THE STRUCTURE


Rim: 1028.15' Rim to Invert: 5.9' Slack: 11.844" Sump: 82.044" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	1022.25'	270°	268.606"	24" HDPE	27.8"	Hole 32	32"	32.624"	49.044"	0"
Invert 2	1022.25'	90°	89.535"	24" HDPE	27.8"	Hole 32	32"	32.624"	49.044"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)




Invert: 2
 Degree: 90°
 Horz: 75.398"
 Hole: 32"
 Up(): 49.044"



Invert: 1
 Degree: 270°
 Horz: 226.195"
 Hole: 32"
 Up(): 49.044"

INSIDE WALL DIMENSIONS



Coating (Int):
 Coating (Ext):

Seam Up: Tongue
 Seam Dn: Groove

Wall Thickness: 9"
 Floor Height: 0"

Height (Int): 96"
 Height (Ext): 96"

Weight (Net): 22680 lb
 Volume (Net): 5.79cu.yd