


Job Name: 26-2697 - Prestonsburg Yard Vault Job Location: Prestonsburg, KY Contractor: Prestonsburg City Utilities					Plant: 100 6/26/2026 10:09:09 AM		Tech: Jared - F PC: M. Sullivan				
Structure ID: YARD VAULT 2											
P1 P.I.P. BY OTHERS - BTM SLAB											
P4) 30" x 30" - HATCH (CAST FLUSH) - 3" P3) 48" - MH FLAT TOP w/30"x30" Hole - 12" P2) 48" - MH DH RISER Custom Ht - 48" P1) 48" - P.I.P. BY OTHERS - BTM SLAB - 0" 1) HATCH (Alum.) - HALLIDAY W1S 30"x30" 2) 48" - Conseal CS-102 1.00" (Double) 1) 30" x 30" - Conseal CS-102 1.00" (Double) 2) Hole - 10							100 lb 1350 lb 3287 lb 0 lb 62 lb 0 lb 0 lb 0 lb ----- 4799 lb Structure Total:		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. HATCH SUPPLIED BY I-CAST (HALLIDAY W1S 30"x30")(CAST-IN). . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - RISER (As .12)		
Rim: 5'		Rim to Invert: 4'		Slack: 0"		Sump: 12"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1											
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
(P4) (P3) (P2) (P1) << RIGHT-SIDE UP VIEW (int. dimensions)  UPSIDE-DOWN VIEW (int. dimenions)											

INSIDE WALL DIMENSIONS

(P1)

0°

90°

180°

270°

360°

EXT
X0"