

Job Name: 26-2994 Morgan Co Pump Station
Job Location: Morgan County, KY
Contractor: Endesol, Inc.

Plant: Beaver Dam
8/11/2026 12:19:52 PM

Tech: J. Coppage
PC: E. Bradley



Structure ID: WP-01 - Wall Panel 01

P1 CVW WALL - EASI-SET BUILDING - WP-01 - 96" x 126"

BILL OF MATERIALS		
MARK#	DESCRIPTION	QTY
P103G	2 TON RL-4 TECH ERECTION ANCHOR (79527SP)	2
P9000P	SINGLE DOOR 3" FRAME 3'-0" X 6'-8"	1
P101L	1/2" x 1 3/4" FLARED THIN SLAB COIL INSERT	11

CONCRETE SPECIFICATIONS	
CONCRETE STRIPPING @ 2,500 PSI	
CONC 28 DAY STRENGTH = 5,000 PSI	
CONCRETE MIX VOLUMES	
CONCRETE - GRAY	0.80 CU.YD.
CONCRETE - MIX 1	CU.YD.
CONCRETE - MIX 2	CU.YD.
SOFT SOUND	CU.YD.
TOTAL	CU.YD.
WEIGHT =	3,245 LBS
FINISHING ANNOTATIONS	
FF = FORM FINISH	
HT = HARD TROWEL FINISH	
LF = LINER FINISH	
PRECAST DIMENSIONS	
L = 8'-0"	SQ.FT. = 61.07
W = 10'-6"	SQ.FT. =
D = 0'-4"	SQ.FT. =

SHOP DRAWING #1: MORGAN COUNTY PUMP STATION	
CUSTOMER: ENDESOL, INC.	
PROJECT: MORGAN COUNTY PUMP STATION	
STRUCTURE: WP-01	
SALES ORDER NO.: 26-2994	
PC: E. BRADLEY	
DATE: 08/19/2026	

REV. DATE: 00/00/00	
NO REVISIONS TO DATE.	

THIS DRAWING IS THE PROPERTY OF INFRASTRUCTURE PRECAST, INC. ANY USE OR DUPLICATION OF THIS DRAWING WITHOUT PRIOR AUTHORIZATION IS STRICTLY PROHIBITED.



THIS DRAWING IS THE PROPERTY OF INFRASTRUCTURE PRECAST INC. ANY USE OR DUPLICATION OF THIS DRAWING WITHOUT PRIOR AUTHORIZATION IS STRICTLY PROHIBITED.