

Job Name: 26-3280 - G.N. Miles Estates Subdivision Ph.4

Job Location: Nicholasville, KY

Contractor: PECCO, Inc.

Plant: 100

8/25/2026 11:56:00 AM

Tech: Jared - F

PC: A. Chambers



Structure ID: B3 SS-MH

P2 MH048RS24CDARED

MH RISER w/ConBlock-CDA Red T/G

P5) 24" - CASTING HEIGHT - 7"

P4) 24" - GRADE RING w/ConBlock-CDA Red F/F - 3"

P3) 48" - ECC CONE w/ 24" HOLE, w/ConBlock-CDA Red F/G - 30"

P2) 48" - MH RISER w/ConBlock-CDA Red T/G - 24"

P1) 48" - MH BASE w/ConBlock-CDA Red T/n - 30"

1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212

1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)

1) 48" - MH INVERT CHANNEL w/ConBlock-CDA Red - FULL HEIGHT

1) CASTING - HOE MC-315 F/C Sanitary

2) 48" - Conseal CS-102 1.00" (Double)

2) 24" - Conseal CS-102 1.00" (Double)

2) PSX - 12-08 NYLO

7) MH Step ML-10-TDS-NCR - 10"

0 lb

202 lb

1961 lb

1677 lb

3330 lb

0 lb

0 lb

1440 lb

258 lb

0 lb

0 lb

16 lb

0 lb

-----

Structure Total: 8885 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. ADMIXTURE = CONBLOCK CDA RED.

4. CASTING BY ICAST (HOE MC-315 F/C SANITARY).

REINFORCING PER ASTM A615 (GRADE 60).

- CONE (As .12)

- RISER/WALLS (As .12)

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 949.98'

Rim to Invert: 7.67'

Slack: 0.04"

Sump: 2"

Step Position: 0°

| Position | Elev | Angle | Ext. (cw) | Pipe | Pipe OD | Connector | Hole | Horz Size | Up ( _ ) | Offset |
|----------|------|-------|-----------|------|---------|-----------|------|-----------|----------|--------|
| Invert 1 |      |       |           |      |         |           |      |           |          |        |
| Invert 2 |      |       |           |      |         |           |      |           |          |        |
| Invert 3 |      |       |           |      |         |           |      |           |          |        |
| Invert 4 |      |       |           |      |         |           |      |           |          |        |
| Invert 5 |      |       |           |      |         |           |      |           |          |        |
| Invert 6 |      |       |           |      |         |           |      |           |          |        |
| Invert 7 |      |       |           |      |         |           |      |           |          |        |
| Invert 8 |      |       |           |      |         |           |      |           |          |        |

(P5)


(P4)

(P3)

(P2) <<


(P1)

RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS

(P2)



Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: Groove

Wall Thickness: 5"

Floor Height: 0"

Height (Int): 24"

Height (Ext): 24"

Weight (Net): 1677 lb

Volume (Net): 0.43cu.yd