

Job Name: 26-3280 - G.N. Miles Estates Subdivision Ph.4 Job Location: Nicholasville, KY Contractor: PECCO, Inc.					Plant: 100 8/24/2026 11:01:39 AM		Tech: Jared - F PC: A. Chambers			
Structure ID: CI501 CBIA										
P2 BX2436-08R36 BOX RISER 8inW T/G										
P4) 24" x 120" - CB INLET KY A 10' TOP SAG F/G - 10" P3) 24" x 120" - CB INLET KY A 10' BOTTOM SAG T/G - 18" P2) 24" x 36" - BOX RISER 8inW T/G - 36" P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht T/n - 29" 1) CASTING - HOE KY-206 F/C (KY CBIA) 1) SNOUT - BMP SNOUT 18F w/ KIT 2) 24" x 36" - Conseal CS-102 1.00" 1) Hole - 20					3398 lb 5270 lb 3462 lb 4355 lb 206 lb 25 lb 0 lb 0 lb ----- Structure Total: 16717 lb		Structure Notes: . 1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PI AT 28 DAYS. 3. CASTING BY ICAST (HOE KY-206 F/C (KY CBI A)). 4. BMP 18F SNOUT w/KIT SUPPLIED BY ICAST & INSTALLED BY OTHERS. . REINFORCING PER ASTM A615 (GRADE 60). - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W. - WALLS/RISER (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 941.42' Rim to Invert: 4.25' Slack: 0" Sump: 42" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	937.17'	90°	26"	15" HDPE	17.6"	Hole 20	20"	20"	9.75"	0"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

(P4)

(P3)

(P2) <<

(P1)

Invert: 1
Degree: 90°
Horz: 18"
Hole: 20"
Up(): 9.75"

24"

36"

+ 0°

INSIDE WALL DIMENSIONS

Front

Right (36")
18"

Back (24")

Left

1

9.75"

EXT

36"

Coating (Int):
Coating (Ext):

Seam Up: Tongue
Seam Dn: Groove

Wall Thickness: 8"
Floor Height: 0"

Height (Int): 36"
Height (Ext): 36"

Weight (Net): 3462 lb
Volume (Net): 0.88cu.yd