

Job Name: 26-3280 - G.N. Miles Estates Subdivision Ph.4 Job Location: Nicholasville, KY Contractor: PECCO, Inc.					Plant: 100		Tech: Jared - F			
					8/24/2026 11:00:45 AM		PC: A. Chambers			
Structure ID: MH203 ST- MH										
P1 MH048BAVF			MH BASE Custom Ht T/n							
P3) 24" - CASTING HEIGHT - 7" P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12" P1) 48" - MH BASE Custom Ht T/n - 28" 1) CASTING - HOE MC-315 F/C Storm 1) 48" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 2) Hole - 24 2) MH Step ML-10-TDS-NCR - 10"					0 lb 1561 lb 2892 lb 258 lb 0 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 4711 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. CASTIN BY ICAST (HOE MC-315 F/C STORM) . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 935.47' Rim to Invert: 3.96' Slack: 0.52" Sump: 0" Step Position: 270°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	931.51'	0°	0"	18" HDPE	21.2"	Hole 24	24"	25.133"	-1.625"	0"
Invert 2	931.51'	121°	61.25"	18" HDPE	21.2"	Hole 24	24"	25.133"	-1.625"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimenions)

INSIDE WALL DIMENSIONS

Coating (Int):	Seam Up: Tongue	Wall Thickness: 5"	Height (Int): 28"	Weight (Net): 2892 lb
Coating (Ext):	Seam Dn: n/a	Floor Height: 6"	Height (Ext): 34"	Volume (Net): 0.74cu.yd