





Quotation - Structure List

Project Name
Allen County Transfer Station Improvements

Location, State, Zip
Allen County, Scottsville, KY

Quote Product Legend:						Quote #
Option #	Joint Sealant	Ext. Jt. Wrap	Special Admixtures	Coatings	Pipe Connection Type	
1	1" CS-102	6" CS-212	None	CS-55 (Exterior)	Grout	26-3093Y
2	1" CS-102 Double	12" CS-212	Xypex*	Carboline 300M (Exterior)	Boot	
3	1.25" CS-102	12" MacWrap	Conshield*	Masterseal 610 (Exterior)	A-Lok	
4	1.25" CS-102 Double	9" Infi-Shield	Xypex & Conshield*	HLM 5000 (Exterior)	Link Seal (By Others)	Date of Quote
5	1" CS-231		Xypex Bio-San C500*	CS-55 (Interior)		7/22/2026
6	1" CS-231 Double		*Or Approved Alt.	Carboline 300M (Interior)		
7	1.25" CS 231			Masterseal 610 (Interior)		Version
8	1.25" CS 231 Double			HLM 5000 (Interior)		1Y
9	3/4" CS-440					
10	HK TSS Gasket					

Structure Information									Accessories						Structure Configuration (See Legend)										Item Totals	
Item	Bid Item #	Structure #	Unit of Measure	Line Item Description	Structure ID Inches	Structure Total Depth Ft.	Quantity	Structure Price Per	Casting or Hatch Model Number	Casting or Hatch Qty	Casting or Hatch Price Per Unit	Accessory Type	Accessory Qty	Accessory Price (Per Str.)	Joint Sealant	Exterior Wrap	Spc. Admixture	Invert Channel	Open Bottom (OB) or Open Top (OT)	Extended Base Slab	Coatings	Pipe Connection Type	See Notes	Item Unit Price	Extended Item Total	
2		Storage Tank WW	EA	Storm Wet Well Storage Tank	96x192	8.51	1	\$22,279	Halliday C1R40 Alum. Hatch w/ 24" Square Door	2	\$2,151				1	No	No	No	No		No	1	X	\$26,581	\$26,581	
3		A DBI11	EA	Storm KYTC Drop Box Inlet Type 11	24x30	3.00	1	\$956	HOE KY-460-11 F/G	1	\$730				1	No	No	No	No		No	1		\$1,686	\$1,686	
4		B DBI11	EA	Storm KYTC Drop Box Inlet Type 11	24x30	3.83	1	\$1,151	HOE KY-460-11 F/G	1	\$730				1	No	No	No	No		No	1		\$1,881	\$1,881	

This quote is CONFIDENTIAL and is intended only for parties who received it from Infrastructure Precast, Inc., and shall not be disclosed to, nor discussed with, any third parties.

Job Notes:
Quoting one 8' length of 36" pipe for field fabrication of the riser pipe. 28" diameter as detailed is not availble and the hatch requires a minimum of 36" diameter riser.
Hatches to be field drilled and mounted to riser pipe.
Excludes special additives, coatings, linings, PE stamps.
Structure Notes:
(Item 2 - Structure Storage Tank WW) Pick weight = 30 tons



Infrastructure Precast, Inc.
Mailing Address: PO Box 27, Hartford, KY 42347
Production Facility: 981 W 7th St, Beaver Dam, KY 42320
Corporate Office: 552 St Rt 69 N, Hartford, KY 42347
Office: (270) 363-2238
sales@icastinc.com
Web Site: icastinc.com

Project Name: Allen County Transfer Station Improvements
Project Address: n/a
Location, State, Zip: Allen County, Scottsville, KY
Project Owner: n/a
Storm End User: n/a
Sanitary End User: n/a
Project Engineer: Commonwealth Engineers

Quotation - Terms & Conditions (Page 1 of 2)

Quote #	Date of Quote	Version
26-3093Y	7/22/2026	1Y
Terms	FOB	Valid (days)
Net 30	Jobsite	30



Infrastructure Precast, Inc.

Mailing Address: PO Box 27, Hartford, KY 42347
Production Facility: 981 W 7th St, Beaver Dam, KY 42320
Corporate Office: 552 St Rt 69 N, Hartford, KY 42347
Office: (270) 363-2238
sales@icastinc.com
Web Site: icastinc.com

Project Name: Allen County Transfer Station Improvements
Project Address: n/a
Location, State, Zip: Allen County, Scottsville, KY
Project Owner: n/a
Storm End User: n/a
Sanitary End User: n/a
Project Engineer: Commonwealth Engineers

Quotation - Terms & Conditions (Page 2 of 2)

Quote #	Date of Quote	Version
26-3093Y	7/22/2026	1Y
Terms	FOB	Valid (days)
Net 30	Jobsite	30