



Quotation - Structure List

Project Name
Tanners Creek Manor

Location, State, Zip
Dearborn County, Lawrenceburg, IN

Quote Product Legend:						Quote #
Option #	Joint Sealant	Ext. Jt. Wrap	Special Admixtures	Coatings	Pipe Connection Type	
1	1" CS-102	6" CS-212	None	CS-55 (Exterior)	Grout	26-2939Y
2	1" CS-102 Double	12" CS-212	Xypex*	Carboline 300M (Exterior)	Boot	
3	1.25" CS-102	12" MacWrap	Conshield*	Masterseal 610 (Exterior)	A-Lok	Date of Quote
4	1.25" CS-102 Double	9" Infi-Shield	Xypex & Conshield*	HLM 5000 (Exterior)	Link Seal (By Others)	
5	1" CS-231		Xypex Bio-San C500*	CS-55 (Interior)		7/16/2026
6	1" CS-231 Double		*Or Approved Alt.	Carboline 300M (Interior)		
7	1.25" CS 231			Masterseal 610 (Interior)		Version
8	1.25" CS 231 Double			HLM 5000 (Interior)		
9	3/4" CS-440					1Y
10	HK TSS Gasket					

Structure Information									Accessories					Structure Configuration (See Legend)										Item Totals	
Item	Bid Item #	Structure #	Unit of Measure	Line Item Description	Structure ID Inches	Structure Total Depth Ft.	Quantity	Structure Price Per	Casting or Hatch Model Number	Casting or Hatch Qty	Casting or Hatch Price Per Unit	Accessory Type	Accessory Qty	Accessory Price (Per Str.)	Joint Sealant	Exterior Wrap	Spc. Admixture	Invert Channel	Open Bottom (OB) or Open Top (OT)	Extended Base Slab	Coatings	Pipe Connection Type	See Notes	Item Unit Price	Extended Item Total
2		STR # 100 ST-	EA	Storm Yard Drain	30x30	3.63	1		INDOT Type 7 BH Grate	1					1	No	No	No	No		No	1			
3		STR # 111 ST-	EA	Storm Yard Drain	30x30	1.14	1		INDOT Type 7 BH Grate	1					1	No	No	No	No		No	1			
4		STR # 103 ST-	EA	Storm Catch Basin (Single) Ty. 7	30x30	4.50	1		INDOT Type 7 BH Grate	1					1	No	No	No	No		No	1			
5		STR # 104 ST-	EA	Storm Catch Basin (Single)	24x24	7.60	1		INDOT Type 2 F/G Set	1					1	No	No	No	No		No	1			
6		STR # 105 ST-	EA	Storm Catch Basin (Single)	24x24	6.75	1		INDOT Type 2 F/G Set	1					1	No	No	No	No		No	1			
7		STR # 200 ST-	EA	Storm Yard Drain	30x30	2.20	1		INDOT Type 7 BH Grate	1					1	No	No	No	No		No	1			
8		STR # 201 ST-	EA	Storm Yard Drain	30x30	2.86	1		INDOT Type 7 BH Grate	1					1	No	No	No	No		No	1			
9		STR # 203 ST-	EA	Storm Yard Drain	30x30	2.50	1		INDOT Type 7 BH Grate	1					1	No	No	No	No		No	1			
10		STR # 204 ST-	EA	Storm Curb Inlet (Single)	24x24	3.26	1		INDOT Type 8 Casting Set	1					1	No	No	No	No		No	1			
11		STR # 207 ST-	EA	Storm Curb Inlet (Single)	24x24	1.74	1		INDOT Type 8 Casting Set	1					1	No	No	No	No		No	1	X		
12		STR # 210 ST-	EA	Storm Curb Inlet (Single)	24x24	4.00	1		INDOT Type 8 Casting Set	1					1	No	No	No	No		No	1			
13		STR # 211 ST-	EA	Storm Catch Basin (Single)	24x24	8.54	1		INDOT Type 2 F/G Set	1					1	No	No	No	No		No	1			
14		STR # 113 ST-	EA	Storm Yard Drain	30x30	2.90	1		INDOT Type 7 BH Grate	1					1	No	No	No	No		No	1			
15		STR 114 ST-	EA	Storm Yard Drain	30x30	2.00	1		INDOT Type 7 BH Grate	1					1	No	No	No	No		No	1			
16		STR # 300 ST-	EA	Storm Yard Drain	30x30	2.00	1		INDOT Type 7 BH Grate	1					1	No	No	No	No		No	1			
17		STR # 401 ST-	EA	Storm Manhole	48 Dia.	18.00	1		INDOT Type 4 F/C Set	1					1	No	No	No	No	Yes	No	1			
18		STR # 402 ST-	EA	Storm Manhole	48 Dia.	9.25	1		INDOT Type 4 F/C Set	1					1	No	No	No	No	Yes	No	1			
19		STR. # 403 ST-	EA	Storm Manhole (Doghouse)	48 Dia.	6.50	1		INDOT Type 4 F/C Set	1					1	No	No	No	No	No	No	1	X		
Structures Subtotal:							\$0.00		Casting/Hatch Subtotal:	\$0.00		Accessory Subtotal:	\$0.00	Structures, Casting/Hatch, Accessory Subtotal:								\$0.00			

This quote is CONFIDENTIAL and is intended only for parties who received it from Infrastructure Precast, Inc., and shall not be disclosed to, nor discussed with, any third parties.

Job Notes:
Structures 104, 105 & 211 are figured with 4.25' deep sumps as required per INDOT standard drawings for Type A Catch Basins. All other structures quoted do not have sumps.
Structure Notes:
(Item 11 - Structure STR # 207 ST-CI) Str. needs to be a few inches deeper to work. Only 1.74' deep as shown on drawings.
(Item 19 - Structure STR. # 403 ST-MHDH) Excludes base slab.



Infrastructure Precast, Inc.
Mailing Address: PO Box 27, Hartford, KY 42347
Production Facility: 981 W 7th St, Beaver Dam, KY 42320
Corporate Office: 552 St Rt 69 N, Hartford, KY 42347
Office: (270) 363-2238
sales@icastinc.com
Web Site: icastinc.com

Project Name: Tanners Creek Manor
Project Address: 58 Doughty Road
Location, State, Zip: Dearborn County, Lawrenceburg, IN
Project Owner: n/a
Storm End User: n/a
Sanitary End User: n/a
Project Engineer: Abercrombie & Assoc.

Quotation - Terms & Conditions (Page 1 of 2)

Quote #	Date of Quote	Version
26-2939Y	7/16/2026	1Y
Terms	FOB	Valid (days)
Net 30	Jobsite	30



Infrastructure Precast, Inc.
Mailing Address: PO Box 27, Hartford, KY 42347
Production Facility: 981 W 7th St, Beaver Dam, KY 42320
Corporate Office: 552 St Rt 69 N, Hartford, KY 42347
Office: (270) 363-2238
sales@icastinc.com
Web Site: icastinc.com

Project Name: Tanners Creek Manor
Project Address: 58 Doughty Road
Location, State, Zip: Dearborn County, Lawrenceburg, IN
Project Owner: n/a
Storm End User: n/a
Sanitary End User: n/a
Project Engineer: Abercrombie & Assoc.

Quotation - Terms & Conditions (Page 2 of 2)		
Quote #	Date of Quote	Version
26-2939Y	7/16/2026	1Y
Terms	FOB	Valid (days)
Net 30	Jobsite	30