

Job Name: 25-4547 - WWTP Improvements & Hydraulic Expansion Job Location: Shepherdsville, KY Contractor: Pace Contracting, LLC					Plant: 100		Tech: Jared - F			
					5/29/2026 3:21:16 PM		PC: J Jarvis			
Structure ID: MH-PE										
P1 MH120BVF		MH BASE T/n								
P4) 24" - CASTING HEIGHT - 7" P3) 120" - MH FLAT TOP w/ 24" ECC Hole F/G - 18" P2) 120" - MH RISER Custom Ht T/G - 41" P1) 120" - MH BASE T/n - 60" 1) Chimney Seal - Cretex Chimney Seal 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) CASTING - HOE MC-375 F/C Sanitary 2) 120" - Conseal CS-102 1.00" (Double) 3) Kor-N-Seal2 - S206-42 8) MH Step ML-10-TDS-NCR - 10"					0 lb 16678 lb 15575 lb 34832 lb 10 lb 0 lb 0 lb 0 lb 271 lb 0 lb 20 lb 0 lb ----- Structure Total: 67385 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. CASTING SUPPLIED BY I-CAST (HOE MC-375 F/C SANITARY). . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .31) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .36) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.			
Rim: 449' Rim to Invert: 10' Slack: 0" Sump: 6" Step Position: 270°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	439'	0°	0"	36" DI	38.5"	Kor-N-Seal2 S206-42	42"	42.909"	3"	0"
Invert 2	439'	135°	167.25"	36" DI	38.5"	Kor-N-Seal2 S206-42	42"	42.909"	3"	0"
Invert 3	439.07'	225°	278.875"	36" DI	38.5"	Kor-N-Seal2 S206-42	42"	42.909"	3.875"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):	Seam Up: Tongue	Wall Thickness: 11"	Height (Int): 60"	Weight (Net): 34832 lb
Coating (Ext):	Seam Dn: n/a	Floor Height: 12"	Height (Ext): 72"	Volume (Net): 8.9cu.yd

Job Name: 26-2485 855358 Fuqua Development
Job Location: Nicholasville, KY
Contractor: Contech Engineering Solutions

Plant: Beaver Dam
6/5/2026 8:57:15 AM

Tech: S. Felletter
PC: C. Goff



Structure ID: 20-CS-12

P2 MH144RSVF

MH RISER Custom Ht T/G

- P5) 24" - CASTING HEIGHT - 4"
P4) 144" - MH FLAT TOP SPEC. (2 - 24"Ø HOLES) F/G - 18"
P3) 144" - MH RISER Custom Ht T/G - 79"
P2) 144" - MH RISER Custom Ht T/G - 69"
P1) 144" - MH MONOBASE 14F, Custom Ht T/n - 24"
1) ASSEMBLY REQUIRED - BRACKETS ONLY
1) CVSTENCILING
3) 144" - Conseal CS-102 1.00"
1) 24" - Conseal CS-102 1.00"
2) Hole - 48

- 0 lb
23623 lb
38492 lb
37125 lb
39578 lb
0 lb
0 lb
0 lb
0 lb
0 lb
0 lb
- Structure Notes: .
1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. 4" CASTING BY OTHERS
4. LIFTING ANCHORS TO BE INSTALLED ON THE OUTSIDE OF THE STRUCTURE
5. ICAST TO INSTALL BRACKETS ONLY
6. CONTECH'S LOGO AS WELL AS THE INLET AND OUTLET MUST BE STENCILED ONTO THE STRUCTURE

Structure Total:



138818 lb

- REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER/WALLS (As .36)
- FLOOR (As .47) #5 BARS AT 8" C.C.E.W.


Rim: 1000.5' Rim to Invert: 7.25' Slack: 1.036" Sump: 108.036" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):


Seam Up: Tongue
Seam Dn: Groove

Wall Thickness: 13"
Floor Height: 0"

Height (Int): 69"
Height (Ext): 69"


Weight (Net): 37125 lb
Volume (Net): 9.48cu.yd

Job Name: 26-2080 - The Cumberland Job Location: Bowling Green, KY Contractor: J & J Concrete & Excavating, LLC					Plant: 100 6/22/2026 6:23:25 PM		Tech: Jared - A PC: E. Bradley				
Structure ID: C2 ST-CI											
P1 MH048BAVF		MH BASE Custom Ht T/n									
P3) 24" x 36" - CASTING HEIGHT - 6" P2) 48" - MH FLAT TOP w/24"x36" Hole F/G - 12" P1) 48" - MH BASE Custom Ht T/n - 40" 1) CASTING - HOE 525 SET (F/G/H) 1) 48" - Conseal CS-102 1.00" 1) 24" x 36" - Conseal CS-102 1.00" 2) Hole - 30 3) MH Step ML-10-TDS-NCR - 10"						0 lb 1300 lb 3493 lb 442 lb 0 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 5235 lb		Structure Notes: 1. PER ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. STEPS AT 63 DEGREES 5. HOE 525 FRAME, FLAT GRATE, & CURB HOOD SUPPLIED BY ICAST			
Rim: 531.24' Rim to Invert: 4.8' Slack: 1.5" Sump: 1.9" Step Position: 63°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (°)	Offset	
Invert 1	526.44'	0°	0"	24" HDPE	27.8"	Hole 30	30"	32.406"	0"	0"	
Invert 2	526.44'	197°	99.75"	24" HDPE	27.8"	Hole 30	30"	32.406"	0"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											




RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimenions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 40" Height (Ext): 46"	Weight (Net): 3493 lb Volume (Net): 0.89cu.yd
----------------------------------	---------------------------------	--	--	--



Weight (Net): 3575 lb
Volume (Net): 0.91cu.yd

Job Name: 26-2697 - Prestonsburg Yard Vault

Job Location: Prestonsburg, KY

Contractor: Prestonsburg City Utilities

Plant: 100

6/25/2026 7:04:40 PM

Tech: Jared - F

PC: M. Sullivan



Structure ID: YARD VAULT 2

P2 MH048DHVF

MH RISER T/F

P4) 30" x 30" - HATCH (CAST FLUSH) - 3"

P3) 48" - MH FLAT TOP w/30"x30" Hole F/G - 12"

P2) 48" - MH RISER T/F - 48"

P1) 48" - P.I.P. BY OTHERS - BTM SLAB F/n - 0"

1) HATCH (Alum.) - HALLIDAY W1S 30"x30"

2) 48" - Conseal CS-102 1.00" (Double)

1) 30" x 30" - Conseal CS-102 1.00" (Double)

2) Hole - 10

100 lb

1350 lb

3287 lb

0 lb

62 lb

0 lb

0 lb

0 lb

4799 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. HATCH SUPPLIED BY I-CAST (HALLIDAY W1S 30"x30")(CAST-IN).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.

- RISER (As .12)

Rim: 5'

Rim to Invert: 4'

Slack: 0"

Sump: 12"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	1'	0°	0"	6" PVC SDR35	6.25"	Hole 10	10"	10.074"	10"	0"
Invert 2	1'	180°	91.125"	6" PVC SDR35	6.25"	Hole 10	10"	10.074"	10"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

(P4)

(P3)

(P2) <<

(P1)

Invert: 2

Degree: 180°

Horz: 75.375"

Hole: 10"

Up(): 10"

Invert: 1

Degree: 0°

Horz: 0"

Hole: 10"

Up(): 10"

INSIDE WALL DIMENSIONS

0°

90°

180°

270°

360°

(P2)

0"

75.375"

10"

10"

48"

EXT

Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: Flat

Wall Thickness: 5"

Floor Height: 0"

Height (Int): 48"

Height (Ext): 48"

Weight (Net): 3287 lb

Volume (Net): 0.84cu.yd

Job Name: 26-2697 - Prestonsburg Yard Vault
Job Location: Prestonsburg, KY
Contractor: Prestonsburg City Utilities

Plant: 100

6/25/2026 7:04:52 PM

Tech: Jared - F
PC: M. Sullivan



Structure ID: YARD VAULT 2

P3 MH048LD12S

MH FLAT TOP w/30"x30" Hole F/G

P4) 30" x 30" - HATCH (CAST FLUSH) - 3"
P3) 48" - MH FLAT TOP w/30"x30" Hole F/G - 12"
P2) 48" - MH RISER T/F - 48"
P1) 48" - P.I.P. BY OTHERS - BTM SLAB F/n - 0"
1) HATCH (Alum.) - HALLIDAY W1S 30"x30"
2) 48" - Con Seal CS-102 1.00" (Double)
1) 30" x 30" - Con Seal CS-102 1.00" (Double)
2) Hole - 10

100 lb
1350 lb
3287 lb
0 lb
62 lb
0 lb
0 lb
0 lb
0 lb

Structure Total:

4799 lb


Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. HATCH SUPPLIED BY I-CAST (HALLIDAY W1S 30"x30")(CAST-IN).


REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER (As .12)

NOTES:

1. PER ASTM C-478 LATEST REVISION
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCEMENT: #5 BAR @ 6" C.C.E.W.
PER ASTM A615 (GRADE 60)
5. JOINT SEALANT - 1" CS-102-DOUBLE
6. HATCH: W1S 30"x30" HATCH IS PROVIDED BY ICAST.
7. HATCH TO BE CAST INTO TOP SLAB.



PLAN VIEW



SECTION A-A


Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Groove

Wall Thickness: 5"

Height (Ext): 12"

Weight (Net): 1350 lb
Volume (Net): 0.33cu.yd



Weight (Net): 3287 lb
Volume (Net): 0.84cu.yd

Job Name: 26-2697 - Prestonsburg Yard Vault
Job Location: Prestonsburg, KY
Contractor: Prestonsburg City Utilities

Plant: 100

6/25/2026 7:04:52 PM

Tech: Jared - F
PC: M. Sullivan



Structure ID: YARD VAULT 1

P3 MH048LD12S

MH FLAT TOP w/30"x30" Hole F/G

P4) 30" x 30" - HATCH (CAST FLUSH) - 3"
P3) 48" - MH FLAT TOP w/30"x30" Hole F/G - 12"
P2) 48" - MH RISER T/F - 48"
P1) 48" - P.I.P. BY OTHERS - BTM SLAB F/n - 0"
1) HATCH (Alum.) - HALLIDAY W1S 30"x30"
2) 48" - Con Seal CS-102 1.00" (Double)
1) 30" x 30" - Con Seal CS-102 1.00" (Double)
2) Hole - 10

100 lb
1350 lb
3287 lb
0 lb
62 lb
0 lb
0 lb
0 lb
0 lb

Structure Total: 4799 lb



Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. HATCH SUPPLIED BY I-CAST (HALLIDAY W1S 30"x30")(CAST-IN).

REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER (As .12)

NOTES:

1. PER ASTM C-478 LATEST REVISION
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCEMENT: #5 BAR @ 6" C.C.E.W.
PER ASTM A615 (GRADE 60)
5. JOINT SEALANT - 1" CS-102-DOUBLE
6. HATCH: W1S 30"x30" HATCH IS PROVIDED BY ICAST.
7. HATCH TO BE CAST INTO TOP SLAB.



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Groove

Wall Thickness: 5"

Height (Ext): 12"

Weight (Net): 1350 lb
Volume (Net): 0.33cu.yd

Job Name: 26-2731 870553 Hampton Inn O'Fallon
Job Location: CPU
Contractor: Contech Engineering Solutions

Plant: Beaver Dam

6/23/2026 1:17:41 PM

Tech: S. Felletter

PC: C. Goff



Structure ID: 10-CS-4

P4 MH048LD12-30

MH FLAT LID w/30in ECC Hole F/G


P5) 30" - CASTING HEIGHT - 4"
P4) 48" - MH FLAT LID w/30in ECC Hole F/G - 12"
P3) 48" - MH RISER T/G - 24"
P2) 48" - MH RISER T/G - 48"
P1) 48" - MH BASE T/n - 36"
1) ASSEMBLY REQUIRED
1) CVSTENCILING
3) 48" - Conseal CS-102 1.00"
2) PSX - 16M NYLO

Structure Total:

0 lb
1413 lb
1677 lb
3182 lb
3845 lb
0 lb
0 lb
0 lb
16 lb


10133 lb

Structure Notes:
4" CASTING BY OTHERS
LIFTING ANCHORS TO BE INSTALLED
ON THE OUTSIDE OF THE STRUCTURE
ICAST TO INSTALL THE INTERNALS
BASE AND P2 RISER TO BE
MECHANICALLY ATTACHED PRIOR
TO INSTALLATION OF INTERNALS
CONTECH'S LOGO AS WELL AS THE
INLET AND OUTLET MUST BE
STENCILED ONTO THE STRUCTURE



NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" C.C. E.W. (GRADE 60).



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Groove

Wall Thickness: 5"

Height (Ext): 12"

Weight (Net): 1413 lb
Volume (Net): 0.36cu.yd

Job Name: 25-1401 Irwin Landing Ph. 1
Job Location: Murfreesboro, TN
Contractor: Bear Construction LLC

Plant: Beaver Dam
6/9/2026 10:40:20 AM

Tech: S. Felletter
PC: Erica Bradley



Structure ID: R14

P2 MH048LD12-28SQ

MH FLAT TOP w/28"x28" Hole F/G

- P3) 28" x 28" - CASTING HEIGHT - 5"
P2) 48" - MH FLAT TOP w/28"x28" Hole F/G - 12"
P1) 48" - MH BASE Custom Ht T/n - 71"
1) 48" - STORM INVERT CHANNEL - 1/4 HEIGHT
1) CASTING - JBS 3104-V SINGLE SET
1) 48" - Conseal CS-102 1.00"
1) 28" x 28" - Conseal CS-102 1.00"
3) Hole - 26
6) MH Step ML-10-TDS-NCR - 10"

Structure Total:


0 lb
1368 lb
5591 lb
1075 lb
250 lb
0 lb
0 lb
0 lb
0 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. CASTING BY ICAST (JBS-3104 SINGLE SET).


REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER/WALLS (As .12)
- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.



NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" C.C. E.W. (GRADE 60).



Coating (Int):
Coating (Ext):


Seam Up: Flat
Seam Dn: Groove

Wall Thickness: 5"

Height (Ext): 12"


Weight (Net): 1368 lb
Volume (Net): 0.35cu.yd

Job Name: 25-1401 Irwin Landing Ph. 1 Job Location: Murfreesboro, TN Contractor: Bear Construction LLC					Plant: Beaver Dam 6/9/2026 10:37:01 AM		Tech: S. Felletter PC: Erica Bradley				
Structure ID: R14											
P1 MH048BAVF		MH BASE Custom Ht T/n									
P3) 28" x 28" - CASTING HEIGHT - 5" P2) 48" - MH FLAT TOP w/28"x28" Hole F/G - 12" P1) 48" - MH BASE Custom Ht T/n - 71" 1) 48" - STORM INVERT CHANNEL - 1/4 HEIGHT 1) CASTING - JBS 3104-V SINGLE SET 1) 48" - Conseal CS-102 1.00" 1) 28" x 28" - Conseal CS-102 1.00" 3) Hole - 26 6) MH Step ML-10-TDS-NCR - 10"					0 lb 1368 lb 5591 lb 1075 lb 250 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 8284 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (JBS-3104 SINGLE SET). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Rim: 575.67' Rim to Invert: 7.17' Slack: 0.54" Sump: 2.5" Step Position: 270°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	568.5'	0°	0"	18" RCP B WALL	23"	Hole 26	26"	27.476"	0"	0"	
Invert 2	571.87'	90°	45.553"	18" RCP B WALL	23"	Hole 26	26"	27.476"	40.44"	0"	
Invert 3	568.5'	180°	91.106"	18" RCP B WALL	23"	Hole 26	26"	27.476"	0"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											




(P1) <<


RIGHT-SIDE UP VIEW (int. dimensions)






UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 71" Height (Ext): 77"	Weight (Net): 5591 lb Volume (Net): 1.43cu.yd
----------------------------------	---------------------------------	--	--	--


Job Name: 25-1401 Irwin Landing Ph. 1 Job Location: Murfreesboro, TN Contractor: Bear Construction LLC					Plant: Beaver Dam 6/9/2026 10:37:01 AM		Tech: S. Felletter PC: Erica Bradley				
Structure ID: R14											
P1 MH048BAVF		MH BASE Custom Ht T/n									
P3) 28" x 28" - CASTING HEIGHT - 5" P2) 48" - MH FLAT TOP w/28"x28" Hole F/G - 12" P1) 48" - MH BASE Custom Ht T/n - 71" 1) 48" - STORM INVERT CHANNEL - 1/4 HEIGHT 1) CASTING - JBS 3104-V SINGLE SET 1) 48" - Conseal CS-102 1.00" 1) 28" x 28" - Conseal CS-102 1.00" 3) Hole - 26 6) MH Step ML-10-TDS-NCR - 10"					0 lb 1368 lb 5591 lb 1075 lb 250 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 8284 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (JBS-3104 SINGLE SET). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W. Invert channel drawing 1/4 Height storm invert				
Rim: 575.67' Rim to Invert: 7.17' Slack: 0.54" Sump: 2.5" Step Position: 270°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	568.5'	0°	0"	18" RCP B WALL	23"	Hole 26	26"	27.476"	0"	0"	
Invert 2	571.87'	90°	45.553"	18" RCP B WALL	23"	Hole 26	26"	27.476"	40.44"	0"	
Invert 3	568.5'	180°	91.106"	18" RCP B WALL	23"	Hole 26	26"	27.476"	0"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)  UPSIDE-DOWN VIEW (int. dimensions)  INSIDE WALL DIMENSIONS 											
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: n/a		Wall Thickness: 5" Floor Height: 6"		Height (Int): 71" Height (Ext): 77"		Weight (Net): 5591 lb Volume (Net): 1.43cu.yd		

Job Name: 25-1401 Irwin Landing Ph. 1 Job Location: Murfreesboro, TN Contractor: Bear Construction LLC					Plant: Beaver Dam 6/9/2026 10:37:00 AM		Tech: S. Felletter PC: Erica Bradley				
Structure ID: R13											
P1 MH048BAVF		MH BASE Custom Ht T/n									
P3) 28" x 28" - CASTING HEIGHT - 5" P2) 48" - MH FLAT TOP w/28"x28" Hole F/G - 12" P1) 48" - MH BASE Custom Ht T/n - 65.5" 1) 48" - STORM INVERT CHANNEL - 1/4 HEIGHT 1) CASTING - JBS 3104-V SINGLE SET 1) 48" - Conseal CS-102 1.00" 1) 28" x 28" - Conseal CS-102 1.00" 3) Hole - 26" 5) MH Step ML-10-TDS-NCR - 10"					0 lb 1368 lb 5206 lb 1075 lb 250 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 7899 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (JBS-3104 SINGLE SET). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Rim: 574.67' Rim to Invert: 6.67' Slack: 0.04" Sump: 2.5" Step Position: 67°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	568'	0°	0"	18" RCP B WALL	23"	Hole 26	26"	27.476"	0"	0"	
Invert 2	570.75'	134°	67.823"	18" RCP B WALL	23"	Hole 26	26"	27.476"	33"	0"	
Invert 3	568'	226°	114.389"	18" RCP B WALL	23"	Hole 26	26"	27.476"	0"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											


RIGHT-SIDE UP VIEW (int. dimensions)




UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 65.5" Height (Ext): 71.5"	Weight (Net): 5206 lb Volume (Net): 1.33cu.yd
----------------------------------	---------------------------------	--	--	--



Weight (Net): 5206 lb
Volume (Net): 1.33cu.yd

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315) Job Location: Indiana, KY Contractor: Louisville Paving and Construction					Plant: 100 6/12/2026 3:09:39 PM		Tech: J. Horsley - A PC: J. Jarvis				
Structure ID: 22											
P1		MH048BAVF		MH BASE Custom Ht T/n							
P3) 24" - CASTING HEIGHT - 4" P2) 48" - MH FLAT LID w/24in ECC Hole F/G - 12" P1) 48" - MH BASE Custom Ht T/n - 44" 1) 48" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 2) Hole - 20 1) Hole - 18 3) MH Step ML-10-TDS-NCR - 10"					0 lb 1561 lb 4024 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- 0 lb Structure Total: 5585 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC MANHOLE TYPE A / ASTM C-478 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. NO STORM INVERT 5. STEPS AT 90 DEGREES 6. HOE KY-206 FRAME & COVER "STORM" SUPPLIED BY OTHERS				
Rim: 564.34' Rim to Invert: 4.75' Slack: 0" Sump: 3" Step Position: 90°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	559.59'	0°	0"	15" HDPE	17.6"	Hole 20	20"	20.629"	0.5"	0"	
Invert 2	559.59'	180°	91.125"	15" HDPE	17.6"	Hole 20	20"	20.629"	0.5"	0"	
Invert 3	559.59'	240°	121.5"	12" HDPE	14.5"	Hole 18	18"	18.451"	0"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											

(P3)

(P2)

(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INVERT DATA

INVERT: 2
Degree: 180°
Horz: 75.375"
Hole: 20"
Up(): 0.5"

INVERT: 3
Degree: 240°
Horz: 100.5"
Hole: 18"
Up(): 0"

INVERT: 1
Degree: 0°
Horz: 0"
Hole: 20"
Up(): 0.5"

Step: 90°
Horz: 37.75"

INSIDE WALL DIMENSIONS

360°

270°

180°

90°

0°

EXT

0"

0.5"

0.5"

0"

100.5"

75.375"

44"

6"

3

2

1

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 44" Height (Ext): 50"	Weight (Net): 4024 lb Volume (Net): 1.03cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 25-3575 - Berry Global North Parking Lot Consolidation Job Location: Evansville, IN 47710 Contractor: Deig Bros Lumber & Construction Co, Inc.					Plant: 100 6/16/2026 8:47:29 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: CI106											
P1 MH048BA66		MH BASE T/n									
P3) 24" x 36" - CASTING HEIGHT - 6" P2) 48" - MH FLAT TOP w/24"x36" Hole F/G - 12" P1) 48" - MH BASE T/n - 66" 1) CASTING - HOE 525 SET FLAT GRATE (F/G/H) 1) CASTING - BMP SNOOT 18R w/ KIT 1) 48" - Conseal CS-102 1.00" 1) 24" x 36" - Conseal CS-102 1.00" 1) Hole - 22						0 lb 1300 lb 5776 lb 442 lb 25 lb 0 lb 0 lb 0 lb ----- Structure Total: 7543 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING BY ICAST (HOE 525 SET FLAT GRATE (F/G/H)). 5. 18R SNOOT SUPPLIED BY ICAST. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 385.64' Rim to Invert: 3.51' Slack: 0.12" Sump: 42" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	382.13'	0°	0"	15" RCP B WALL	19.5"	Hole 22	22"	22.854"	39.75"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 66" Height (Ext): 72"	Weight (Net): 5776 lb Volume (Net): 1.48cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-1051 - HAMPTON 500

Job Location: Hampton Station, TN

Contractor: TVA

Plant: 100

6/18/2026 11:09:49 AM

Tech: Jared - F

PC: A. Chambers



Structure ID: 16 (20)

P1 MH048BA30

MH BASE F/n

P4) 24" - CASTING HEIGHT - 1.25"

P3) 24" - GRADE RING F/F - 6"

P2) 48" - MH FLAT TOP w/ 24" Center Hole F/F - 7"

P1) 48" - MH BASE F/n - 30"

1) CASTING - EJ 6488 O Beehive Grate

1) 48" - Conseal CS-102 1.00"

2) 24" - Conseal CS-102 1.00"

1) Hole - 24

2) MH Step ML-10-TDS-NCR - 10"

0 lb

405 lb

1700 lb

3229 lb

250 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 5584 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. NO INVERT CHANNEL.

4. CASTING BY ICAST (EJ 6488 O BEEHIVE GRATE).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W..

- RISER/WALLS (As .12)

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 506.8'

Rim to Invert: 3.6'


Slack: 0.55"

Sump: 1.6"


Step Position: 180°

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	503.2'	0°	0"	18" HDPE	21.2"	Hole 24	24"	25.133"	0"	0"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: n/a

Wall Thickness: 5"

Floor Height: 6"


Height (Int): 30"

Height (Ext): 36"


Weight (Net): 3229 lb

Volume (Net): 0.82cu.yd


Job Name: 26-1051 - HAMPTON 500 Job Location: Hampton Station, TN Contractor: TVA					Plant: 100 6/18/2026 11:09:47 AM		Tech: Jared - F PC: A. Chambers			
Structure ID: 13 (17)										
P1 MH048BA30		MH BASE F/n								
P4) 24" - CASTING HEIGHT - 1.25" P3) 24" - GRADE RING F/F - 6" P2) 48" - MH FLAT TOP w/ 24" Center Hole F/F - 7" P1) 48" - MH BASE F/n - 30" 1) CASTING - EJ 6488 O Beehive Grate 1) 48" - Conseal CS-102 1.00" 2) 24" - Conseal CS-102 1.00" 1) Hole - 24 2) MH Step ML-10-TDS-NCR - 10"					0 lb 405 lb 1700 lb 3229 lb 250 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 5584 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. CASTING BY ICAST (EJ 6488 O BEEHIVE GRATE). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 506.8' Rim to Invert: 3.6' Slack: 0.55" Sump: 1.6" Step Position: 180°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	503.2'	0°	0"	18" HDPE	21.2"	Hole 24	24"	25.133"	0"	0"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										




RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)




INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 30" Height (Ext): 36"	Weight (Net): 3229 lb Volume (Net): 0.82cu.yd
----------------------------------	-------------------------------	--	--	--


Job Name: 26-1899 - Gateway 65 Industrial Road Job Location: Franklin, KY Contractor: RD Sitework LLC					Plant: 100 6/4/2026 4:34:06 PM		Tech: Jared - F PC: E. Bardley				
Structure ID: 23 ST-CI											
P1 MH048BA42		MH BASE T/n									
P3) 24" x 36" - CASTING HEIGHT - 6" P2) 48" - MH FLAT TOP w/24"x36" Hole F/G - 12" P1) 48" - MH BASE T/n - 42" 1) CASTING - HOE 525 SET FLAT GRATE (F/G/H) 1) 48" - Conseal CS-102 1.00" 1) 24" x 36" - Conseal CS-102 1.00" 1) Hole - 22"						0 lb 1300 lb 4100 lb 442 lb 0 lb 0 lb 0 lb ----- 5842 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING BY ICAST (HOE 525 SET FLAT GRATE (F/G/H)). 5. CITY OF BGKY-CBI TYPE F. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 686.05'		Rim to Invert: 5'		Slack: 0"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	681.05'	0°	0"	15" RCP B WALL	19.5"	Hole 22	22"	22.854"	-2.25"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											




RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)




INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 42" Height (Ext): 48"	Weight (Net): 4100 lb Volume (Net): 1.05cu.yd
----------------------------------	---------------------------------	--	--	--


Job Name: 26-1899 - Gateway 65 Industrial Road Job Location: Franklin, KY Contractor: RD Sitework LLC					Plant: 100 6/4/2026 4:34:05 PM		Tech: Jared - F PC: E. Bardley				
Structure ID: 22 ST-CI											
P1 MH048BAVF		MH BASE Custom Ht T/n									
P3) 24" x 36" - CASTING HEIGHT - 6" P2) 48" - MH FLAT TOP w/24"x36" Hole F/G - 12" P1) 48" - MH BASE Custom Ht T/n - 45" 1) CASTING - HOE 525 SET FLAT GRATE (F/G/H) 1) 48" - Conseal CS-102 1.00" 1) 24" x 36" - Conseal CS-102 1.00" 2) Hole - 22"						0 lb 1300 lb 4145 lb 442 lb 0 lb 0 lb 0 lb ----- 0 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING BY ICAST (HOE 525 SET FLAT GRATE (F/G/H)). 5. CITY OF BGKY-CBI TYPE F. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 685.88' Rim to Invert: 5.29' Slack: 0.48" Sump: 0" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	680.59'	0°	0"	15" RCP B WALL	19.5"	Hole 22	22"	22.854"	-2.25"	0"	
Invert 2	680.59'	270°	136.625"	15" RCP B WALL	19.5"	Hole 22	22"	22.854"	-2.25"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											




RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)




INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 45" Height (Ext): 51"	Weight (Net): 4145 lb Volume (Net): 1.06cu.yd
----------------------------------	---------------------------------	--	--	--


Job Name: 26-1899 - Gateway 65 Industrial Road Job Location: Franklin, KY Contractor: RD Sitework LLC				Plant: 100 6/4/2026 4:34:05 PM		Tech: Jared - F PC: E. Bardley					
Structure ID: 21 ST-CI											
P1 MH048BA42				MH BASE T/n							
P3) 24" x 36" - CASTING HEIGHT - 6" P2) 48" - MH FLAT TOP w/24"x36" Hole F/G - 12" P1) 48" - MH BASE T/n - 42" 1) CASTING - HOE 525 SET FLAT GRATE (F/G/H) 1) 48" - Conseal CS-102 1.00" 1) 24" x 36" - Conseal CS-102 1.00" 2) Hole - 22"						0 lb 1300 lb 3935 lb 442 lb 0 lb 0 lb 0 lb ----- 5677 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING BY ICAST (HOE 525 SET FLAT GRATE (F/G/H)). 5. CITY OF BGKY-CBI TYPE F. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 681'				Rim to Invert: 5'		Slack: 0"		Sump: 0"		Step Position:	
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	676'	0°	0"	15" RCP B WALL	19.5"	Hole 22	22"	22.854"	-2.25"	0"	
Invert 2	676'	180°	91.125"	15" RCP B WALL	19.5"	Hole 22	22"	22.854"	-2.25"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											




RIGHT-SIDE UP VIEW (int. dimensions)




UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 42" Height (Ext): 48"	Weight (Net): 3935 lb Volume (Net): 1cu.yd
----------------------------------	---------------------------------	--	--	---



Weight (Net): 2217 lb
Volume (Net): 0.57cu.yd

Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam
6/1/2026 8:24:11 AM

Tech: J. Coppage
PC: C. Goff



Structure ID: CB-6

P2 MH060LD10SP

MH FLAT TOP - TDOT NO 12 (28"x34" Hole)

- P3) 28" x 34" - CASTING HEIGHT - 7"
P2) 60" - MH FLAT TOP - TDOT NO 12 (28"x34" Hole) - 10"
P1) 60" - MH BASE Custom Ht - 65"
1) CASTING - JBS-3123 MODIFIED SET
1) 60" - Conseal CS-102 1.00"
1) 28" x 34" - Conseal CS-102 1.00"
2) Hole - 39
1) Hole - 6


- 0 lb
3417 lb
8492 lb
250 lb
0 lb
0 lb
0 lb
0 lb

12159 lb
- Structure Notes:
1. PER TDOT D-CB-12RB / ASTM C478 SPEC'S.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO INVERT CHANNEL.
4. JBS 3123 MOD SINGLE SET BY ICAST
5. REINFORCING PER ASTM A615 (GRADE 60).
** PER TDOT STD DRAWING D-CB-12RB **
- TOP SLAB - DBL MAT #5 BARS.
- RISER (As .18)
- FLOOR (As .62) #5 BARS AT 6" C.C.E.W.

Structure Total:

NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: PER TDOT DRAWING D-CB-12RA
OR D-RL-1 FOR WWM OPTION.



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 6"

Height (Ext): 10"

Weight (Net): 3417 lb
Volume (Net): 0.87cu.yd

Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam
6/1/2026 8:22:40 AM

Tech: J. Coppage
PC: C. Goff



Structure ID: CB-5

P1 MH060BA60

MH BASE

- P4) 28" x 34" - CASTING HEIGHT - 7"
P3) 60" - MH FLAT TOP - TDOT NO 12 (28"x34" Hole) - 10"
P2) 60" - MH RISER SPECIAL/CUST. HT - 44"
P1) 60" - MH BASE - 60"
1) CASTING - JBS-3123 MODIFIED SET
2) 60" - Conseal CS-102 1.00"
1) 28" x 34" - Conseal CS-102 1.00"
2) Hole - 46
1) Hole - 6

- 0 lb
3417 lb
4579 lb
7136 lb
250 lb
0 lb
0 lb
0 lb
0 lb
0 lb
- Structure Notes:
1. PER TDOT D-CB-12RB / ASTM C478 SPEC'S.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. JBS 3123 MOD SINGLE SET BY ICAST
4. REINFORCING PER ASTM A615 (GRADE 60).
** PER TDOT STD DRAWING D-CB-12RB **
- TOP SLAB - DBL MAT #5 BARS.
- RISER (As .18)
- FLOOR (As .62) #5 BARS AT 6" C.C.E.W.




Structure Total: 15382 lb

Rim: 792.82' Rim to Invert: 9.83' Slack: 0.96" Sump: 4" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	782.99'	0°	0"	36" RCP B WALL	44"	Hole 46	46"	52.418"	0"	0"
Invert 2	782.99'	180°	113.097"	36" RCP B WALL	44"	Hole 46	46"	52.418"	0"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):

Seam Up: Tongue
Seam Dn: n/a

Wall Thickness: 6"
Floor Height: 8"

Height (Int): 60"
Height (Ext): 68"

Weight (Net): 7136 lb
Volume (Net): 1.82cu.yd

Job Name: 25-3062 Portland Bypass

Job Location: Portland, TN

Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam

6/1/2026 8:24:49 AM

Tech: J. Coppage

PC: C. Goff



Structure ID: CB-5

P2 MH060RSVFS

MH RISER SPECIAL/CUST. HT

P4) 28" x 34" - CASTING HEIGHT - 7"

P3) 60" - MH FLAT TOP - TDOT NO 12 (28"x34" Hole) - 10"

P2) 60" - MH RISER SPECIAL/CUST. HT - 44"

P1) 60" - MH BASE - 60"

1) CASTING - JBS-3123 MODIFIED SET

2) 60" - Conseal CS-102 1.00"

1) 28" x 34" - Conseal CS-102 1.00"

2) Hole - 46

1) Hole - 6

0 lb

3417 lb

4579 lb

7136 lb

250 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 15382 lb

Structure Notes:

1. PER TDOT D-CB-12RB / ASTM C478 SPEC'S.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. JBS 3123 MOD SINGLE SET BY ICAST

4. REINFORCING PER ASTM A615 (GRADE 60).

** PER TDOT STD DRAWING D-CB-12RB **

- TOP SLAB - DBL MAT #5 BARS.

- RISER (As .18)

- FLOOR (As .62) #5 BARS AT 6" C.C.E.W.

Rim: 792.82'

Rim to Invert: 9.83'


Slack: 0.96"


Sump: 4"

Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1										
Invert 2										
Invert 3	789.82'	180°	113.097"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6.01"	20.81"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)













INSIDE WALL DIMENSIONS



(P2)

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: Groove	Wall Thickness: 6" Floor Height: 0"	Height (Int): 44" Height (Ext): 44"	Weight (Net): 4579 lb Volume (Net): 1.17cu.yd
----------------------------------	----------------------------------	--	--	--

Job Name: 26-1051 - HAMPTON 500 Job Location: Hampton Station, TN Contractor: TVA					Plant: 100 6/18/2026 11:09:43 AM		Tech: Jared - F PC: A. Chambers			
Structure ID: 5 (9)										
P1		MH060BAVF								
P4) 24" - CASTING HEIGHT - 1.25" P3) 24" - GRADE RING F/F - 6" P2) 60" - MH FLAT TOP w/24" Ctr. Hole F/G - 13" P1) 60" - MH BASE Custom Ht T/n - 63" 1) CASTING - EJ 6488 O Beehive Grate 1) 60" - Conseal CS-102 1.00" 2) 24" - Conseal CS-102 1.00" 2) Hole - 44 5) MH Step ML-10-TDS-NCR - 10"					0 lb 405 lb 2674 lb 7627 lb 250 lb 0 lb 0 lb 0 lb 0 lb 0 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. CASTING BY ICAST (EJ 6488 O BEEHIVE GRATE). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.			
Rim: 506.8' Rim to Invert: 6.7' Slack: 0" Sump: 2.85" Step Position: 90°					Structure Total: 10956 lb					
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	500.1'	0°	0"	36" HDPE	41.7"	Hole 44	44"	49.393"	0"	0"
Invert 2	500.1'	180°	113.125"	36" HDPE	41.7"	Hole 44	44"	49.393"	0"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										
RIGHT-SIDE UP VIEW (int. dimensions)  UPSIDE-DOWN VIEW (int. dimensions)   INSIDE WALL DIMENSIONS 										
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: n/a		Wall Thickness: 6" Floor Height: 8"		Height (Int): 63" Height (Ext): 71"		Weight (Net): 7627 lb Volume (Net): 1.95cu.yd	

Job Name: 26-2744 904618 Jeffersonville HS Job Location: Jeffersonville, IN Contractor: Contech Engineering Solutions					Plant: 6/24/2026 2:29:51 PM		Tech: S. Felletter PC: C. Goff				
Structure ID: 10-CS-6											
P1		MH072BA24		MH BASE T/n							
P5) 30" - CASTING HEIGHT - 4" P4) 72" - MH FLAT TOP SPEC. (30" ECC HOLE) F/G - 15" P3) 72" - MH RISER T/G - 12" P2) 72" - MH RISER T/G - 84" P1) 72" - MH BASE T/n - 24" 1) ASSEMBLY REQUIRED 1) CVSTENCILING 3) 72" - Conseal CS-102 1.00" 2) Hole - 36						0 lb 4661 lb 1749 lb 11003 lb 7398 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 24811 lb		Structure Notes: 4" CASTING BY OTHERS . LIFTING ANCHORS TO BE INSTALLED ON THE OUTSIDE OF THE STRUCTURE . ICAST TO INSTALL THE INTERNALS . CONTECH'S LOGO AS WELL AS THE INLET AND OUTLET MUST BE STENCILED ONTO THE STRUCTURE			
Rim: 483'		Rim to Invert: 6.14'		Slack: 4.796"		Sump: 70.116"		Step Position: 90°			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (⌋)	Offset	
Invert 1											
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
						RIGHT-SIDE UP VIEW (int. dimensions)  UPSIDE-DOWN VIEW (int. dimenions) 					
INSIDE WALL DIMENSIONS (P1) 											
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: n/a		Wall Thickness: 7" Floor Height: 8"		Height (Int): 24" Height (Ext): 32"		Weight (Net): 7398 lb Volume (Net): 1.89cu.yd		

Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam
6/1/2026 8:22:49 AM

Tech: J. Coppage
PC: C. Goff



Structure ID: CB-15

P1 MH072BAVF

MH BASE Custom Ht

- P3) 28" x 34" - CASTING HEIGHT - 7"
P2) 72" - MH FLAT TOP - TDOT NO 12 (28"x34" Hole) - 10"
P1) 72" - MH BASE Custom Ht - 75"
1) CASTING - JBS-3123 MODIFIED SET
1) 72" - Conseal CS-102 1.00"
1) 28" x 34" - Conseal CS-102 1.00"
2) Hole - 58 x 42
1) Hole - 6

- Structure Notes:
1. PER TDOT D-CB-12RB / ASTM C478 SPEC'S.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. JBS 3123 MOD SINGLE SET BY ICAST
4. REINFORCING PER ASTM A615 (GRADE 60).
** PER TDOT STD DRAWING D-CB-12RB **
- TOP SLAB - DBL MAT #5 BARS.
- RISER (As .18)
- FLOOR (As .62) #5 BARS AT 6" C.C.E.W.

Structure Total:




16932 lb

Rim: 812.48' Rim to Invert: 7.31' Slack: 0.22" Sump: 4.5" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	805.17'	0°	0"	45" x 29" ELL RCP	54" x 38"	Hole 58 x 42	58" x 42"	67.436"	0"	0"
Invert 2	805.17'	180°	135.088"	45" x 29" ELL RCP	54" x 38"	Hole 58 x 42	58" x 42"	67.436"	0"	0"
Invert 3	809.48'	90°	67.544"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6.007"	55.82"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 7"
Floor Height: 8"

Height (Int): 75"
Height (Ext): 83"

Weight (Net): 12276 lb
Volume (Net): 3.14cu.yd

Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam
6/1/2026 8:24:13 AM

Tech: J. Coppage
PC: C. Goff



Structure ID: CB-15

P2 MH072LD10SP



MH FLAT TOP - TDOT NO 12 (28"x34" Hole)

- P3) 28" x 34" - CASTING HEIGHT - 7"
P2) 72" - MH FLAT TOP - TDOT NO 12 (28"x34" Hole) - 10"
P1) 72" - MH BASE Custom Ht - 75"
1) CASTING - JBS-3123 MODIFIED SET
1) 72" - Conseal CS-102 1.00"
1) 28" x 34" - Conseal CS-102 1.00"
2) Hole - 58 x 42
1) Hole - 6

- Structure Notes:
1. PER TDOT D-CB-12RB / ASTM C478 SPEC'S.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. JBS 3123 MOD SINGLE SET BY ICAST
4. REINFORCING PER ASTM A615 (GRADE 60).
** PER TDOT STD DRAWING D-CB-12RB **
- TOP SLAB - DBL MAT #5 BARS.
- RISER (As .18)
- FLOOR (As .62) #5 BARS AT 6" C.C.E.W.

Structure Total:

16932 lb



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 7"


Height (Ext): 10"

Weight (Net): 4406 lb
Volume (Net): 1.12cu.yd

Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam
6/1/2026 8:23:08 AM

Tech: J. Coppage
PC: C. Goff



Structure ID: CB-34

P1 MH084BAVF

MH BASE Custom Ht

P4) 28" x 34" - CASTING HEIGHT - 7"
P3) 84" - MH FLAT TOP - TDOT NO 31RC (28"x34" HOLE) - 10"
P2) 84" - MH RISER - 36"
P1) 84" - MH BASE Custom Ht - 71"
1) CASTING - JBS-3123 MODIFIED SET
2) 84" - Conseal CS-102 1.00"
1) 28" x 34" - Conseal CS-102 1.00"
2) Hole - 54
1) Hole - 32
1) Hole - 6

0 lb
5411 lb
6966 lb
15202 lb
250 lb
0 lb
0 lb
0 lb
0 lb
0 lb
0 lb
Structure Notes:
1. PER TDOT D-CB-12RC / ASTM C478 SPEC'S.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. JBS 3123 MOD SINGLE SET BY ICAST
4. REINFORCING PER ASTM A615 (GRADE 60).
** PER TDOT STD DRAWING D-CB-12RC **
- TOP SLAB - DBL MAT #5 BARS.
- RISER (As .18)
- FLOOR (As .62) #5 BARS AT 6" C.C.E.W.




Structure Total: 27829 lb

Rim: 814.57' Rim to Invert: 10.03' Slack: 0.86" Sump: 4.5" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	804.54'	0°	0"	42" RCP B WALL	51"	Hole 54	54"	58.651"	0"	0"
Invert 2	804.54'	90°	78.54"	24" RCP B WALL	30"	Hole 32	32"	32.829"	1.5"	0"
Invert 3	805.01'	180°	157.08"	42" RCP B WALL	51"	Hole 54	54"	58.651"	5.64"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS






Coating (Int):
Coating (Ext):


Seam Up: Tongue
Seam Dn: n/a


Wall Thickness: 8"
Floor Height: 8"

Height (Int): 71"
Height (Ext): 79"

Weight (Net): 15202 lb
Volume (Net): 3.88cu.yd

Job Name: 26-1066 - Gunning Pump Station & Force Main Job Location: Bardstown, KY Contractor: Connhurst, LLC					Plant: 100 6/2/2026 10:56:58 AM		Tech: Jared - F PC: E. Bradley				
Structure ID: W W (15)											
P4		MH096RS36		MH RISER T/G							
P6) 36" x 72" - HATCH (CAST FLUSH) - 0" P5) 96" - MH FLAT TOP w/36"x72" Hatch F/G - 17" P4) 96" - MH RISER T/G - 36" P3) 96" - MH RISER T/G - 96" P2) 96" - MH RISER T/G - 84" P1) 96" - MH BASE EF Cust. Ht. 12"F (14"EF =142"OD) T/n - 79" 1) JOINT WRAP - 12" WD x 096" MAC WRAP 1) SPECIAL Internal Coating 4) 96" - Conseal CS-231 1.00" (Double) 1) 36" x 72" - Conseal CS-231 1.00" (Double) 2) Hole - 12 1) PSX - 8QRS DD 1) PSX - 16M DD 1) PSX - 12M DD					100 lb 8315 lb 8968 lb 23694 lb 20688 lb 35627 lb 0 lb 0 lb 0 lb 0 lb 6 lb 8 lb 8 lb ----- 97415 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. HATCH SUPPLIED BY OTHERS. 5. INSIDE OF STRUCTURE TO BE SANDBLASTED, THEN A COATING OF TNE MEC 218 TO BE APPLIED, FOLLOWED BY A COATING OF TNE MEC 434, FOLLOWED BY A COATING OF TNE MEC 435. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .31) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W. (DOUBLE MAT)				
Rim: 559'		Rim to Invert: 17.3'		Slack: 0"		Sump: 104.4"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset	
Invert 1											
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)											
											
INSIDE WALL DIMENSIONS											
											
Coating (Int): Coating (Ext):		Seam Up: Tongue Seam Dn: Groove		Wall Thickness: 9" Floor Height: 0"		Height (Int): 36" Height (Ext): 36"		Weight (Net): 8968 lb Volume (Net): 2.29cu.yd			





- * <L1> is Splice Length
- * (AS7) is Top Slab Outside
- * (AS8) is Bottom Slab Outside
- * See Box Culvert Design Summary Sheet for transverse and distribution reinforcement, as required.
- * For sidewall thicknesses of 6 in. and above, extend AS2 and AS3 a min. of 4 in. beyond the inside face of the sidewall. For thicknesses less than 6 in., extend AS2 and AS3 at least to within 1-1/2 in. of the outside face of the sidewall.

Notes:

- 1) Other reinforcement schemes that provide the required reinforcement areas at all locations identified in the program output are acceptable.
- 2) Longitudinal reinforcement is not shown for clarity, see AASHTO M259 for longitudinal reinforcement and for additional requirements.

KY Table 1

Precast Culvert KYHL-93 Design Table

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
8x6x8	0<2	0.267	0.536	0.382	0.192	0.192	0.192	0.192	0.192
	2<3	0.266	0.458	0.382	0.192	0.192	0.192	0.192	0.192
	3-5	0.237	0.392	0.359	0.192	0.192	0.192		
	10	0.244	0.365	0.38	0.192	0.192	0.192		
	15	0.321	0.489	0.505	0.192	0.192	0.192		
	20	0.408	0.627	0.644	0.192	0.192	0.192		
	25	0.502	0.774	0.791	0.192	0.192	0.192		
	30	0.602	0.928	0.946	0.192	0.192	0.192		
	35	0.708	1.089	1.108	0.192	0.192	0.192		

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
8x7x8	0<2	0.245	0.557	0.403	0.192	0.192	0.192	0.197	0.192
	2<3	0.243	0.479	0.403	0.192	0.192	0.192	0.192	0.192
	3-5	0.215	0.409	0.378	0.192	0.192	0.192		
	10	0.225	0.378	0.396	0.192	0.192	0.192		
	15	0.295	0.507	0.526	0.192	0.192	0.192		
	20	0.374	0.651	0.671	0.192	0.192	0.192		
	25	0.459	0.804	0.825	0.192	0.192	0.192		
	30	0.549	0.965	0.987	0.192	0.192	0.192		
	35	0.644	1.134	1.157	0.192	0.192	0.192		

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
8x8x8	0<2	0.226	0.575	0.42	0.192	0.192	0.192	0.203	0.192
	2<3	0.224	0.494	0.42	0.192	0.192	0.192	0.192	0.192
	3-5	0.201	0.423	0.393	0.192	0.192	0.192		
	10	0.211	0.386	0.407	0.192	0.192	0.192		
	15	0.276	0.518	0.54	0.192	0.192	0.192		
	20	0.349	0.665	0.688	0.192	0.192	0.192		
	25	0.427	0.822	0.846	0.192	0.192	0.192		
	30	0.51	0.988	1.013	0.192	0.192	0.192		

Interstate Tandem Truck Wheel Layout

Interstate Tandem Truck Wheel Layout

0.67W 0.5W

14 ft.

5 ft.

4 ft.

A=Axle Load

Interstate Tandem Truck Wheel Layout

0.67W 0.5W

14 ft.

5 ft.

4 ft.

A=Axle Load

Interstate Tandem Truck Wheel Layout

0.67W 0.5W

14 ft.

5 ft.

4 ft.

A=Axle Load

Interstate Tandem Truck Wheel Layout

0.67W 0.5W

14 ft.

5 ft.

4 ft.

A=Axle Load

Interstate Tandem Truck Wheel Layout

0.67W 0.5W

14 ft.

5 ft.

4 ft.

A=Axle Load

Job Name: 25-2898 - Hunter's Ridge Ph.1
Job Location: Owensboro, KY
Contractor: Ernie Davis & Sons Mechanical, Inc.

Plant: 100
5/29/2026 8:41:23 AM


Tech: Jared - A
PC: A. Chambers



Structure ID: BC 6 x 4 (Sec V)


P1 BC048072-08WLF-9H

BOX CULVERT (08W/08F/08T) No Groove F/T




- GENERAL NOTES:**
- PER SECTION 605 OF KYTC STANDARD SPECS FOR ROAD & BRIDGE CONSTRUCTION
 - LOAD REQUIREMENTS: KY-HL93 (KY TABLE 1)
 - REINFORCEMENT PER ATTACHED KYTC TABLE 1
 - COVER DEPTH: 0' - 4"
 - CONCRETE: 5,000 PSI AT 28 DAYS
 - JOINT SEALANT: 1" BUTYL MASTIC (CS-102) EXTERIOR JOINT WRAP: 12" WIDE (CS-212)
 - WEIGHT: 6' X 4' RCBC = 2,354 LBS / LF (5'-9" LONG SECTION = 13,537 LBS)


END VIEW
TYPICAL



VIEW B
SEC V
(UPRIGHT IN MOLD)



PLAN VIEW
SEC V
(UPRIGHT IN MOLD)



VIEW A
SEC V
(UPRIGHT IN MOLD)

PRODUCTION WORK ORDER




- QUALITY CONTROL CHECKLIST
- ☐ ALL DIMENSIONS CORRECT.
 - ☐ LIFTERS INSTALLED INSIDE.
 - ☐ RECESS WITH HAUNCHES CORRECT.
 - ☐ REINFORCING CORRECT.
 - ☐ SURFACE QUALITY ACCEPTABLE.
 - ☐ LIFTERS INSTALLED OUTSIDE.
 - ☐ PRODUCT SQUARE.

PRODUCT I.D.: BC048072-08WLF-9H
PRODUCT VIEW: RIGHT SIDE UP
PLANT: BEAVER DAM, KY
WEIGHT: 13,537 LBS
TOP SECTION JOINT: TONGUE
BASE SECTION JOINT: FLAT
QC CHECK INITIALS:

DESCRIPTION: 72" X 48" X 69" BOX CULVERT (8" WALLS & 9" HAUNCH)
CUSTOMER: ERNIE DAVIS & SONS MECHANICAL, INC.
PROJECT: HUNTER'S RIDGE PH 1
STRUCTURE: BC 6 X 4 (SEC V)
ORDER NO: 25-2898
PE: J.H. ROSS
DRAWING: K. CARDWELL
DATE: 05/29/26
SCALE: NTS
PG. 1 OF 1

THIS DRAWING IS THE PROPERTY OF INFRASTRUCTURE PRECAST, INC. ANY USE OR DUPLICATION OF THIS DRAWING WITHOUT PRIOR AUTHORIZATION IS STRICTLY PROHIBITED.



- * <L1> is Splice Length
- * (AS7) is Top Slab Outside
- * (AS8) is Bottom Slab Outside
- * See Box Culvert Design Summary Sheet for transverse and distribution reinforcement, as required.
- * For sidewall thicknesses of 6 in. and above, extend AS2 and AS3 a min. of 4 in. beyond the inside face of the sidewall. For thicknesses less than 6 in., extend AS2 and AS3 at least to within 1-1/2 in. of the outside face of the sidewall.

Notes:

- 1) Other reinforcement schemes that provide the required reinforcement areas at all locations identified in the program output are acceptable.
- 2) Longitudinal reinforcement is not shown for clarity, see AASHTO M259 for longitudinal reinforcement and for additional requirements.

KY Table 1

Precast Culvert KYHL-93 Design Table

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
6x4x7	0<2*	0.202	0.421	0.266	0.168	0.192	0.168	0.192	0.192
	2<3	0.251	0.368	0.288	0.168	0.168	0.168		
	3-5	0.19	0.271	0.24	0.168	0.168	0.168		
	10	0.168	0.228	0.234	0.168	0.168	0.168		
	15	0.216	0.306	0.313	0.168	0.168	0.168		
	20	0.275	0.391	0.398	0.168	0.168	0.168		
	25	0.338	0.479	0.487	0.168	0.168	0.168		
	30	0.404	0.571	0.579	0.168	0.168	0.168		
	35	0.473	0.667	0.675	0.168	0.168	0.168		

*top slab 8"

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
6x5x7	0<2*	0.192	0.449	0.291	0.168	0.192	0.168	0.192	0.192
	2<3	0.22	0.398	0.316	0.168	0.168	0.168		
	3-5	0.168	0.294	0.262	0.168	0.168	0.168		
	10	0.168	0.243	0.252	0.168	0.168	0.168		
	15	0.188	0.326	0.336	0.168	0.168	0.168		
	20	0.238	0.417	0.427	0.168	0.168	0.168		
	25	0.291	0.512	0.522	0.168	0.168	0.168		
	30	0.347	0.611	0.622	0.168	0.168	0.168		
	35	0.406	0.714	0.725	0.168	0.168	0.168		

*top slab 8"

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
6x6x7	0<2*	0.192	0.47	0.311	0.168	0.192	0.168	0.192	0.192
	2<3	0.195	0.421	0.337	0.168	0.168	0.168		
	3-5	0.168	0.311	0.277	0.168	0.168	0.168		
	10	0.168	0.252	0.263	0.168	0.168	0.168		
	15	0.168	0.338	0.349	0.168	0.168	0.168		
	20	0.212	0.432	0.444	0.168	0.168	0.168		
	25	0.259	0.531	0.543	0.168	0.168	0.168		
	30	0.308	0.634	0.647	0.168	0.168	0.168		
	35	0.359	0.741	0.755	0.168	0.168	0.168		

*top slab 8"

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315)

Job Location: Indiana, KY

Contractor: Louisville Paving and Construction

Plant: 100

6/17/2026 5:40:43 PM

Tech: J. Horsley - A

PC: J. Jarvis



Structure ID: 21A

P1 BX1818-06BA24

BOX BASE 6inW, 6inF F/n

P2) 18" x 18" - CASTING HEIGHT - 4"

P1) 18" x 18" - BOX BASE 6inW, 6inF F/n - 24"

1) 18" x 18" - Conseal CS-102 1.00"

1) Hole - 16

0 lb

1508 lb

0 lb

0 lb

1508 lb

Structure Total:

Structure Notes:

1. PER MSD YARD DRAIN / ASTM C-913 SPECS

2. CONCRETE: 4,000 PSI AT 28 DAYS

3. REINFORCEMENT: #4 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)

4. HOE 165-A FRAME & GRATE SUPPLIED BY OTHERS

Rim: 562.8'

Rim to Invert: 2.5'


Slack: 2"

Sump: 0"


Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (⌵)	Offset
Invert 1	560.3'	165°	13.625"	12" HDPE	14.5"	Hole 16	16"	16.564"	-2"	2.5"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: n/a

Wall Thickness: 6"



Floor Height: 6"

Height (Int): 24"

Height (Ext): 30"


Weight (Net): 1508 lb

Volume (Net): 0.38cu.yd


Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315) Job Location: Indiana, KY Contractor: Louisville Paving and Construction					Plant: 100 6/12/2026 3:11:09 PM		Tech: J. Horsley - A PC: J. Jarvis				
Structure ID: 72											
P2 BX2424-08R24			BOX RISER 8inW T/G								
P4) 8" x 120" - CB INLET KY B 10' TOP F/G - 9" P3) 24" x 120" - CB INLET KY B 10' BOTTOM SAG T/G - 17" P2) 24" x 24" - BOX RISER 8inW T/G - 24" P1) 24" x 24" - BOX BASE 8inW, 8inF, Variable Ht T/n - 40" 2) 24" x 24" - Conseal CS-102 1.00" 1) Hole - 18						1660 lb 2650 lb 2062 lb 4340 lb 0 lb 0 lb Structure Total: 10712 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC CBI TYPE B (10') / ASTM C-913 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. KY-345 FRAMES & GRATE SUPPLIED BY OTHERS - POURED IN PLACE BY OTHERS			
Rim: 552.09' Rim to Invert: 7.5' Slack: 0" Sump: 0" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset	
Invert 1											
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)											
											
INSIDE WALL DIMENSIONS											
											
Coating (Int): Coating (Ext):				Seam Up: Tongue Seam Dn: Groove		Wall Thickness: 8" Floor Height: 0"		Height (Int): 24" Height (Ext): 24"		Weight (Net): 2062 lb Volume (Net): 0.53cu.yd	

Job Name: 25-3193 - KYTC Kenton Co Call 328 (251320) Job Location: Independence, KY Contractor: Eaton Asphalt					Plant: 100 6/4/2026 4:51:26 PM		Tech: Jared - A PC: J. Jarvis					
Structure ID: 478												
P1		BX2436-08BVF		BOX BASE 8inW, 8inF, Variable Ht T/n								
P3) 24" x 120" - CB INLET KY A 10' TOP RIGHT F/G - 10" P2) 24" x 120" - CB INLET KY A 10' BOTTOM RIGHT T/G - 18" P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht T/n - 33" 1) CASTING - HOE KY-206 F/C (KY TY1) 1) This Structure Includes a Cast-in Item - KY-206 Frame (Supplied by iCast) 1) 24" x 36" - Conseal CS-102 1.00" 1) Hole - 24 1) Hole - 20 2) Hole - 8					3398 lb 5270 lb 4181 lb 206 lb 0 lb 0 lb 0 lb 0 lb 0 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC CBI TY A / ASTM C-913 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. NO STORM INVERT 5. NO STEPS 6. KY-206 FRAME & COVER "STORM" SUPPLIED BY ICAST - FRAME TO BE CAST INTO TOP PHASE TOP FLANGE SIDE UP					
Rim: 897.38'					Rim to Invert: 5.09'		Slack: 0.08"		Sump: 0"		Step Position:	
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset		
Invert 1	892.29'	270°	26"	18" ADS N-12	22"	Hole 24	24"	24"	-3"	0"		
Invert 2	892.29'	0°	20"	15" ADS N-12	18"	Hole 20	20"	20"	-2.5"	0"		
Invert 3	894.21'	0°	20"	4" HDPE (perf pipe)	4.8"	Hole 8	8"	8"	21"	0"		
Invert 4	894.21'	180°	20"	4" HDPE (perf pipe)	4.8"	Hole 8	8"	8"	21"	0"		
Invert 5												
Invert 6												
Invert 7												
Invert 8												


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 33" Height (Ext): 41"	Weight (Net): 4181 lb Volume (Net): 1.07cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-1843 - Dutch Bros Coffee

Job Location: Paducah, KY 42003

Contractor: Ainsworth Land Development, LLC

Plant: 100

6/24/2026 9:31:42 AM

Tech: Jared - A

PC: T. Lewis

Structure ID: STR 100 ST-OCS

P1 BX4848-08BAVF

BOX BASE 8inW, 8inF, Variable Ht F/n

P3) 23.75" - CASTING (cast in) - 4"

P2) 48" x 48" - CB FLAT TOP 8"W SPEC. (HOE MCS-295-B) F/F - 6"

P1) 48" x 48" - BOX BASE 8inW, 8inF, Variable Ht F/n - 21"

1) This Structure Includes a Cast-in Item - HOE MCS-295-B Frame (Supplied by iCast)

1) CASTING - HOE MCS-295B F/G

1) 48" x 48" - Conseal CS-102 1.00"

1) DOGHOUSE INVRTD - 16"x15.5"

4) Weir n/n - 48"x6.625"

1) Weir n/n - 12"x6"

1) Hole - 8"

0 lb

1986 lb

4953 lb

0 lb

123 lb

0 lb

0 lb

0 lb

0 lb

0 lb

0 lb

7063 lb

Structure Notes:

1. PER ASTM C-913 SPECIFICATIONS

2. CONCRETE: 4,500 PSI AT 28 DAYS

3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)

4. HOE MCS-295-B FRAME & BAR GRATE SUPPLIED BY ICAST - FRAME TO BE CAST INTO FLAT LID FLANGE SIDE UP

5. INVERT 7 OFFSET 15" FROM CENTER OF WALL

6. LIFTERS: 4 EA. 5CA14 CONAC A-ANCHORS FOR PLANT & FIELD HANDLING - INSTALLED IN FLOOR

Rim: 345.6'

Rim to Invert: 2.3'

Slack: 0.6"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	343.3'	250°	28.875"	12" HP STORM	14.5"	DOGHOUSE INVRTD 16"x15.5"	16" x 15.5"	17.027"	-1.125"	8"
Invert 2	344.5'	0°	32"	48" x 6.625" Weir	48" x 6.625"	Weir 48"x6.625"	48" x 6.625"	48"	14.375"	0"
Invert 3	344.5'	90°	32"	48" x 6.625" Weir	48" x 6.625"	Weir 48"x6.625"	48" x 6.625"	48"	14.375"	0"
Invert 4	344.5'	180°	32"	48" x 6.625" Weir	48" x 6.625"	Weir 48"x6.625"	48" x 6.625"	48"	14.375"	0"
Invert 5	344.5'	270°	32"	48" x 6.625" Weir	48" x 6.625"	Weir 48"x6.625"	48" x 6.625"	48"	14.375"	0"
Invert 6	344'	90°	32"	12" x 6" Weir	12" x 6"	Weir 12"x6"	12" x 6"	12"	8.375"	0"
Invert 7	343.3'	90°	17"	6" PVC SDR35	6.25"	Hole 8	8"	8"	-0.125"	-15"
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: n/a

Wall Thickness: 8"

Floor Height: 8"

Height (Int): 21"

Height (Ext): 29"

Weight (Net): 4953 lb

Volume (Net): 1.26cu.yd

Job Name: 24-3511 Coles Ferry Section 18 & 19

Job Location: Lebanon, TN

Contractor: Covenant Constructors, LLC

Plant: Beaver Dam, KY

6/18/2026 10:58:48 AM

Tech: J. Horsley

PC: A. Chambers

INFRASTRUCTURE

ICAST

PRECAST

Structure ID: CB13 - add 24in HT Riser

P1 BX2896-06RVF

BOX RISER 6inW, Variable Ht FTB F/F

P1) 28" x 96" - BOX RISER 6inW, Variable Ht FTB F/F - 24"

1) CASTING - JBS 3101 Triple Set (F/G/H)

4) LINTEL BAR SLOT n/n - 7"x1"

3273 lb

1857 lb

0 lb

Structure Total: 5130 lb

Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. NO INVERT CHANNEL.

4. CASTING BY ICAST (3ea. JBS 3101 F/G/H)

REINFORCING PER ASTM A615 (GRADE 60).

- WALLS (As .12) #5 BARS AT 12" C.C.E.W.

- FLOOR (As .12) #5 BARS AT 12" C.C.E.W.

Rim: 2'

Rim to Invert: 0.08'

Slack: 0"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1										
Invert 2										
Invert 3	1.92'	90°	36"	7" x 1" LINTEL BAR SLOT	7" x 1"	LINTEL BAR SLOT 7"x1"	7" x 1"	7"	23"	-18"
Invert 4	1.92'	90°	72"	7" x 1" LINTEL BAR SLOT	7" x 1"	LINTEL BAR SLOT 7"x1"	7" x 1"	7"	23"	18"
Invert 5	1.92'	270°	36"	7" x 1" LINTEL BAR SLOT	7" x 1"	LINTEL BAR SLOT 7"x1"	7" x 1"	7"	23"	-18"
Invert 6	1.92'	270°	72"	7" x 1" LINTEL BAR SLOT	7" x 1"	LINTEL BAR SLOT 7"x1"	7" x 1"	7"	23"	18"
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

Invert: 4
Degree: 90°
Horz: 66"
Hole: 7" x 1"
Up(): 23"

28"

96"

+ 0°

Invert: 5
Degree: 270°
Horz: 30"
Hole: 7" x 1"
Up(): 23"

Invert: 6
Degree: 270°
Horz: 66"
Hole: 7" x 1"
Up(): 23"

Invert: 3
Degree: 90°
Horz: 30"
Hole: 7" x 1"
Up(): 23"

(P1) <<

INSIDE WALL DIMENSIONS

Front

30"

Right (90°)

66"

Back (28")

30"

Left

66"

23"

23"

23"

23"

24"

EXT

(P1)

Coating (Int):





Coating (Ext):




Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 6"
Floor Height: 0"

Height (Int): 24"
Height (Ext): 24"


Weight (Net): 3273 lb
Volume (Net): 0.84cu.yd

Job Name: 24-3511 Coles Ferry Section 18 & 19 Job Location: Lebanon, TN Contractor: Covenant Constructors, LLC					Plant: Beaver Dam, KY 6/18/2026 10:58:14 AM		Tech: J. Horsley PC: A. Chambers				
Structure ID: CB6											
P1		BX28640606-VH			BOX BASE 6inW, 6inF, Variable Ht F/n						
P2) 28" x 64" - CASTING HEIGHT - 6" P1) 28" x 64" - BOX BASE 6inW, 6inF, Variable Ht F/n - 25" 1) CASTING - JBS 3101 Double Set (F/G/H) 1) 28" x 64" - Conseal CS-102 1.00" 2) Hole - 26 1) Hole - 22 2) LINTEL BAR SLOT n/n - 7"x1"					0 lb 3416 lb 1238 lb 0 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 4654 lb		Structure Notes: . 1. PER ASTM C913 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .12) #5 BARS AT 12" C.C.E.W. - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.				
Rim: 571.82'		Rim to Invert: 2.6'		Slack: 0.2"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	569.22'	0°	20"	18" RCP B WALL	23"	Hole 26	26"	26"	-2.5"	0"	
Invert 2	569.22'	90°	38"	15" RCP B WALL	19.5"	Hole 22	22"	22"	-2.25"	0"	
Invert 3	569.22'	180°	20"	18" RCP B WALL	23"	Hole 26	26"	26"	-2.5"	0"	
Invert 4											
Invert 5	571.22'	90°	38"	7" x 1" LINTEL BAR SLOT	7" x 1"	LINTEL BAR SLOT 7"x1"	7" x 1"	7"	24"	0"	
Invert 6	571.22'	270°	38"	7" x 1" LINTEL BAR SLOT	7" x 1"	LINTEL BAR SLOT 7"x1"	7" x 1"	7"	24"	0"	
Invert 7											
Invert 8											
 RIGHT-SIDE UP VIEW (int. dimensions)  UPSIDE-DOWN VIEW (int. dimenions)  INSIDE WALL DIMENSIONS 											
Coating (Int): Coating (Ext):				Seam Up: Flat Seam Dn: n/a		Wall Thickness: 6" Floor Height: 6"		Height (Int): 25" Height (Ext): 31"		Weight (Net): 3416 lb Volume (Net): 0.87cu.yd	

Job Name: 26-2030 - KYTC McCracken Co. Call 111 (ID 264505) Job Location: Paducah, KY Contractor: Jim Smith Contracting Co, LLC				Plant: 100 6/12/2026 7:50:16 AM		Tech: J. Horsley PC: J. Jarvis						
Structure ID: 151+22 LT S-2 CBIB												
P2				BX2424-08R24							BOX RISER 8inW F/G	
P5) 8" x 120" - CB INLET KY B 10' TOP F/G - 9" P4) 24" x 120" - CB INLET KY B 10' BOTTOM RIGHT T/G - 17" P3) 24" x 24" - FIELD ADJUSTMENT - 3" P2) 24" x 24" - BOX RISER 8inW F/G - 24" P1) 24" x 24" - BOX BASE 8inW, 8inF, Variable Ht T/n - 44" 1) CASTING - HOE KY-345 SET (CBI B) 2) 24" x 24" - Conseal CS-102 1.00" 1) Hole - 18						1660 lb 2650 lb 0 lb 2062 lb 4684 lb 290 lb 0 lb 0 lb ----- Structure Total: 11346 lb		Structure Notes: . ** KYTC STATE PROJECT ** 1. PER KYTC CBI TYPE B / ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PI AT 28 DAYS. 3. CASTING BT ICAST (HOE KY-345 F/G(CBI-B) . REINFORCING PER ASTM A615 (GRADE 60). - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Rim: 374.92' Rim to Invert: 8.11' Slack: 0.32" Sump: 0" Step Position:												
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset		
Invert 1												
Invert 2												
Invert 3												
Invert 4												
Invert 5												
Invert 6												
Invert 7												
Invert 8												
RIGHT-SIDE UP VIEW (int. dimensions)												
												
INSIDE WALL DIMENSIONS												
												
Coating (Int): Coating (Ext):				Seam Up: Flat Seam Dn: Groove		Wall Thickness: 8" Floor Height: 0"		Height (Int): 24" Height (Ext): 24"		Weight (Net): 2062 lb Volume (Net): 0.53cu.yd		

Job Name: 25-1401 Irwin Landing Ph. 1 Job Location: Murfreesboro, TN Contractor: Bear Construction LLC				Plant: Beaver Dam 6/9/2026 10:36:50 AM		Tech: S. Felletter PC: Erica Bradley				
Structure ID: R2B										
P1 BX28640606-VH				BOX BASE 6inW, 6inF, Variable Ht F/n						
P2) 28" x 64" - CASTING HEIGHT - 5" P1) 28" x 64" - BOX BASE 6inW, 6inF, Variable Ht F/n - 44" 1) 28" x 64" - STORM INVERT CHANNEL (FLAT) - 4" THK 1) CASTING - JBS 3104-V DOUBLE SET 1) 28" x 64" - Conseal CS-102 1.00" 1) Hole - 26 2) LINTEL BAR SLOT n/n - 7"x1"				0 lb 5864 lb 450 lb 250 lb 0 lb 0 lb 0 lb ----- Structure Total: 6564 lb		Structure Notes: 1. PER ASTM C913 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. CASTING BY ICAST (JBS 3104 DOUBLE SET). 5. 1" X 7" RECESSES FOR LINTEL BAR. REINFORCING PER ASTM A615 (GRADE 60). - WALLS (As .12) #5 BARS AT 12" C.C.E.W. - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.				
Rim: 573.14' Rim to Invert: 3.95' Slack: 0.9' Sump: 2.5' Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	569.19'	90°	38"	18" RCP B WALL	23"	Hole 26	26"	26"	0"	0"
Invert 2	572.55'	90°	38"	7" x 1" LINTEL BAR SLOT	7" x 1"	LINTEL BAR SLOT 7"x1"	7" x 1"	7"	42.82"	0"
Invert 3	572.55'	270°	38"	7" x 1" LINTEL BAR SLOT	7" x 1"	LINTEL BAR SLOT 7"x1"	7" x 1"	7"	42.82"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)




INVERT 1
Degree: 90°
Horz: 32"
Hole: 26"
Up(): 0"

INVERT 2
Degree: 90°
Horz: 32"
Hole: 7" x 1"
Up(): 42.82"

INVERT 3
Degree: 270°
Horz: 32"
Hole: 7" x 1"
Up(): 42.82"

UPSIDE-DOWN VIEW (int. dimensions)




INVERT 1
Degree: 90°
Horz: 32"
Hole: 26"
Up(): 0"

INVERT 2
Degree: 90°
Horz: 32"
Hole: 7" x 1"
Up(): 42.82"

INVERT 3
Degree: 270°
Horz: 32"
Hole: 7" x 1"
Up(): 42.82"

INSIDE WALL DIMENSIONS



42.82"

32"

Back (28")

Right (32")

Front

6"

44"

EXT

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 6" Floor Height: 6"	Height (Int): 44" Height (Ext): 50"	Weight (Net): 5864 lb Volume (Net): 1.5cu.yd
----------------------------------	-------------------------------	--	--	---

Job Name: 25-1401 Irwin Landing Ph. 1
Job Location: Murfreesboro, TN
Contractor: Bear Construction LLC

Plant: Beaver Dam

Tech: S. Felletter

6/9/2026 10:36:50 AM

PC: Erica Bradley



Structure ID: R2B

P1 BX28640606-VH

BOX BASE 6inW, 6inF, Variable Ht F/n

- P2) 28" x 64" - CASTING HEIGHT - 5"
P1) 28" x 64" - BOX BASE 6inW, 6inF, Variable Ht F/n - 44"
1) 28" x 64" - STORM INVERT CHANNEL (FLAT) - 4" THK
1) CASTING - JBS 3104-V DOUBLE SET
1) 28" x 64" - Conseal CS-102 1.00"
1) Hole - 26
2) LINTEL BAR SLOT n/n - 7"x1"

0 lb
5864 lb
450 lb
250 lb
0 lb
0 lb
0 lb

Structure Total: 6564 lb

Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO INVERT CHANNEL.
4. CASTING BY ICAST (JBS 3104 DOUBLE SET).
5. 1" X 7" RECESSES FOR LINTEL BAR.

REINFORCING PER ASTM A615 (GRADE 60).
- WALLS (As .12) #5 BARS AT 12" C.C.E.W.
- FLOOR (As .12) #5 BARS AT 12" C.C.E.W.


**Invert channel drawing
4" Thick flat storm invert**

Rim: 573.14' Rim to Invert: 3.95' Slack: 0.9' Sump: 2.5' Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	569.19'	90°	38"	18" RCP B WALL	23"	Hole 26	26"	26"	0"	0"
Invert 2	572.55'	90°	38"	7" x 1" LINTEL BAR SLOT	7" x 1"	LINTEL BAR SLOT 7"x1"	7" x 1"	7"	42.82"	0"
Invert 3	572.55'	270°	38"	7" x 1" LINTEL BAR SLOT	7" x 1"	LINTEL BAR SLOT 7"x1"	7" x 1"	7"	42.82"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a


Wall Thickness: 6"
Floor Height: 6"

Height (Int): 44"
Height (Ext): 50"


Weight (Net): 5864 lb
Volume (Net): 1.5cu.yd

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315) Job Location: Indiana, KY Contractor: Louisville Paving and Construction					Plant: 100 6/12/2026 3:09:26 PM		Tech: J. Horsley - A PC: J. Jarvis				
Structure ID: 52											
P1 BX24300808VF BOX BASE 8inW, 8inF, Variable Ht F/n											
P3) 15" x 27" - P.I.P. - BY OTHERS - 8" P2) 24" x 30" - CB FLAT TOP 8"W w/15"x27" HOLE F/F - 8" P1) 24" x 30" - BOX BASE 8inW, 8inF, Variable Ht F/n - 44" 1) 24" x 30" - Conseal CS-102 1.00" 1) 15" x 27" - Conseal CS-102 1.00" 1) Hole - 20 2) Hole - 4 Structure Total: 6106 lb						Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC DBI TYPE 13G / ASTM C-913 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. HOE KY-230G FRAME & GRATE SUPPLIED BY OTHERS - POURED IN PLACE BY OTHERS					
Rim: 552.26' Rim to Invert: 5' Slack: 0" Sump: 0" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	547.26'	0°	20"	15" HDPE	17.6"	Hole 20	20"	20"	-2.5"	0"	
Invert 2	550.26'	90°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	36"	0"	
Invert 3	550.26'	270°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	36"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)




INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 44" Height (Ext): 52"	Weight (Net): 5143 lb Volume (Net): 1.31cu.yd
----------------------------------	-------------------------------	--	--	--

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315) Job Location: Indiana, KY Contractor: Louisville Paving and Construction				Plant: 100 6/17/2026 5:40:45 PM		Tech: J. Horsley - A PC: J. Jarvis				
Structure ID: 9										
P1 BX3636-08BA30				BOX BASE 8inW, 8inF F/n						
P2) 36" x 36" - CASTING HEIGHT - 3" P1) 36" x 36" - BOX BASE 8inW, 8inF F/n - 30" 1) 36" x 36" - Conseal CS-102 1.00" 2) Hole - 24						0 lb 4752 lb 0 lb 0 lb ----- 4752 lb Structure Total:		Structure Notes: 1. PER MSD CATCH BASIN TYPE 1 / ASTM C-913 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. HOE 595 FRAME & GRATES SUPPLIED BY OTHERS		
Rim: 563.94' Rim to Invert: 2.75' Slack: 0" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	561.19'	90°	26"	18" HDPE	21.2"	Hole 24	24"	24"	-3"	0"
Invert 2	561.19'	270°	26"	18" HDPE	21.2"	Hole 24	24"	24"	-3"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										




RIGHT-SIDE UP VIEW (int. dimensions)




UPSIDE-DOWN VIEW (int. dimenions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 30" Height (Ext): 38"	Weight (Net): 4752 lb Volume (Net): 1.21cu.yd
----------------------------------	-------------------------------	--	--	--

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315) Job Location: Indiana, KY Contractor: Louisville Paving and Construction					Plant: 100 6/17/2026 5:40:43 PM		Tech: J. Horsley - A PC: J. Jarvis				
Structure ID: 10											
P1		BX3636-08BAVF		BOX BASE 8inW, 8inF, Variable Ht F/n							
P2) 36" x 36" - CASTING HEIGHT - 3" P1) 36" x 36" - BOX BASE 8inW, 8inF, Variable Ht F/n - 27" 1) 36" x 36" - Conseal CS-102 1.00" 1) Hole - 24						0 lb 4701 lb 0 lb 0 lb ----- 4701 lb Structure Total:		Structure Notes: 1. PER MSD CATCH BASIN TYPE 1 / ASTM C-913 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. HOE 595 FRAME & GRATES SUPPLIED BY OTHERS			
Rim: 562.7'		Rim to Invert: 2.5'		Slack: 0"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset	
Invert 1	560.2'	0°	26"	18" HDPE	21.2"	Hole 24	24"	24"	-3"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)  UPSIDE-DOWN VIEW (int. dimensions)  Invert: 1 Degree: 0° Horz: 18" Hole: 24" Up(_): -3" INSIDE WALL DIMENSIONS 											
Coating (Int): Coating (Ext):			Seam Up: Flat Seam Dn: n/a		Wall Thickness: 8" Floor Height: 8"		Height (Int): 27" Height (Ext): 35"		Weight (Net): 4701 lb Volume (Net): 1.2cu.yd		

Job Name: 25-3575 - Berry Global North Parking Lot Consolidation

Job Location: Evansville, IN 47710

Contractor: Deig Bros Lumber & Construction Co, Inc.

Plant: 100

6/16/2026 8:47:28 PM

Tech: Jared - F

PC: A. Chambers



Structure ID: CI105

P1 BX2436-08BVF

BOX BASE 8inW, 8inF, Variable Ht T/n

P3) 24" x 36" - CASTING HEIGHT - 6"

P2) 24" x 36" - BOX RISER 8inW F/G - 36"

P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht T/n - 33"

1) CASTING - HOE 525 SET FLAT GRATE (F/G/H)

1) CASTING - BMP SNOOT 18F w/ KIT

2) 24" x 36" - Conseal CS-102 1.00"

1) Hole - 22

0 lb

3418 lb

4764 lb

442 lb

25 lb

0 lb

0 lb

Structure Total: 8649 lb

Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. NO STEPS AND NO INVERT CHANNEL.

4. CASTING BY ICAST (HOE 525 SET FLAT GRATE (F/G/H)).

5. 18F SNOOT SUPPLIED BY ICAST.

REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.

- WALLS (As .12) #5 BARS AT 12" C.C.E.W.

- FLOOR (As .12) #5 BARS AT 12" C.C.E.W.

Rim: 385.29'

Rim to Invert: 2.76'


Slack: 0.12"

Sump: 42"


Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)




UPSIDE-DOWN VIEW (int. dimenions)



INSIDE WALL DIMENSIONS

(P1) <<



8"

33"

EXT

Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: n/a

Wall Thickness: 8"


Floor Height: 8"

Height (Int): 33"





Height (Ext): 41"





Weight (Net): 4764 lb




Volume (Net): 1.22cu.yd



Weight (Net): 3418 lb
Volume (Net): 0.87cu.yd

Job Name: 26-2030 - KYTC McCracken Co. Call 111 (ID 264505) Job Location: Paducah, KY Contractor: Jim Smith Contracting Co, LLC					Plant: 100 6/12/2026 7:49:36 AM		Tech: J. Horsley PC: J. Jarvis															
Structure ID: 146+33 RT S-12 CBIB																						
P1		BX2424-08BAVF			BOX BASE 8inW, 8inF, Variable Ht F/n																	
P4) 8" x 120" - CB INLET KY B 10' TOP F/G - 9" P3) 24" x 120" - CB INLET KY B 10' BOTTOM LEFT T/G - 17" P2) 24" x 24" - FIELD ADJUSTMENT - 3" P1) 24" x 24" - BOX BASE 8inW, 8inF, Variable Ht F/n - 34" 1) CASTING - HOE KY-345 SET (CBI B) 1) 24" x 24" - Conseal CS-102 1.00" 1) Hole - 18					1660 lb 2650 lb 0 lb 3825 lb 290 lb 0 lb 0 lb ----- Structure Total: 8425 lb		Structure Notes: . ** KYTC STATE PROJECT ** 1. PER KYTC CBI TYPE B / ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PI AT 28 DAYS. 3. CASTING BT ICAST (HOE KY-345 F/G(CBI-B) . REINFORCING PER ASTM A615 (GRADE 60). - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.															
Rim: 372.88' Rim to Invert: 5.32' Slack: 0.84" Sump: 0" Step Position:																						
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset												
Invert 1	367.56'	180°	20"	15" CMP	16"	Hole 18	18"	18"	-1.5"	0"												
Invert 2																						
Invert 3																						
Invert 4																						
Invert 5																						
Invert 6																						
Invert 7																						
Invert 8																						
RIGHT-SIDE UP VIEW (int. dimensions)  UPSIDE-DOWN VIEW (int. dimenions)   INSIDE WALL DIMENSIONS  <tr><td colspan="3">Coating (Int): Coating (Ext):</td><td colspan="2">Seam Up: Flat Seam Dn: n/a</td><td colspan="2">Wall Thickness: 8" Floor Height: 8"</td><td colspan="2">Height (Int): 34" Height (Ext): 42"</td><td colspan="2">Weight (Net): 3825 lb Volume (Net): 0.98cu.yd</td></tr>												Coating (Int): Coating (Ext):			Seam Up: Flat Seam Dn: n/a		Wall Thickness: 8" Floor Height: 8"		Height (Int): 34" Height (Ext): 42"		Weight (Net): 3825 lb Volume (Net): 0.98cu.yd	
Coating (Int): Coating (Ext):			Seam Up: Flat Seam Dn: n/a		Wall Thickness: 8" Floor Height: 8"		Height (Int): 34" Height (Ext): 42"		Weight (Net): 3825 lb Volume (Net): 0.98cu.yd													

Job Name: 26-2030 - KYTC McCracken Co. Call 111 (ID 264505) Job Location: Paducah, KY Contractor: Jim Smith Contracting Co, LLC					Plant: 100 6/12/2026 7:49:45 AM		Tech: J. Horsley PC: J. Jarvis				
Structure ID: 162+02 LT S-16 CBIA											
P1		BX2436-08BA30			BOX BASE 8inW, 8inF F/n						
P4) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10" P3) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18" P2) 24" x 36" - FIELD ADJUSTMENT - 1" P1) 24" x 36" - BOX BASE 8inW, 8inF F/n - 30" 1) CASTING - HOE KY-206 F/C (KY CBI A) 1) 24" x 36" - Conseal CS-102 1.00" 2) Hole - 22					3400 lb 5270 lb 0 lb 3947 lb 206 lb 0 lb 0 lb ----- Structure Total: 12823 lb		Structure Notes: . ** KYTC STATE PROJECT ** 1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PI AT 28 DAYS. 3. HOE-KY-206 F/C CAST INTO TOP SLAB. . REINFORCING PER ASTM A615 (GRADE 60). - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Rim: 386.61' Rim to Invert: 4.92' Slack: 0.04" Sump: 0" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	381.69'	180°	20"	18" CMP	19"	Hole 22	22"	22"	-2"	0"	
Invert 2	381.69'	270°	26"	18" CMP	19"	Hole 22	22"	22"	-2"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)  UPSIDE-DOWN VIEW (int. dimenions)   INSIDE WALL DIMENSIONS 											
Coating (Int): Coating (Ext):			Seam Up: Flat Seam Dn: n/a		Wall Thickness: 8" Floor Height: 8"		Height (Int): 30" Height (Ext): 38"		Weight (Net): 3947 lb Volume (Net): 1.01cu.yd		

Job Name: 25-1401 Irwin Landing Ph. 1 Job Location: Murfreesboro, TN Contractor: Bear Construction LLC					Plant: Beaver Dam 6/9/2026 10:37:02 AM		Tech: S. Felletter PC: Erica Bradley				
Structure ID: R15											
P1 MH048BA30		MH BASE T/n									
P4) 28" x 28" - CASTING HEIGHT - 5" P3) 48" - MH FLAT TOP w/28"x28" Hole F/G - 12" P2) 48" - MH RISER SPECIAL T/G - 48" P1) 48" - MH BASE T/n - 30" 1) 48" - STORM INVERT CHANNEL - 1/4 HEIGHT 1) CASTING - JBS 3104-V SINGLE SET 2) 48" - Conseal CS-102 1.00" 1) 28" x 28" - Conseal CS-102 1.00" 3) Hole - 26" 6) MH Step ML-10-TDS-NCR - 10"					0 lb 1368 lb 3120 lb 2960 lb 1075 lb 250 lb 0 lb 0 lb 0 lb 0 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (JBS-3104 SINGLE SET). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Structure Total:					8773 lb						
Rim: 576.81' Rim to Invert: 7.74' Slack: 0.38" Sump: 2.5" Step Position: 270°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	569.07'	0°	0"	18" RCP B WALL	23"	Hole 26	26"	27.476"	0"	0"	
Invert 2											
Invert 3	569.07'	180°	91.106"	18" RCP B WALL	23"	Hole 26	26"	27.476"	0"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions) UPSIDE-DOWN VIEW (int. dimensions)											
											
INSIDE WALL DIMENSIONS											
											
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: n/a		Wall Thickness: 5" Floor Height: 6"		Height (Int): 30" Height (Ext): 36"		Weight (Net): 2960 lb Volume (Net): 0.76cu.yd		

Job Name: 25-1401 Irwin Landing Ph. 1

Job Location: Murfreesboro, TN

Contractor: Bear Construction LLC

Plant: Beaver Dam

6/9/2026 10:37:02 AM

Tech: S. Felletter

PC: Erica Bradley



Structure ID: R15

P1 MH048BA30

MH BASE T/n

P4) 28" x 28" - CASTING HEIGHT - 5"

P3) 48" - MH FLAT TOP w/28"x28" Hole F/G - 12"

P2) 48" - MH RISER SPECIAL T/G - 48"

P1) 48" - MH BASE T/n - 30"

1) 48" - STORM INVERT CHANNEL - 1/4 HEIGHT

1) CASTING - JBS 3104-V SINGLE SET

2) 48" - Conseal CS-102 1.00"

1) 28" x 28" - Conseal CS-102 1.00"

3) Hole - 26

6) MH Step ML-10-TDS-NCR - 10"

0 lb

1368 lb

3120 lb

2960 lb

1075 lb

250 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 8773 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. CASTING BY ICAST (JBS-3104 SINGLE SET).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W..

- RISER/WALLS (As .12)

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Invert channel drawing

1/4 Height storm invert

Rim: 576.81'

Rim to Invert: 7.74'

Slack: 0.38"

Sump: 2.5"

Step Position: 270°

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	569.07'	0°	0"	18" RCP B WALL	23"	Hole 26	26"	27.476"	0"	0"
Invert 2										
Invert 3	569.07'	180°	91.106"	18" RCP B WALL	23"	Hole 26	26"	27.476"	0"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

Invert: 3

Degree: 180°

Horz: 75.398"

Hole: 26"

Up(): 0"

Invert: 1

Degree: 0°

Horz: 0"

Hole: 26"

Up(): 0"

Step: 270°

Horz: 113.097"

Invert: 3

Degree: 180°

Horz: 75.398"

Hole: 26"

Up(): 0"

Invert: 1

Degree: 0°

Horz: 0"

Hole: 26"

Up(): 0"

Step: 270°

Horz: 113.097"

INSIDE WALL DIMENSIONS

360°

270°

180°

90°

0°

0"

75.398"

0"

0"

0"

6"

30"

EXT

(P1)

3

1

Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: n/a

Wall Thickness: 5"

Floor Height: 6"

Height (Int): 30"


Height (Ext): 36"

Weight (Net): 2960 lb


Volume (Net): 0.76cu.yd

Job Name: 25-1401 Irwin Landing Ph. 1 Job Location: Murfreesboro, TN Contractor: Bear Construction LLC					Plant: Beaver Dam 6/9/2026 10:36:47 AM		Tech: S. Felletter PC: Erica Bradley				
Structure ID: R2											
P1 MH060BA72		MH BASE F/n									
P3) 28" x 28" - CASTING HEIGHT - 5" P2) 60" - MH FLAT TOP w/28"x28" Hole F/F - 8" P1) 60" - MH BASE F/n - 72" 1) 60" - STORM INVERT CHANNEL - 1/4 HEIGHT 1) CASTING - JBS 3104-V SINGLE SET 1) 60" - Conseal CS-102 1.00" 1) 28" x 28" - Conseal CS-102 1.00" 1) Hole - 34 2) Hole - 26 6) MH Step ML-10-TDS-NCR - 10"					0 lb 2217 lb 9218 lb 1700 lb 250 lb 0 lb 0 lb 0 lb 0 lb 0 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (JBS-3104 SINGLE SET). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.				
Structure Total:					13385 lb						
Rim: 573.26' Rim to Invert: 6.94' Slack: 1.28" Sump: 3" Step Position: 198											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	566.32'	0°	0"	24" RCP B WALL	30"	Hole 34	34"	36.147"	0"	0"	
Invert 2	569.47'	110°	69.115"	18" RCP B WALL	23"	Hole 26	26"	26.891"	38.3"	0"	
Invert 3	566.82'	285°	179.071"	18" RCP B WALL	23"	Hole 26	26"	26.891"	6.5"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)




INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 6" Floor Height: 8"	Height (Int): 72" Height (Ext): 80"	Weight (Net): 9218 lb Volume (Net): 2.36cu.yd
----------------------------------	-------------------------------	--	--	--

Job Name: 25-1401 Irwin Landing Ph. 1 Job Location: Murfreesboro, TN Contractor: Bear Construction LLC					Plant: Beaver Dam 6/9/2026 10:36:47 AM		Tech: S. Felletter PC: Erica Bradley				
Structure ID: R2											
P1 MH060BA72		MH BASE F/n									
P3) 28" x 28" - CASTING HEIGHT - 5" P2) 60" - MH FLAT TOP w/28"x28" Hole F/F - 8" P1) 60" - MH BASE F/n - 72" 1) 60" - STORM INVERT CHANNEL - 1/4 HEIGHT 1) CASTING - JBS 3104-V SINGLE SET 1) 60" - Conseal CS-102 1.00" 1) 28" x 28" - Conseal CS-102 1.00" 1) Hole - 34 2) Hole - 26 6) MH Step ML-10-TDS-NCR - 10"						0 lb 2217 lb 9218 lb 1700 lb 250 lb 0 lb 0 lb 0 lb 0 lb 0 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (JBS-3104 SINGLE SET). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.			
Structure Total: 13385 lb						Invert channel drawing 1/4 Height storm invert					
Rim: 573.26' Rim to Invert: 6.94' Slack: 1.28" Sump: 3" Step Position: 198											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	566.32'	0°	0"	24" RCP B WALL	30"	Hole 34	34"	36.147"	0"	0"	
Invert 2	569.47'	110°	69.115"	18" RCP B WALL	23"	Hole 26	26"	26.891"	38.3"	0"	
Invert 3	566.82'	285°	179.071"	18" RCP B WALL	23"	Hole 26	26"	26.891"	6.5"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 6" Floor Height: 8"	Height (Int): 72" Height (Ext): 80"	Weight (Net): 9218 lb Volume (Net): 2.36cu.yd
----------------------------------	-------------------------------	--	--	--



Structure ID: 58 HW

P1 HWSF24

24" - SLOPED & FLARED HEADWALL F/F






Structure ID: 12 HW

P1 HWSF18


18" - SLOPED & FLARED HEADWALL F/F

DIMENSIONS									
PIPE Ø	A	B	C	D	E	F	G	H	I
18"	3'-0"	3'-8"	2'-3"	1'-6"	4'-6"	4"	2 1/2"	2'-2"	5'-2"
									WEIGHT 3,640 LBS.




ISOMETRIC VIEW
18"Ø HEADWALL

"A"-ANCHOR LIFTING SYSTEM
FOR PLANT & FIELD HANDLING.



PLAN VIEW



FRONT ELEVATION

- NOTES:
1. CONCRETE: 4500 PSI @ 28 DAYS.
 2. REINFORCING: #4 BAR @ 12" C/C E.W.-GRADE 60, (WITH 2" CONCRETE COVER MINIMUM)
 3. REINFORCING BARS TO BE TACK WELDED OR TIED.
 4. DRAWING TO BE USED IN CONJUNCTION WITH KYTC STD. DRAWING RDH-000-03 AND THE STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION.
 5. 1/4" CHAMFER ON ALL EXPOSED EDGES.

PRODUCTION WORK ORDER		PRODUCT I.D.: HWSF18		DESCRIPTION: KYTC 18"Ø SLOPED & FLARED HEADWALL	
	QUALITY CONTROL CHECKLIST				
		☐ ALL DIMENSIONS CORRECT.			
		☐ LIFTERS INSTALLED.			
		☐ STEPPED HF CORRECT SIZE.			
		☐ REINFORCING CORRECT.			
		☐ DISSIPATOR BLOCK INSTALLED.			
		☐ EDGES CHAMFERED.			
		☐ ALL PATCH-WORK ACCEPTABLE.			
		PRODUCT VIEW: RIGHT SIDE UP		CUSTOMER: STOCK	
PLANT: BEAVER DAM, KY.		PROJECT: STOCK INVENTORY			
WEIGHT: 3,640 LBS.		STRUCTURE ID.: N/A			
TOP SECTION JOINT: N/A		QUOTE/SALES ORDER NO: N/A			
BASE SECTION JOINT: N/A		CHECK: JH. ROSS, PE		DRAWING: N. RICHARDS	
QC CHECK INITIALS:		DATE: REV. 4/22/24		SCALE: NTS	
				PG. 1 of 1	




Structure ID: ICAST LI9 (2)

P1 HWPC3453


53" x 34" - PIPE CULVERT HEADWALL (ELL.RCP) F/F

GENERAL NOTES:

- THIS DRAWING TO BE USED IN CONJUNCTION WITH KYTC STANDARD DRAWINGS RDH-110-02, RDH-220-02, RDH-350-03, & STANDARD SPECIFICATIONS FOR ROAD & BRIDGE CONSTRUCTION
- CONCRETE: 4,500 PSI AT 28 DAYS
- REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)
- SEE PG. 2 OF 3 FOR REBAR LAYOUTS
- SEE PG. 3 OF 3 FOR REBAR CUTSHEET & DETAILS
- REINFORCING BARS TO BE TACK WELDED OR TIED
- 3/4" CHAMFER REQUIRED ON ALL EXPOSED EDGES
- PIPE & LIFTING ANCHOR POCKETS TO BE GROUTED BY CONTRACTOR
- WEIGHT: 16,225 LBS




OPENING FOR 34" X 53" HERCP




SECTION A-A
(RIGHT SIDE UP)

PG. 1 OF 3



TOP VIEW
(RIGHT SIDE UP)



FRONT VIEW
(RIGHT SIDE UP)

53" x 34" - PIPE CULVERT HEADWALL (ELL.RCP) F/F

7. WEIGHT: 16,225 LBS



Job Name: 25-3193 - KYTC Kenton Co Call 328 (251320)
Job Location: Independence, KY
Contractor: Eaton Asphalt

Plant: 100
6/10/2026 11:59:15 AM

Tech: Jared - A
PC: J. Jarvis




Structure ID: ICAST LI9 (2)

P1 HWPC3453 53" x 34" - PIPE CULVERT HEADWALL (ELL.RCP) F/F

PG. 3 OF 3

ITEM #	LENGTH	SIZE	QTY
Q	114"	#5	1
R	101"	#5	1
S	82"	#5	2
T	94"	#5	6
U	42"	#5	2
V	30"	#5	2
W	35"	#5	2
X	39"	#5	2
Y	43"	#5	2
Z	48"	#5	2
AA	52"	#5	2
AB	56"	#5	2
AC	97"	#5	2
AD	68"	#5	2
AE	36"	#5	2
AF	4"	#5	2

ITEM #	LENGTH	SIZE	QTY
A	65"	#5	4
B	14"	#5	2
C	8"	#5	3
D	28"	#5	4
E	11"	#5	2
F	5"	#5	7
G	79"	#5	5
H	12"	#5	4
I	23"	#5	2
J	44"	#5	2
K	64"	#5	2
L	SEE DETAIL	#5	8
M	163"	#5	4
N	151"	#5	1
O	138"	#5	1
P	126"	#5	1






Structure ID: 50+94 RT HW3 HWSBO1

P1 HWSBO18

18" - SLOPED BOX OUTLET TYPE 1 F/F



CAUSERS/MICHAEL BEAVER/ONE DRIVE - THE QUIKRETE COMPANIES/DYNAMICS365 - CONTECH - PROJECTS/855358-10-CASCADE/DRAWINGS/855358-10-CS-12-CONFAB.DWG 5/8/2026 3:28 PM



INTERNAL COMPONENTS TO BE INSTALLED
ON SITE BY CONTECH FIELD CONSULTANT.
PRECASTER TO SHIP ALL INTERNAL
COMPONENTS WITH STRUCTURE

SEE INSTALLATION NOTE A



5888 / 757440
LAYOUT 1A
79.87TS

COUNT	DESCRIPTION	PART NUMBER	PROVIDED BY	INSTALLED BY
1	CS-12 CYLINDER INSERT, STD	325-003982	CONTECH	CONTRACTOR
1	CS-12 CYLINDER TOP	325-003988	CONTECH	CONTRACTOR
10	CS-12 ALUMINUM INSTALLATION BRACKETS	325-003971	CONTECH	PRECASTER
1	CS-12 HARDWARE KIT	325-003983	CONTECH	CONTRACTOR
1	SEALANT FOR JOINTS		PRECASTER	CONTRACTOR
2	24"Ø X 4" FRAME AND COVER, EJ #41600389, OR EQUIV.	325-000350	CONTECH	CONTRACTOR

1. DESIGN LOADING - AASHTO HS-20
2. ALL PRECAST CONCRETE MANUFACTURED PARTS SHALL CONFORM TO ASTM C-478, WITH MINIMUM CONCRETE STRENGTH OF 4000 PSI AT 28 DAYS
3. JOINT SEALANT SHALL CONFORM TO ASTM C-990 OR ASTM C-443
4. GROUND WATER ELEVATION ASSUMED AT OUTLET INVERT
5. MANUFACTURING TOLERANCE = +/- 1/2-INCH
6. SOME HIDDEN LINES MAY BE OMITTED FOR CLARITY

- A. PRECASTER TO SHIP ACCESS CASTINGS WITH STRUCTURE
- B. REFER TO CONTECH ASSEMBLY INSTRUCTIONS FOR ADDITIONAL INFORMATION.
- C. PRECASTER TO INSTALL INTERNAL COMPONENTS PRIOR TO SHIPPING UNLESS INSTRUCTED OTHERWISE BY CONTECH
- D. PIPE OPENINGS SHALL BE STENCILED "INLET" OR "OUTLET" AS APPROPRIATE
- E. APPLYING ALIGNMENT MARKS ON ALL PIECES OF MULTIPLE PIECE ASSEMBLIES IS ENCOURAGED
- F. IF STRUCTURE IS DELIVERED IN MULTIPLE SECTIONS, EACH PIECE SHALL BE LABELED WITH THE CONTECH PROJECT NUMBER, SEQUENCE NUMBER AND SITE DESIGNATION

RIM ELEV. = 1019.03+/-
TOP OF STRUCTURE = 1018.20
INLET PIPE 1 INVERT ELEV. = 1009.20
INLET PIPE 1 DIAMETER AND MATERIAL = 36"Ø RCP
OUTLET PIPE INVERT ELEV. = 1009.20
OUTLET PIPE DIAMETER AND MATERIAL = 36"Ø RCP
OUTSIDE BOTTOM OF STRUCTURE ELEV. = 999.03

APPROXIMATE HEAVIEST PICK = 44500 LBS.
STRUCTURE IS DELIVERED IN 5 PIECES

TOP SLAB = 25500 LBS.
RISER 3 = 24500 LBS.
RISER 2 = 44500 LBS.
CONTROL RISER = 32500 LBS.
BASE SECTION = 44500 LBS.



The design and information shown on this drawing is provided as a service to the project owner, engineer and contractor by CONTECH Construction Products Inc. or one of its affiliated companies ("CONTECH"). Neither CONTECH nor its affiliates warrant that the information is represented or modified in any manner without the prior consent of CONTECH. Failure to comply is written consent of CONTECH. Nothing herein shall be done at the user's own risk and CONTECH expressly disclaims any liability or responsibility for such use.

If discrepancies between the supplied information upon which the drawing is based and actual field conditions are discovered, the user shall be responsible for any discrepancies must be reported to CONTECH immediately for re-evaluation of the design. CONTECH accepts no liability for designs based on missing, incomplete or inaccurate information supplied by others.

[illegible]

CS-12 - 855358-010
FUQUA DEVELOPMENT - STONEDALE
NICHOLASVILLE, KY
SITE DESIGNATION: WQU #1

CONTECH
ENGINEERED SOLUTIONS LLC
A **CONTECH COMPANY**


9100 Centre Pointe Dr., Suite 400, West Chester, OH 45069
800-338-1122 513-645-7000 513-645-7893 FAX

CASCADE
separator[®]


FOR PATENT INFORMATION, GO TO www.ContechES.com/JP

DATE:	
5/8/2026	
DESIGNED:	DRAWN:
MDB	JRP
CHECKED:	APPROVED:
LJK	MDB
PROJECT No.:	SEQUENCE No.:
855358	010
SHEET:	
1	OF 1







PLAN VIEW




ISOMETRIC VIEW



ELEVATION VIEW



ELEVATION VIEW: OUTLET SIDE



EXPLODED ISOMETRIC VIEW

NOTES:
1. SEE CASCADE SEPARATOR INSTALLATION GUIDE FOR ADDITIONAL INFORMATION


The design and information shown on this drawing is provided as a service to the project owner, engineer and contractor by Contech Engineered Solutions LLC, or one of its affiliated companies ("Contech"). Neither this drawing, nor any part thereof, may be used, reproduced or modified in any manner without the prior written consent of Contech. Failure to comply is done at the user's own risk and Contech expressly disclaims any liability or responsibility for such use.

If discrepancies between the supplied information upon which the drawing is based and actual field conditions are encountered as site work progresses, these discrepancies must be reported to Contech immediately for re-evaluation of the design. Contech accepts no liability for designs based on missing, incomplete or inaccurate information supplied by others.

CASCADE
separator™

CONTECH
ENGINEERED SOLUTIONS LLC
www.ContechES.com
9025 Centre Pointe Dr., Suite 400, West Chester, OH 45069
800-338-1122 513-645-7000 513-645-7993 FAX



REFERENCE DETAIL
INTERNALS CS-12 &
CYLINDER TOP
CASCADE SEPARATOR



UNLESS OTHERWISE SPECIFIED
DIMENSIONS ARE IN INCHES

TOLERANCES:
FRACTIONAL $\pm 1/16$
ANGLES ± 1 DEGREE
TWO PLACE DECIMAL ± 0.06
THREE PLACE DECIMAL ± 0.030

PART NUMBER: 325-003982 & 003988		
APPROVED BY: M. BROOKS	DRAWN BY: J. BELL	
APPROVED BY DATE: 2021.10.21	DRAWN BY DATE: 2021.09.16	REV: C
SCALE: N/A	SHEET 1 OF 1	

Job Name: 26-1843 - Dutch Bros Coffee Job Location: Paducah, KY 42003 Contractor: Ainsworth Land Development, LLC		Plant: 100 6/24/2026 9:47:14 AM	Tech: Jared - A PC: T. Lewis	
Structure ID: STR 100 ST-OCS				
P2 BX048048-08LD06S		CB FLAT TOP 8"W SPEC. (HOE MCS-295-B) F/F		
P3) 23.75" - CASTING (cast in) - 4" P2) 48" x 48" - CB FLAT TOP 8"W SPEC. (HOE MCS-295-B) F/F - 6" P1) 48" x 48" - BOX BASE 8inW, 8inF, Variable Ht F/n - 21" 1) This Structure Includes a Cast-in Item - HOE MCS-295-B Frame (Supplied by iCast) 1) CASTING - HOE MCS-295B F/G 1) 48" x 48" - Conseal CS-102 1.00" 1) DOGHOUSE INVRTD - 16"x15.5" 4) Weir n/n - 48"x6.625" 1) Weir n/n - 12"x6" 1) Hole - 8		0 lb 1986 lb 4953 lb 0 lb 123 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 7063 lb	<u>Structure Notes:</u> 1. PER ASTM C-913 SPECIFICATIONS 2. CONCRETE: 4,500 PSI AT 28 DAYS 3. REINFORCEMENT: #5 BAR @ 6" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. HOE MCS-295-B FRAME & BAR GRATE SUPPLIED BY ICAST - FRAME TO BE CAST INTO FLAT LID FLANGE SIDE UP 5. LIFTERS: 4 EA. 5CA14 CONAC A-ANCHORS FOR PLANT & FIELD HANDLING - INSTALLED AS SHOWN 6. TOP SURFACE TO RECEIVE LIGHT BRUSH FINISH	
 4 EA. 5CA14 CONAC A-ANCHORS FOR PLANT & FIELD HANDLING HOE MCS-295-B FRAME & BAR GRATE SUPPLIED BY ICAST - FRAME TO BE CAST INTO FLAT LID FLANGE SIDE UP TOP SURFACE TO RECEIVE LIGHT BRUSH FINISH PLAN VIEW (RIGHT SIDE UP)  #5 BAR @ 6" C.C. E.W. (GRADE 60) 2" MIN. CLR. (TYP) FRONT VIEW (RIGHT SIDE UP)				
Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: Flat	Wall Thickness: 8"	Height (Ext): 6"	Weight (Net): 1986 lb Volume (Net): 0.51cu.yd

Job Number:

26-1843

Job Name:

Dutch Bros Coffee

Structure:

STR 100 ST-OCS

Note:

HOE MCS-295-B Frame Supplied By
iCast To Be Cast Into Flat Lid Flange
Side Up

Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam
6/1/2026 8:22:37 AM

Tech: J. Coppage
PC: C. Goff



Structure ID: CB-2

P1 BX3232-08BAVF

BOX BASE 8inW, 8inF, Variable Ht

- P2) 32" x 32" - CASTING HEIGHT - 7"
P1) 32" x 32" - BOX BASE 8inW, 8inF, Variable Ht - 43"
1) CASTING - JBS-3123 MODIFIED SET
1) 32" x 32" - Conseal CS-102 1.00"
2) Hole - 26
1) Hole - 6

Structure Total: 5907 lb




- Structure Notes:
1. PER TDOT D-CB-12LP / ASTM C913 SPEC'S.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO INVERT CHANNEL.
4. JBS 3123 MOD SINGLE SET BY ICAST
5. REINFORCING PER ASTM A615 (GRADE 60).
- WALLS (As .62) #5 BARS AT 6" C.C.E.W.
- FLOOR (As .62) #5 BARS AT 6" C.C.E.W.

Rim: 785.88' Rim to Invert: 3.97' Slack: 0.14" Sump: 2.5" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (")	Offset
Invert 1	781.91'	0°	27"	18" RCP B WALL	23"	Hole 26	26"	26"	0"	3"
Invert 2	782.08'	180°	21"	18" RCP B WALL	23"	Hole 26	26"	26"	2.04"	-3"
Invert 3	783.38'	180°	37"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	19.74"	13"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										


RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS

(P1)



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 8"

Height (Int): 43"
Height (Ext): 51"

Weight (Net): 5657 lb
Volume (Net): 1.44cu.yd

Job Name: 25-1401 Irwin Landing Ph. 1
Job Location: Murfreesboro, TN
Contractor: Bear Construction LLC

Plant: Beaver Dam

6/9/2026 10:40:18 AM

Tech: S. Felletter

PC: Erica Bradley



Structure ID: R8

P2 BX036036-08LD08-28x28

BX FLAT LID 8inW w/28"x28" HOLE F/F

P3) 28" x 28" - CASTING HEIGHT - 5"
P2) 36" x 36" - BX FLAT LID 8inW w/28"x28" HOLE F/F - 8"
P1) 36" x 36" - BOX BASE 8inW, 8inF, Variable Ht F/n - 39"
1) 36" x 36" - STORM INVERT CHANNEL (FLAT) - 4" THK
1) CASTING - JBS 3104-V SINGLE SET
1) 36" x 36" - SGL 1"x14.5' Butyl (2x)
3) Hole - 26

Structure Total:

0 lb
1289 lb
5317 lb
450 lb
250 lb
0 lb
0 lb


7306 lb

Structure Notes:


1. PER ASTM C913 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. CASTING BY ICAST (JBS-3104 SINGLE SET).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W..
- WALLS (As .31) #5 BARS AT 12" C.C.E.W.
- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.



PLAN VIEW



SECTION A-A

Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 8"

Weight (Net): 1289 lb
Volume (Net): 0.33cu.yd

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315)

Job Location: Indiana, KY

Contractor: Louisville Paving and Construction

Plant: 100

6/12/2026 3:09:44 PM

Tech: J. Horsley - A

PC: J. Jarvis



Structure ID: 19

P1 BX2424-08BAVF

BOX BASE 8inW, 8inF, Variable Ht F/n

P3) 19.5" - CASTING (cast in) - 2.75"

P2) 24" x 24" - CB FLAT TOP 8"W (HOE KY-210) F/F - 8"

P1) 24" x 24" - BOX BASE 8inW, 8inF, Variable Ht F/n - 31"

1) This Structure Includes a Cast-in Item - HOE KY-210 Frame (Supplied By Others)

1) 24" x 24" - Conseal CS-102 1.00"

1) Hole - 20

0 lb

943 lb

3527 lb

0 lb

0 lb

0 lb

Structure Total: 4470 lb

Structure Notes:

** KYTC STATE PROJECT **

1. PER KYTC DBI TYPE 14 / ASTM C-913 SPECS

2. CONCRETE: 4,000 PSI AT 28 DAYS

3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)

4. HOE KY-210 FRAME & GRATE SUPPLIED BY OTHERS - FRAME TO BE CAST INTO FLAT LID

Rim: 565'

Rim to Invert: 3.25'

Slack: 0"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	561.75'	90°	20"	15" HDPE	17.6"	Hole 20	20"	20"	-2.5"	0"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

(P3)

(P2)

(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimenions)

(P1)

INSIDE WALL DIMENSIONS

Left

Back (24")

Right (24")

Front

Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: n/a

Wall Thickness: 8"

Floor Height: 8"

Height (Int): 31"

Height (Ext): 39"

Weight (Net): 3527 lb

Volume (Net): 0.9cu.yd

Job Number:

25-2952

Job Name:

KYTC Jefferson Co Call 106
(251315)


Structure:

19

Note:

HOE KY-210 Frame Supplied By
Others To Be Cast Into Flat Lid


Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315) Job Location: Indiana, KY Contractor: Louisville Paving and Construction					Plant: 100 6/12/2026 3:09:41 PM		Tech: J. Horsley - A PC: J. Jarvis				
Structure ID: 20											
P1 BX2424-08BAVF BOX BASE 8inW, 8inF, Variable Ht F/n											
P3) 19.5" - CASTING (cast in) - 2.75" P2) 24" x 24" - CB FLAT TOP 8"W (HOE KY-210) F/F - 8" P1) 24" x 24" - BOX BASE 8inW, 8inF, Variable Ht F/n - 31" 1) This Structure Includes a Cast-in Item - HOE KY-210 Frame (Supplied By Others) 1) 24" x 24" - Conseal CS-102 1.00" 2) Hole - 20"						0 lb 943 lb 3316 lb 0 lb 0 lb 0 lb ----- 0 lb Structure Total: 4259 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC DBI TYPE 14 / ASTM C-913 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. HOE KY-210 FRAME & GRATE SUPPLIED BY OTHERS - FRAME TO BE CAST INTO FLAT LID			
Rim: 563.4' Rim to Invert: 3.25' Slack: 0" Sump: 0" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	560.15'	90°	20"	15" HDPE	17.6"	Hole 20	20"	20"	-2.5"	0"	
Invert 2	560.15'	270°	20"	15" HDPE	17.6"	Hole 20	20"	20"	-2.5"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											



(P3)
(P2)


(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)




Invert: 2
Degree: 270°
Horz: 12"
Hole: 20"
Up(): -2.5"

UPSIDE-DOWN VIEW (int. dimenions)



Invert: 1
Degree: 90°
Horz: 12"
Hole: 20"
Up(): -2.5"

INSIDE WALL DIMENSIONS



(P1)

Left Back (24") Right (24") Front

EXT

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 31" Height (Ext): 39"	Weight (Net): 3316 lb Volume (Net): 0.85cu.yd
----------------------------------	-------------------------------	--	--	--

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315)
Job Location: Indiana, KY
Contractor: Louisville Paving and Construction

Plant: 100

6/12/2026 3:12:21 PM

Tech: J. Horsley - A

PC: J. Jarvis



Structure ID: 14

P2 BX036036-08LD08S

CB FLAT TOP 8"W SPEC. (KY-328 CAST IN) F/F

- P3) 36" x 36" - CASTING (cast in) - 3"
P2) 36" x 36" - CB FLAT TOP 8"W SPEC. (KY-328 CAST IN) F/F - 8"
P1) 36" x 36" - BOX BASE 8inW, 8inF, Variable Ht F/n - 40"
1) This Structure Includes a Cast-in Item - HOE KY-328 Frame (Supplied by Others)
2) 36" x 36" - Conseal CS-102 1.00"
2) Hole - 32


Structure Total:

0 lb
996 lb
5461 lb
0 lb
0 lb
0 lb
6457 lb


Structure Notes:

**** KYTC STATE PROJECT ****


1. PER KYTC DBI TYPE 3 / ASTM C-913 SPECS
2. CONCRETE: 4,000 PSI AT 28 DAYS
3. REINFORCEMENT: #5 BAR @ 6" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)
4. HOE KY-328 FRAME & GRATES SUPPLIED BY OTHERS - FRAME TO BE CAST INTO FLAT LID
5. LIFTERS: 2 EA. CONAC A-W ANCHORS FOR PLANT & FIELD HANDLING - INSTALLED AS SHOWN
- IF NEEDED, MODIFY A-W RRF CUP TO PREVENT INTERFERENCE WITH CAST-IN FRAME
6. TOP SURFACE TO RECEIVE LIGHT BRUSH FINISH



PLAN VIEW
(RIGHT SIDE UP)



VIEW A
(RIGHT SIDE UP)



VIEW B
(RIGHT SIDE UP)

Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 8"

Weight (Net): 996 lb
Volume (Net): 0.25cu.yd

Job Number:

25-2952

Job Name:

KYTC Jefferson Co Call 106
(251315)

Structure:

14

Note:

HOE KY-328 Frame Supplied By
Others To Be Cast Into Flat Lid

Job Name: 26-1899 - Gateway 65 Industrial Road
Job Location: Franklin, KY
Contractor: RD Sitework LLC

Plant: 100

6/4/2026 4:39:20 PM

Tech: Jared - F
PC: E. Bardley



Structure ID: 49 ST-DCI

P2 BX036084-08LD08SP

CB FLAT TOP 8"W SPEC. (2 - 24x36 HOLES) F/F

- P3) 24" x 36" - CASTING HEIGHT - 6"
P2) 36" x 84" - CB FLAT TOP 8"W SPEC. (2 - 24x36 HOLES) F/F - 8"
P1) 36" x 84" - BOX BASE 8inW, 8inF, Variable Ht F/n - 37"
1) CASTING - HOE 525 DBL SET FLAT GRATE (F/G/H)
1) 36" x 84" - Conseal CS-102 1.00"
1) 24" x 36" - Conseal CS-102 1.00"
1) Hole - 22


0 lb
2911 lb
9991 lb
442 lb
0 lb
0 lb
0 lb

Structure Total: 13344 lb


Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO STEPS AND NO INVERT CHANNEL.
4. CASTING BY ICAST (HOE 525 DBL SET FLAT GRATE (F/G/H)).

REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- WALLS (As .47) #5 BARS AT 8" C.C.E.W.
- FLOOR (As .47) #5 BARS AT 8" C.C.E.W.



PLAN VIEW



SECTION A-A

NOTES:

1. MANUFACTURED TO ASTM C-913 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" O.C. E.W. (GRADE 60).

Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 8"

Weight (Net): 2911 lb
Volume (Net): 0.74cu.yd