

Job Name: 26-2793 - Nathan Way Area Sewer Improvements

Job Location: Lawrenceburg, KY

Contractor: Shouse Excavating

Plant: 100

10/8/2026 12:16:23 PM

Tech: J. Horsley

PC: E. Bradley

INFRASTRUCTURE

ICAST

PRECAST

Structure ID: B-5 SS-MH

P2 MH048DHVF

MH DH RISER Custom Ht T/F

P4) 24" - CASTING HEIGHT - 7"

P3) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12"

P2) 48" - MH DH RISER Custom Ht T/F - 34"

P1) 48" - P.I.P. BY OTHERS - BTM SLAB F/n - 0"

1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212

1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)

1) CASTING - HOE MC-350 F/C Sanitary

2) 48" - DBL 1"x14.5' Butyl (2x)

2) PSX - 12-08 NYLO

2) DOGHOUSE - 12"x12"

3) MH Step ML-10-TDS-NCR - 10"

0 lb

1561 lb

2118 lb

0 lb

0 lb

0 lb

305 lb

0 lb

16 lb

0 lb

0 lb

Structure Total: 4000 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. CASTING BY ICAST (HOE MC-350 F/C "SAN").

REINFORCING PER ASTM A615 (GRADE 60).

- CONE (As .12)

- RISER/WALLS (As .12)

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 779'

Rim to Invert: 3.93'

Slack: 0.16"

Sump: 6"

Step Position: 0°

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	775.07'	0°	0"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	4"	0"
Invert 2	775.17'	85°	43"	8" PVC SDR35	8.5"	DOGHOUSE 12"x12"	12" x 12"	12.129"	5.25"	0"
Invert 3	775.17'	175°	88.625"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	5.25"	0"
Invert 4	775.17'	263°	133.125"	8" PVC SDR35	8.5"	DOGHOUSE 12"x12"	12" x 12"	12.129"	5.25"	0"
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

(P4)

(P3)

(P2) <<

(P1)

Invert: 3
Degree: 175°
Horz: 73.25"
Hole: 12"
Up(): 5.25"

Invert: 2
Degree: 85°
Horz: 35.625"
Hole: 12" x 12"
Up(): 5.25"

Invert: 4
Degree: 263°
Horz: 110.125"
Hole: 12" x 12"
Up(): 5.25"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 12"
Up(): 4"

Step: 0°
Horz: 0"

INSIDE WALL DIMENSIONS

0°

90°

180°

270°

360°

0"

35.625"

73.25"

110.125"

(P2)

1

2

3

4

4"

5.25"

5.25"

5.25"

EXT

34"

Coating (Int):

Coating (Ext):

Seam Up: Tongue
Seam Dn: Flat

Wall Thickness: 5"
Floor Height: 0"

Height (Int): 34"
Height (Ext): 34"

Weight (Net): 2118 lb
Volume (Net): 0.54cu.yd